

Peace Project Water Use Plan

Williston Trial Wetlands

Construction Completion Report

Reference: GMSWORKS-17

*Project Completion and Evaluation Report – Williston Trial Wetlands
Airport Lagoon – Full Pool Post Construction
Beaver Pond – Full Pool Post Construction
GY-4010*

Works Period: 2011 to 2014

BC Hydro

****This report has been completed as part of BC Hydro's Water Licence Requirements. Copies are on file at BC Hydro.**

For further information concerning this study or the report, please contact Water Licence Requirements through the "Contact Us" button located at the top of this webpage.

December 2014

PROJECT COMPLETION AND EVALUATION REPORT

Williston Trial Wetlands
GY-4010



Airport Lagoon – Full Pool Post Construction



Beaver Pond – Full Pool Post Construction

December 2014

Project Sponsor: Edie Thome
Project Initiator: Alison Briggs
Project Manager: Nick VanderKwaak
Submitted by: Nick VanderKwaak

Table of Contents

1. EXECUTIVE SUMMARY	3
2. PROJECT.....	6
2.1 PROJECT INFORMATION.....	6
2.2 PROJECT STATUS.....	6
2.3 BACKGROUND.....	6
2.4 OBJECTIVES.....	6
2.4.1 <i>Scope Objectives</i>	9
2.5 AUTHORIZED COST	10
2.6 SCHEDULE.....	10
2.7 ORGANIZATION & ORGANIZATIONAL CHANGE.....	10
2.8 PROCUREMENT STRATEGY	10
2.9 REGULATORY REQUIREMENTS.....	10
3. PROJECT VARIANCE	11
3.1 EAR REVISIONS AND CHANGE NOTICES	11
3.2 SCOPE VARIANCE.....	11
3.3 SCHEDULE VARIANCE	11
3.4 COST VARIANCE – OVERALL PROJECT.....	12
4. STAKEHOLDER & FIRST NATIONS.....	13
5. PROJECT RISK ANALYSIS AND ISSUES.....	13
5.1 RISKS IDENTIFIED IN BUSINESS CASE.....	13
5.2 RISKS NOT IDENTIFIED IN BUSINESS CASE.....	13
6. PROJECT EVALUATION.....	13
6.1 RESOLUTION OF THE PROBLEM/OPPORTUNITY AND BUSINESS RISKS ANALYSIS	13
6.2 IMPACTS AND BENEFITS REALIZATION	14
7. LESSONS LEARNED CONCLUSIONS, AND RECOMMENDATIONS.....	15
8. FINANCIAL CLOSURE.....	15
9. PROJECT COMPLETION REPORT APPROVAL.....	16
10. LIST OF TABLES.....	17
10.1 PROJECT COST ESTIMATE.....	17
10.2 CONTRACTS GREATER THAN \$2 MILLION.....	17
10.3 COST VARIANCE	17
10.4 REASONS FOR COMMITMENT OF CONTINGENCY AND RESERVE FUNDS.....	17
11. APPENDICES	18
11.1 PROJECT DOCUMENT LIST.....	18
11.2 PROJECT PERSONNEL	18
11.3 BASELINE PROJECT SCHEDULE	19
11.4 PROJECT RISKS.....	19