

Columbia River Project Water Use Plan

Arrow Lakes Reservoir Wildlife Management Plan

Arrow Lakes Wildlife Physical Works

Implementation Year 3-4

Reference: CLBWORKS-30A

Site 15A – Cartier Bay Washout Buttressing Completion Report

Study Period: October 17-21, 2016

Watson Engineering Ltd. Kamloops, BC

November 2016

1564/20

<u>COLUMBIA RIVER PROJECT WATER USE PLAN</u> <u>ARROW LAKES RESERVOIR WILDLIFE PHYSICAL WORKS</u> <u>SITE 15A - CARTIER BAY WASHOUT BUTTRESSING</u>

BRIEF COMPLETION REPORT 2016-11-16



Issued: 2016-11-16

Prepared by:

WATSON ENGINEERING LTD. 760 Seymour Street Kamloops, BC V2C 2H3 Telephone: (250) 374-2244 Fax: (250) 374-9292 E-Mail: watson@direct.ca

COLUMBIA RIVER PROJECT WATER USE PLAN ARROW LAKES RESERVOIR WILDLIFE PHYSICAL WORKS SITE 15A - CARTIER BAY WASHOUT BUTTRESSING

BRIEF COMPLETION REPORT 2016-11-16

TABLE OF CONTENTS

Title Page	1 page
Table Of Contents	1 page
Brief Completion Report	3 pages
Appendix L – Drawing #1564-11A - Plans/Profile	

Drawing #1564-12C - Section 0+040 to 0+075

Appendix M - Copy Of BC Hydro Mapping Showing Location Of Site 15A

Appendix N - Photographs 1 to 15

Watson Engineering Ltd.

CIVIL, STRUCTURAL, MUNICIPAL, DESIGN & SUPERVISION, PROJECT MANAGEMENT

760 SEYMOUR STREET, KAMLOOPS, BC V2C 2H3 BUS: (250) 374-2244 FAX: (250) 374-9292 E-MAIL: watson@direct.ca

2016-11-30

1564/4A

BC Hydro 6911 Southpoint Drive, 11th Floor Burnaby, BC V3N 4X8

Attention: S. Wenaas

RE: COLUMBIA RIVER PROJECT WATER USE PLAN ARROW LAKES RESERVOIR WILDLIFE PHYSICAL WORKS SITE 15A - CARTIER BAY WASHOUT BUTTRESSING BRIEF COMPLETION REPORT 2016-11-10

- 1. <u>GENERAL</u>
- 1.1 A decision was made by BC Hydro/Columbia Power to implement the construction of a modified Site 15A Cartier Bay Washout Buttressing in June 2015. The proposed works were to be designed to a much different criteria from what had been envisaged in 2012.
- 1.2 Watson Engineering Ltd., WEL, was retained by BC Hydro/Columbia Power to design the proposed works and supervise the subsequent construction works on 2016-08-10.
- 1.3 Splatsin Construction And Environmental Services LLP was retained by BC Hydro/Columbia Power to carry out the construction work on 2016-04-14.
- 1.4 WEL recommended the Site be re-surveyed so as to take into account any possible changes in the area since being previously surveyed in 2012 and because of modified project criteria and this was done on 2015-08-21. Only minor changes outside survey error were noted.
- 1.5 An initial design with Plan and Profile, Site Specific Specifications, Schedule of Quantities and proposed Contract Document were sent to BC Hydro/Columbia Power on 2015-08-26 as there was some discussion about doing the work in late 2015, which did not happen. Minor modifications were made to the Drawings and Specifications during the next ten months, principally to please the Provincial Ministry of Forests, Lands, Natural Resources and Others. The last necessary Provincial approval was received on 2016-08-10. The Federal Navigable Water Protection approval was obtained on 2016-03-10.

- 1.6 The rip-rap, filter blanket and granular materials were all obtained from Jake and Jay's Quarry/Pit. The rip-rap had previously been confirmed non-acid rock drainage susceptible.
- 1.7 Please see Appendix M, "Copy Of BC Hydro Mapping Showing Location Of Site 15A" and marked up to show Access Route.

2. CONSTRUCTION

- 2.1 A decision was made by BC Hydro/Columbia Power to construct the work in the fall of 2016 when the reservoir level was down sufficiently to do the work in the daytime. The access track across the flood plain from Airport Way Road/the Provincial Highway to the rail embankment and washout was examined by the Contractor's Project Manager, and Site Superintendent, the WEL Inspector and the undersigned on 2016-10-06. The consensus was that it would not be reasonably practical to have dump trucks try and carry rip-rap, filter blanket and granular materials to the job site without considerable improvement to the track which BC Hydro/Columbia Power did not want to do as the intent was not to improve public access to the wetlands. A decision was made to haul the rip-rap, filter blanket and granular materials by dump truck to a dump site about two thirds of the way from Airport Way Road/the Provincial Highway to the railway embankment and then transport the materials by tracked dumper to the site after temporarily installing wood mats in the poorest sections of the remaining distance to the railway embankment and washout.
- 2.2 A Pre-Construction Coordination Meeting was held with all the Contractors' field crew, BC Hydro/Columbia Power and WEL staff in a BC Hydro office in Revelstoke on the morning of 2016-10-17. Construction in the field commenced immediately after the meeting.
- 2.3 Construction of the Buttressing commenced on 2016-10-17 and continued with ten hour days until actual construction completion last thing on 2016-10-21. Clean up around the Site, the truck dump stockpile area, the access road and removal of the temporary wood mats from the access road was carried out on the morning and early afternoon of 2016-10-22.
- 2.4 Construction of the Buttressing was quite simple as follows:
- 2.4.1 The rip-rap, filter blankets and granular materials were hauled from the Jack & Jay's Quarry to the dump/stockpile site by dump truck.
- 2.4.2 The tracked dumper then hauled the materials to the job site and dumped them there.
- 2.4.3 The Buttressing was commenced by an excavator picking up the filter blanket materials and placing them on the embankment lake/river side outside the washout, trimmed them to shape and bucket packed them up to elevation 433.5 m.
- 2.4.4 The excavator then picked up rip-rap materials, faced the filter blanket materials, trimmed them to shape and bucket packed them up to elevation 433.5 m.

- 2.4.5 The excavator then picked up more filter blanket materials and placed them, trimmed them to shape and bucket packed them up to the embankment and washout top.
- 2.4.6 The excavator then picked up rip-rap materials and then faced the filter blanket materials, trimmed them to shape and bucket packed them up to the embankment and washout top.
- 2.4.7 The excavator then picked up the granular materials and spread it out thinly along the embankment top and packed it.
- 2.4.8 Please see Appendix N, "Photographs".

3. <u>COSTS</u>

- 3.1 Costs for Construction and Engineering are as follows:
- 3.1.1 Splatsin Construction And Environmental Services LLP = \$131,141.11.
- 3.1.2 Watson Engineering Ltd. = \$35,768.25.
- 3.1.3 BC Hydro/Columbia Power = Unknown.

4. <u>CLOSURE</u>

4.1 We consider the job well done.

Please call the undersigned should you have any questions on the above.

Yours truly, WATSON ENGINE ason John C.N. Watso


/jgb

Encl.

COLUMBIA RIVER PROJECT WATER USE PLAN ARROW LAKES RESERVOIR WILDLIFE PHYSICAL WORKS SITE 15A - CARTIER BAY WASHOUT BUTTRESSING

BRIEF COMPLETION REPORT 2016-11-16

<u>APPENDIX L</u> <u>DRAWING #1564-11A - PLAN/PROFILE</u> <u>DRAWING #1564-12C - SECTION 0+040 TO 0+075</u>



L

		0.00 5	5.00	Ť	5.00	10.00	15.00	15.00	10.00	5.00	¢	5.0
						CONST	RUCTION ITEM QUANTITY TABLE		-			-
						DESCRIPTION	UNIT OF MEASURE QUAN		+			-
						PROVISIONAL CONTRACT SUM	PCS 1	AND				4
						MOBILIZATION	LS 1					
						IMPROVING ACCESS TO SITE SUPPLY AND INSTALLATION OF TEMPOF TURNAROUND AND STOCKPILE AREA	LS 1 RARY LS 1	\$0,772.7				
						TURNAROUND AND STOCKPILE AREA REMOVAL OF TEMPORARY TURNAROUND						1
						AND STOCKPILE AREA			6			+
					E	SUPPLY AND INSTALLATION OF FILTER BLANKET AND RIP-RAP BUTTRESSING	m ³ 300	400,100.0	the second se		1	+
								SUBTOTA	\$111.232.76			+
						GRAVEL AND CRUSHED GRANULAR MAT	ERIAL .	\$1,200.00	-			+
						RACK DUMPER MOBILIZATION		\$2,120.00		-		-
						RACK DUMPER RENTAL		\$2,100.00 \$5,200.00				
					SB	SUPPLY AND INSTALLATION OF FILTER BLANKET AND RIP-RAP BUTTRESSING	m ³ 9	\$232.35 \$2,091.15				
						SPREAD ON EMBANKMENT TOP TO R	ESTORE SURFACE	SUBTOTAL TOTAL VALUE	and the second			
				-			-	TOTAL VALUE	\$120,540.51			1
					1.1						-	+
									-			+
				1								+
											-	1
	UPSTREAM					And and the						
	S. SILLIA				-	DOWNSTREAM		UPSTREAM				
436.00						436.00		-				
4.35.00						435.00	435.00			_		T
434.00						434.00	434.00					+
433.00									/			1
432.00					1	433.00	433.00					+
						432.00	4.32.00		1			1
		7	STA =	=0+055			431.00			STA	=0+075	
		1	014									NOT
								1				
436.00				NOTE: BLEND FI	ROM STATIONS 0+045 TO	0+050436.00						1
435.00					1.2	435.00						1
434.00							1000					-
433.00		1			100	434.00			-	/		P
432.00						433.00		-				-
*J/ JAJ				1		4.32.00	432.00					-
			STA =	0+050			431.00			STA =	=0+070	
436.00												
435.00							435.00					
4.34.00										/	and the second second second	-
433.00		1					434.00					
432.00							433.00		/			-
4.32,00							432.00					-
			STA =	0+045			431.00			STA -	0+065	
			INI	SWEN .						1	TYP	ICAL
			CENTREME CENTREME	MBM						2 L	EMBANKA	-
			ENTER	ADE							RADE EM	-
170.00			0	5							200	-
436.00		ORIGINAL GROUND				436.00	4.36.00			-		
435.00		URIGINAL GROUND				435.00	435.00	-		-		
434.00			Y			434.00	434.00		ORIGINAL GROUND			
433.00						433.00	433.00	\neg		1		
432.00									/			-
			STA =D	+040		4.32.00	432.00				TOP OF 150 MINUS GRANU FILTER BLANKET TYP	LAR
			516 -				431.00			STA =		CAL
										JIA -		
										- 11-		-

_	1		_		_					
5.	00 10	0.00	15	00	1		_	REFEREN	ce dwgs	
	1			1						
					┣					
1					1					
1					╋					
1			1		F					
t			1		t	_	_			-
ł					-					
ł			+		-					
ļ			-	1	-					
ļ			1							
				17						
			1				A	FES	SION	1
			1		1		2	PROV	"Neeth	W
			+			1	4	0	the De	1
	P		+				12	NO	ATSO	4
			+		+		p	11/	200	1
		Contraction of the	+	-	+	1	1	NGI	NEER	
		DOWNSTREAM	+	_	-	0		0203		
			1		ŀ	_		-		
		435.00	1	_		RE	DUC	ED		
		434.00							NOTED SCAL	ε
		433.00			F			_		_
		432.00	T		H					
ĺ		4.12 (10)	T		H					++-
1	TE: END FROM STATIONS 0+070 TO		T	-				-		
			t		0	17 02 02	CONST	RUCTION	TEM QUANTITY	BF JW
			t		c	11	1	RECORD	DRAWING	BF JW
			+		8	16 04 20 13 05 05			BLANKET ADDED	
		435.00	+		A NO.	06 06 DATE	G	DESCRIP	REVISIONS	BF JW
		434.00	+		F		REVIS	IONS	& ISSUES	
		433.00	1	_					DESIGN JC DATE: 13	/04/24
		432.00	1						DRAWN BF	
		431.00							CHECK DATE:	
				_					APPD BY CONSULT. DATE:	
						Part	ESSIONAL	STAL	APPD BY	
				- 1	SCAL	LE:			DATE:	-
		175 00	1			OR: 1	:100			
		435.00	t	-	1					
		434.00	-	-	I					
		433.00	-		W	ats	on H	Ingin	eering	Ltd.
		4.32.00	-				CONS		NGINEERS	
		431.00	-							
			-			1.1.1		1		
					H	RI	TIS	HC	OLUME D POW	BIA
					Ľ	-	AU	THO	RITY	- n
	L BUTTRESSING					C			DIVED	
						C		ROJE	RIVER	
						WA			E PLAN	
		436.00								
	DESIGN RIP-RAP TO	435.00 435.00	1			F	ARE	VOIR	AKES WILDLIFE	
	TOP OF MO	TI CLASS 50	T						WORKS	
			-			SITE	15A	- CA	RTIER BAY	
	1	433.00	-	-			S	ECTIO		
2		4.32.00	-			ST			0 0+075	
		431.00			-	-	-	-	_	
			_		Sł	HEET		C	DF	
				1	L					11
	10.00	15.0	10		DWG.	NO.				REV.

COLUMBIA RIVER PROJECT WATER USE PLAN ARROW LAKES RESERVOIR WILDLIFE PHYSICAL WORKS SITE 15A - CARTIER BAY WASHOUT BUTTRESSING

BRIEF COMPLETION REPORT 2016-11-16

<u>APPENDIX M</u> <u>COPY OF BC HYDRO MAPPING</u> <u>SHOWING LOCATION OF SITE 15A</u>




<u>COLUMBIA RIVER PROJECT WATER USE PLAN</u> <u>ARROW LAKES RESERVOIR WILDLIFE PHYSICAL WORKS</u> <u>SITE 15A - CARTIER BAY WASHOUT BUTTRESSING</u>

BRIEF COMPLETION REPORT 2016-11-16

<u>APPENDIX N</u> <u>PHOTOGRAPHS</u>



PHOTO #1 WASHOUT FROM LAKE SIDE



WASHOUT FROM EMBANKMENT LOOKING SOUTH BEFORE BUTTRESSING PHOTO #2







PHOTO #4 WOOD MATS LAID AT TRUCK DUMP AREA FOR RIP-RAP, FILTER BLANKET & GRAVEL





PHOTO #6 START OF GRAVEL STOCKPILE AT TRUCK DUMP




PHOTO #7 START OF RIP-RAP STOCKPILE AT TRUCK DUMP



PHOTO #8 START OF PLACING FILTER BLANKET







PHOTO #10 TRIMMING AND PACKING UP TO ELEVATION 433.5 M



PHOTO #11 COMPLETED BUTTRESSING FROM LAKE SIDE AND SOUTH OF CHANNEL



_

COMPLETED BUTTRESSING FROM LAKE SIDE AND NORTH OF CHANNEL LOOKING NORTH PHOTO #12



PHOTO #13 COMPLETED BUTTRESSING FROM LAKESIDE AND NORTH OF CHANNEL



COMPLETED BUTTRESSING FROM LAKE SIDE AND NORTH OF CHANNEL LOOKING SOUTH PHOTO #14



PHOTO #15 PHANTOM CABLE AND DUCT IN CHANNEL




PHOTO #16 PHANTOM ANCHOR AND CABLE IN CHANNEL