

2020 Annual Plan Extract

Outage #	Outage Status	AP Outage Title	Outage Purpose	Requested Equipment	Start Date (MM/DD/YYYY HH:MM:SS)	Complete Date (MM/DD/YYYY HH:MM:SS)	Outage Type : Continuous / Daily	Path 3 (N->S) ING to CUS (MW)	Path 3 (N->S) BC to US (MW)	Path 3 (S->N) CUS to ING (MW)	Path 3 (S->N) US to BC (MW)	Path 1 BC AB (W->E) BC to AB (MW)	Path 1 (E->W) AB to BC (MW)	Resource Impact	Load Impact	Posted To Plan	Under Review AOP	Revision Date (MM/DD/YYYY HH:MM:SS)
8-00253033	Implemented	BSY G2 forced out	Synchronous Condensator Forced OOS	BSY G2	8-26-2016 12:43:00 AM	3-31-2022 9:00:00 PM	Continuous							N	N	Y	Y	11-19-2020 3:09:50 PM
8-00377962	Implemented	MCA 5RX3 Forced OOS	Forced Outage	MCA 5RX3	3-31-2019 11:45:25 AM	3-31-2021 11:00:00 PM	Continuous	2000	2400					N	N	Y	Y	12-22-2020 9:30:23 AM
8-00379497	Completed	1L119 out from JHT	JHT 1CB5 & 1CT5 Rebuild- removal with crane truck	JHT 1CB5, JHT 1B6	5-10-2019 7:00:00 AM	2-11-2020 3:23:13 PM	Continuous							Y	N	Y	Y	2-11-2020 3:23:18 PM
8-00384932	Completed	WLT T1, 2B7, 2D2CB1 OOS	hot spot repair on jaw side 2D2CB1	WLT T1, WLT 2D2CB1, WLT 60D1, WLT 2B7	5-23-2019 8:00:00 AM	6-29-2020 3:58:19 PM	Continuous							N	N	Y	Y	6-29-2020 3:58:25 PM
8-00430257	Implemented	KLY SC2 oos	Forced Outage	KLY SC2	12-20-2019 1:02:26 AM	1-31-2021 4:00:00 PM	Continuous							N	N	N	Y	12-24-2020 8:59:27 AM
8-00429783	Completed	1L123, HW T2 OOS	TVI will be replacing a 3pole DE structure on 1L123	HWD T2, 1L123	1-6-2020 8:00:00 AM	1-7-2020 7:15:00 PM	Continuous							N	Y	Y	Y	1-7-2020 7:16:43 PM
8-00361055	Cancelled	1L209 out from CHS to STO	Structure Replacements	1L209	1-6-2020 8:00:00 AM	1-24-2020 4:00:00 PM	Continuous							N	N	N	Y	12-16-2019 8:36:45 AM
8-00429809	Completed	1L116 out from DMR to QLC to PVL to LTZ	replacing insulators between DMR and LTZ	1L116, PVL T1	1-9-2020 8:00:00 AM	1-10-2020 3:58:45 PM	Continuous							Y	N	Y	Y	1-10-2020 3:58:59 PM
8-00430032	Completed	DMR SVC OOS	TSC1 failed thyristor	DMR 1B8, DMR TR, DMR SVC	1-10-2020 8:00:00 AM	1-10-2020 12:39:19 PM	Continuous	2000	2400					N	Y	Y	Y	1-10-2020 12:39:34 PM
8-00430356	Completed	83L OOS	FBC outage	83L	1-13-2020 8:00:00 AM	1-22-2020 1:00:03 PM	Continuous							Y	N	Y	Y	1-23-2020 6:09:13 AM
8-00431655	Completed	JHT 1CB1 OOS	Add 1CB1 tripping via 1B1 PY&SY PN as per Bus upgrade project	JHT 1CB1	1-14-2020 8:00:00 AM	1-14-2020 4:27:00 PM	Continuous							N	N	Y	Y	1-14-2020 4:42:38 PM
8-00433232	Proposed	1L121, SCA 1B6 OOS	SCA 1D21, 1CB2, 1CB6, 1D2CB2 & 1D2CB6 INSP	1L121, SCA 1B6	1-15-2020 8:00:00 AM	1-15-2020 4:00:00 PM	Continuous							N	N	Y	Y	1-14-2020 5:34:39 PM
8-00413327	Cancelled	1L38 OOS	Customer Planned Outage on 1D1L38	1L38	1-15-2020 8:00:00 AM	1-15-2020 4:00:00 PM	Continuous							Y	N	Y	Y	1-13-2020 12:04:08 PM
8-00422335	Completed	2L55, CSN T2 OOS	UBC Load Increase Project: Stage 3	CSN T2, 2L55	1-15-2020 8:00:00 AM	1-20-2020 4:49:54 PM	Continuous							N	Y	N	Y	1-20-2020 4:50:48 PM
8-00430022	Completed	60L1, 60L26 OOS	To replace structure 5-13 on 60L1/26.	60L26, 60L1	1-20-2020 7:00:00 AM	1-22-2020 2:09:00 PM	Continuous							N	Y	Y	Y	1-22-2020 2:15:23 PM
8-00360288	Completed	1L274 Out from BCK to POC	Structure replacements	1L274 (887L)	1-20-2020 8:00:00 AM	2-7-2020 12:38:09 PM	Continuous							N	N	Y	Y	2-7-2020 12:38:12 PM
8-00355442	Completed	2L90 OOS	Structure Maintenance	2L90	1-20-2020 9:00:00 AM	1-24-2020 4:54:07 PM	Continuous							N	N	N	Y	1-24-2020 4:54:19 PM
8-00387654	Completed	2L45 OOS	CSN-UBC Load Increase - Stage 4	CSN 2CB3, CSN 2CB4, CSN T3, 2L45, SPG 2B5, CSN 2B3, SPG 2B6	1-21-2020 8:00:00 AM	1-30-2020 5:24:32 PM	Continuous							N	Y	N	Y	1-30-2020 5:24:41 PM
8-00434240	Completed	5L71 OOS	MCA 5CVT24 Oil Leak investigation	5L71	1-22-2020 8:00:00 AM	3-20-2020 8:00:00 AM	Continuous	2000	2400					Y	N	Y	Y	3-29-2020 10:11:04 PM
8-00434054	Completed	1L116 out from DMR to LTZ, PVL T1 OOS	replacing insulators on 1L116 between DMR and LTZ	1L116, PVL T1	1-23-2020 8:00:00 AM	1-23-2020 3:41:00 PM	Continuous							N	Y	Y	Y	1-23-2020 3:46:43 PM
8-00361215	Completed	GLD T2 OOS	for PCB Bushing Replacement	GLD T2	1-24-2020 8:00:00 AM	2-24-2020 12:03:00 PM	Continuous							N	N	Y	Y	3-11-2020 3:30:02 AM
8-00431139	Completed	ALZ T2, 60B2 OOS	ALZ 60KV breaker replacement project STEP 2	ALZ T2, ALZ 60B2	1-27-2020 7:00:00 AM	1-31-2020 5:00:00 PM	Return Evenings							N	N	Y	Y	2-16-2020 3:22:22 AM
8-00435301	Completed	2L112 Forced OOS	2L112 TAKEN OOS DUE TO BLIZZARD (BLZ) MICROWAVE PROBLEM	2L112	1-27-2020 8:47:49 PM	1-28-2020 3:33:00 PM	Continuous	2000	2000	2000	2000	560	600	N	N	Y	Y	1-28-2020 4:02:21 PM
8-00429572	Completed	5L52 OOS	BPA Replacing Insulators	5L52	1-28-2020 6:00:00 AM	1-30-2020 5:58:16 PM	Continuous	2000	2400	2500	2500			N	N	Y	Y	2-15-2020 3:30:02 AM
8-00421676	Cancelled	1L274 Out from EFT to 1D3L274	Replace structure	1L274 (887L)	1-28-2020 8:00:00 AM	1-28-2020 4:00:00 PM	Continuous							N	N	Y	Y	1-21-2020 9:30:23 AM
8-00397068	Completed	3L3 and WAH T1/T5 OOS	WAH Tailrace Project	WAH T1, WAH T5, 3L3	1-29-2020 8:00:00 AM	4-30-2020 2:15:00 PM	Continuous							N	N	Y	Y	4-30-2020 2:23:22 PM
8-00430930	Denied	2L9 OOS	Emergency maintenance on insulators by LMT crew	CMX T1, 1L101	1-30-2020 8:00:00 AM	1-30-2020 4:00:00 PM	Continuous							Y	N	Y	Y	1-21-2020 2:39:16 PM
8-00434686	Completed	2L9 OOS	Emergency maintenance on insulators by LMT crew	2L9	1-30-2020 9:00:00 AM	1-30-2020 2:48:05 PM	Continuous							N	Y	Y	Y	1-30-2020 2:48:21 PM
8-00434870	Cancelled	MIN T2 outage	Proximity Outage	MIN T2	1-31-2020 7:30:00 AM	1-31-2020 4:00:00 PM	Continuous							N	N	N	Y	1-30-2020 9:25:59 AM
8-00419271	Completed	CBK 5CB13	Control maintenance	CBK 12RX7, CBK 5CB13	2-3-2020 7:00:00 AM	2-7-2020 3:20:31 PM	Return Evenings							N	N	N	Y	2-7-2020 3:21:04 PM
8-00361056	Completed	1L209 out from SAM to STO	Structure Replacements	1L209	2-3-2020 7:00:00 AM	2-21-2020 3:44:57 PM	Return Weekends							N	N	N	Y	2-21-2020 3:45:36 PM
8-00306077	Cancelled	BSY G3 OOS	Maintenance	BSY G3	2-3-2020 7:00:00 AM	2-7-2020 11:00:00 PM	Continuous	2400	2800					N	Y	Y	Y	2-5-2020 9:30:11 AM
8-00427416	Completed	HPN T3 OOS	HPN 60KV CB REPLACEMENT PROJECT	HPN T3, HPN 60B12	2-3-2020 7:00:00 AM	2-4-2020 8:58:52 AM	Continuous							Y	N	Y	Y	2-4-2020 8:59:02 AM
8-00360289	Cancelled	1L274 Out from BCK to POC	Structure replacements	1L274 (887L)	2-3-2020 8:00:00 AM	2-13-2020 4:00:00 PM	Continuous							N	N	N	Y	1-21-2020 9:33:03 AM
8-00365007	Completed	1L33 OOS	Structure replacement	FVW T2, GPT T2, 1L33	2-3-2020 8:00:00 AM	2-24-2020 1:21:22 PM	Continuous							N	N	N	Y	2-24-2020 1:21:30 PM
8-00413333	Cancelled	1L38 OOS	Coordinated Outage for BCH line end work	CKY 1CB1, CKY 1CB2, 1L38	2-3-2020 8:00:00 AM	2-7-2020 4:00:00 PM	Continuous							Y	N	Y	Y	1-10-2020 3:22:16 PM
8-00347890	Cancelled	WAH G1. T1 OOS	WAH G1 turbine maintenance & tailrace project	WAH T1	2-4-2020 8:00:00 AM	4-26-2020 4:00:00 PM	Continuous							N	Y	Y	Y	1-30-2020 11:05:11 AM
8-00432051	Completed	1L384 Out from 1D1L384 to 1D3L384	structure replacements	1L384	2-5-2020 9:00:00 AM	2-13-2020 9:10:27 AM	Continuous							N	N	N	Y	2-13-2020 9:10:39 AM

8-00438459	Completed	PIK 2CB17 OOS	Replace Dump Valve	PIK 2CB17	2-6-2020 8:00:00 AM	2-6-2020 2:20:02 PM	Continuous								N	N	Y	Y	2-6-2020 2:20:05 PM
8-00434297	Approved	60L20 out from CRQ60D1CB3 to 60D2L20, PAV OOS	Outage to Install linecut on structure CRQ side of PAV TAP	60L20	2-10-2020 1:00:00 PM	2-10-2020 2:00:00 PM	Continuous								Y	N	Y	Y	2-10-2020 2:33:04 PM
8-00420816	Completed	60L20 out from CRQ 60D1CB3	Structure Replacements	60L20	2-10-2020 2:00:00 PM	2-13-2020 1:45:49 PM	Continuous								Y	N	Y	Y	2-13-2020 1:45:53 PM
8-00431551	Completed	MIN 2CB1, 2B1 oos	Proximity outage for LNG	MIN 2CB1, MIN 2B1	2-11-2020 8:00:00 AM	2-14-2020 3:16:42 PM	Continuous								N	N	Y	Y	2-14-2020 3:16:49 PM
8-00432584	Completed	1L117 Out from LDR	For work on 1D2CB1	1L117, LDR 1B1	2-11-2020 8:00:00 AM	2-13-2020 9:23:39 AM	Continuous								Y	Y	Y	Y	2-13-2020 9:23:45 AM
8-00434078	Completed	WLT T1 and 60B2 OOS	To perform T1 Non-electrical Trip Test.	WLT T1, WLT 60CB2, WLT 60CB3, WLT 60B2	2-12-2020 8:00:00 AM	2-12-2020 1:52:37 PM	Continuous								N	Y	Y	Y	2-12-2020 1:54:01 PM
8-00387669	Cancelled	2L45 OOS	CSN-UBC Load Increase OSP - Stage 5	2L45	2-12-2020 8:00:00 AM	2-19-2020 4:00:00 PM	Continuous								N	Y	N	Y	2-7-2020 9:57:07 AM
8-00434299	Completed	60L20out from CRQ 60D1CB3 to 60D2L20, PAV OOS	Close linecut on structure CRQ side of PAV TAP	60L20	2-13-2020 1:00:00 PM	2-13-2020 2:05:54 PM	Continuous								Y	N	Y	Y	2-13-2020 2:06:02 PM
8-00437640	Completed	MIN 2B4, 2CB5 Outage	Proximity Outage for MIN LNG	MIN 2CB5, MIN 2B4	2-14-2020 2:30:00 PM	2-20-2020 12:46:15 PM	Continuous								N	N	Y	Y	2-20-2020 12:46:38 PM
8-00360306	Cancelled	60L283 Part Out	Structure Replacements	60L283	2-17-2020 8:00:00 AM	2-21-2020 4:00:00 PM	Continuous								N	N	N	Y	12-18-2019 11:39:19 AM
8-00361058	Proposed	2L240 OOS	Cross Arm Change-outs	2L240	2-17-2020 8:00:00 AM	3-6-2020 4:00:00 PM	Continuous								N	N	N	Y	9-13-2019 3:51:21 PM
8-00383396	Cancelled	EXTERNAL CONSTRAINT	BPA OUTAGE	Snow Goose-Klamath Cogen 500kV Line	2-17-2020 9:00:00 AM	2-29-2020 4:00:00 PM	Continuous			2000	2000				N	N	N	Y	1-29-2020 1:51:16 PM
8-00431337	Cancelled	2L294 out fro NLY to AAL	structure replacement	2L294	2-18-2020 8:00:00 AM	2-21-2020 4:00:00 PM	Continuous					850	500		N	N	Y	Y	2-3-2020 2:54:12 PM
8-00429000	Completed	KLY 5RX3 oos	KLY CB INSP and DOBL	KLY 5RX3, KLY 5CB33	2-18-2020 8:00:00 AM	2-21-2020 3:20:00 PM	Continuous	2000	2400						N	N	Y	Y	2-21-2020 3:20:07 PM
8-00439001	Completed	1L116 out from LTZ 1D22 to 1CB3	Replace faulty SF6 gasses. G	LTZ 1CB3, LTZ 1B3	2-18-2020 8:00:00 AM	2-18-2020 3:40:00 PM	Continuous								N	Y	Y	Y	2-18-2020 3:44:00 PM
8-00440331	Completed	BQN 2CX1 outage	Trouble shooting and repair	BQN 2CX1	2-18-2020 8:00:00 AM	2-20-2020 2:05:14 PM	Continuous								N	N	Y	Y	2-20-2020 2:05:44 PM
8-00427527	Cancelled	5L71, 5L72, MCA OOS	blackstart test	5L71, 5L72, 60L223	2-23-2020 1:00:00 PM	2-23-2020 5:00:00 PM	Continuous	2000	2400			850	700		N	N	Y	Y	2-18-2020 8:46:04 AM
8-00305815	Cancelled	BSY G1 OOS	Inspection	BSY G1	2-24-2020 7:00:00 AM	2-28-2020 11:00:00 PM	Continuous	2400	2800						N	Y	Y	Y	2-21-2020 8:41:33 AM
8-00431158	Completed	ALZ T2 60B2 OOS	ALZ 60KV breaker replacement project STFP 3a	ALZ T2, ALZ 60B2	2-24-2020 7:00:00 AM	2-28-2020 4:01:43 PM	Return Evenings								N	N	Y	Y	2-28-2020 4:02:01 PM
8-00433290	Completed	2L13 OOS	Structure Replacements	2L13	2-24-2020 8:00:00 AM	2-28-2020 7:41:56 PM	Continuous								N	Y	Y	Y	2-28-2020 7:42:28 PM
8-00434626	Completed	170L OOS, Coleman radially supplied via 11275	AltaLink outage	170L (632s Russell - 799s Coleman)	2-24-2020 8:00:00 AM	2-28-2020 4:01:00 PM	Continuous								N	N	Y	Y	2-28-2020 4:12:41 PM
8-00361234	Completed	GLD T3 OOS	For PCB Bushing Replacement	GLD T3	2-24-2020 12:00:00 PM	3-17-2020 4:34:17 PM	Continuous								N	N	Y	Y	3-17-2020 4:34:19 PM
8-00441849	Cancelled	MCA LS2 outage	RMR requirements	MCA LS2	2-25-2020 8:00:00 AM	8-21-2020 4:01:00 PM	Continuous								Y	N	Y	Y	4-9-2020 2:17:23 PM
8-00440329	Cancelled	KCL 2B2 OOS	Breaker test	KCL 2B2, KCL 2CB2, KCL 2CB3	2-29-2020 7:00:00 AM	3-5-2020 8:00:00 PM	Continuous								Y	N	Y	Y	3-6-2020 2:52:43 PM
8-00358052	Proposed	ELK 60B1 OOS	CB Disconnect Switch Inspections	60L287, 60L290, ELK 60B1, 60L294	2-29-2020 8:00:00 AM	2-29-2020 4:00:00 PM	Continuous								Y	Y	N	Y	5-12-2019 6:51:31 PM
8-00358169	Proposed	60L287 OOS	Doble Meter Kit	60L287	2-29-2020 8:00:00 AM	2-29-2020 4:00:00 PM	Continuous								N	Y	N	Y	12-17-2018 3:45:12 PM
8-00435359	Completed	2L142 OOS	Detailed Inspection	2L142	3-2-2020 6:00:00 AM	3-3-2020 4:16:00 PM	Continuous								N	Y	Y	Y	3-4-2020 6:56:05 AM
8-00353009	Cancelled	BSY G3 OOS	BSY G3 Protection Upgrade.	BSY G3	3-2-2020 7:00:00 AM	3-27-2020 4:00:00 PM	Continuous	2400	2800						N	Y	Y	Y	3-3-2020 11:14:22 AM
8-00440082	Completed	2L125 OOS	To replace VIT 2CC4	2L125	3-2-2020 8:00:00 AM	3-4-2020 6:40:31 PM	Continuous								Y	Y	Y	Y	3-4-2020 6:40:33 PM
8-00418390	Completed	ACK T3 OOS	disconnect inspection	ACK 5CB12, ACK 5CB4, ACK 5CB8, ACK 5MB2, ACK 5RX8, ACK T3, ACK 5CX2	3-3-2020 8:00:00 AM	3-4-2020 6:49:09 PM	Return Evenings								Y	N	Y	Y	4-3-2020 4:32:33 PM
8-00427234	Completed	2L154 oos	Structure Replacement	2L154	3-3-2020 8:00:00 AM	3-13-2020 2:55:00 PM	Return Weekends								Y	Y	Y	Y	3-13-2020 4:59:33 PM
8-00432589	Completed	LDR 1B2 OOS,	work on LDR 1D2CB2	LDR 1B2	3-3-2020 8:00:00 AM	3-3-2020 5:39:34 PM	Continuous								Y	Y	Y	Y	3-3-2020 5:39:43 PM
8-00434439	Completed	60L21 out from BR1 to SON	Inspection maintenance due on BR1 60D1CB1	BR1 60CB1, 60L21	3-3-2020 9:00:00 AM	3-3-2020 5:04:57 PM	Continuous								Y	N	Y	Y	3-3-2020 5:05:07 PM
8-00435368	Completed	2L143 OOS	Detailed Inspection	2L143	3-4-2020 6:00:00 AM	3-5-2020 7:06:28 PM	Continuous								Y	Y	Y	Y	3-5-2020 7:06:31 PM
8-00440179	Completed	2L12 Out from CMS	To remove vegetation which is encroaching on IOA	CMS T3, 2L12, CMS 2B1	3-4-2020 8:00:00 AM	3-4-2020 4:40:28 PM	Continuous								Y	Y	Y	Y	3-4-2020 4:40:54 PM
8-00442662	Completed	BSY G1 OOS	G1 Outboard Bearing and Hydrogen Seal inspection	BSY G1	3-5-2020 12:05:00 AM	3-26-2020 11:25:00 AM	Continuous	2000	2400						N	N	Y	Y	3-26-2020 4:35:12 PM
8-00442824	Cancelled	BSY G1 OOS	Outboard Bearing and Hydrogen Seal Inspection	BSY G1	3-5-2020 12:05:00 AM	3-17-2020 6:00:00 PM	Continuous	2400	2800						N	N	Y	Y	3-4-2020 10:41:45 AM
8-00439930	Completed	2L90 OOS	Structure Maintenance	2L90	3-5-2020 8:00:00 AM	3-9-2020 11:16:00 AM	Continuous								N	N	Y	Y	3-9-2020 11:23:21 AM
8-00435374	Completed	2L146 OOS	Detailed & oil sample	2L146	3-6-2020 6:00:00 AM	3-10-2020 7:11:09 PM	Continuous								Y	Y	Y	Y	3-10-2020 7:11:12 PM
8-00441214	Completed	2L125, VIT 2CC4 OOS	Placeholder for VIT 2CC4 Test Energization	2L125	3-6-2020 8:00:00 AM	3-6-2020 8:01:00 AM	Continuous								N	N	Y	Y	3-4-2020 7:01:31 PM
8-00429476	Completed	5L77 OOS	REV Black Start	5L77, ACK 5B10	3-8-2020 12:00:00 PM	3-8-2020 4:49:11 PM	Continuous					850	1000		N	N	Y	Y	3-8-2020 4:49:17 PM
8-00435608	Completed	ALZ 60CB4 OOS	ALZ 60CB4 CN PM	ALZ 60CB4	3-9-2020 8:00:00 AM	3-9-2020 3:35:39 PM	Continuous								N	N	Y	Y	3-9-2020 3:35:43 PM
8-00440083	Cancelled	2L130 OOS	replace VIT 2CC9	2L130	3-9-2020 8:00:00 AM	3-13-2020 12:00:00 PM	Continuous								N	Y	Y	Y	3-4-2020 7:51:28 PM
8-00430685	Completed	1L203 OOS	timber replacement	1L203	3-9-2020 9:00:00 AM	3-10-2020 6:16:58 PM	Continuous								Y	N	Y	Y	3-10-2020 6:17:25 PM

8-00439934	Completed	60L20 out from SON to PAV	Work on structures in the old section of 2L91 between 33/7 and 14/5	60L20	3-9-2020 10:00:00 AM	3-17-2020 11:49:30 AM	Continuous								Y	N	Y	Y	3-17-2020 11:49:33 AM
8-00440994	Completed	1L122, HWW 1B5 OOS	Maintain HWW line disconnect 1D24 and LDY circuit switcher 1D21	LDY T1, HWW 1B5, 1L122	3-10-2020 8:00:00 AM	3-11-2020 4:31:37 PM	Continuous								N	N	Y	Y	3-11-2020 4:31:50 PM
8-00443316	Completed	JHT 1CB9 OOS	PM MTCE	JHT 1CB9	3-10-2020 8:00:00 AM	3-11-2020 2:19:38 PM	Continuous								N	N	Y	Y	3-11-2020 2:19:41 PM
8-00405494	Completed	VIT PST1 OOS, 2CB41 OOS	VIT 2CB41 Inspection	VIT 2CB41, VIT PST1	3-10-2020 8:00:00 AM	3-12-2020 4:06:33 PM	Continuous								N	Y	Y	Y	3-12-2020 4:22:15 PM
8-00429005	Completed	KLY 5RX6 OOS	RX & CB INSP and DOBI	KLY 5RX6, KLY 5CB36	3-11-2020 8:00:00 AM	3-13-2020 5:39:34 PM	Return Evenings								N	N	Y	Y	3-13-2020 5:52:20 PM
8-00443131	Completed	CKY T5 OOS	T5 NON ELECTRICALS	CKY T5	3-11-2020 8:00:00 AM	3-11-2020 6:33:21 PM	Continuous								N	Y	Y	Y	3-11-2020 6:34:54 PM
8-00434449	Cancelled	BRT T4 OOS	Station Disconnect Switch Inspections	BRT 3CB5, BRT 3CB6, BRT T4	3-11-2020 8:00:00 AM	3-11-2020 4:00:00 PM	Continuous								Y	N	Y	Y	3-4-2020 4:35:50 PM
8-00443317	Completed	JHT 1CB15 OOS	PM work	JHT 1CB15	3-11-2020 12:00:00 PM	3-12-2020 3:29:10 PM	Continuous								N	Y	Y	Y	3-12-2020 3:29:13 PM
8-00435379	Completed	2L145 OOS	Overview and oil sample; Remove sheath bonds	2L145	3-11-2020 6:00:00 PM	3-15-2020 7:40:18 AM	Noncontinuous								Y	Y	Y	Y	3-15-2020 7:40:36 AM
8-00442755	Completed	2L130 OOS	Placeholder for VIT 2CC9 Test Energization	2L130	3-13-2020 12:00:00 PM	3-13-2020 2:18:00 PM	Continuous								N	N	Y	Y	3-13-2020 4:57:41 PM
8-00440985	Completed	2L128 out from HWW, HWW T2 OOS	T2 Oil Leak Mitigation	HWW 2CB7, HWW T2, 2L128	3-16-2020 8:00:00 AM	3-16-2020 4:25:49 PM	Continuous								N	Y	Y	Y	3-16-2020 4:25:59 PM
8-00440091	Completed	1L138 out from VIT 1D33	Replace VIT 1CVT13 Secondary Cables	VIT 1MB2, 1L138	3-16-2020 8:00:00 AM	3-20-2020 11:46:13 AM	Continuous								Y	Y	Y	Y	3-20-2020 11:46:27 AM
8-00397615	Completed	5L45 OOS	DISCONNECT MAINTENANCE	CK5 5CB1, CK5 5CB2, 5L45, CK5 5MB1, CK5 5CB3	3-16-2020 8:00:00 AM	3-17-2020 7:24:43 PM	Continuous								Y	Y	Y	Y	3-21-2020 6:55:21 AM
8-00444031	Completed	MCA LS2 outage	T4 and bus replacement	MCA LS2	3-16-2020 4:00:00 PM	8-19-2020 3:02:18 AM	Continuous								Y	N	Y	Y	8-19-2020 3:02:21 AM
8-00441275	Cancelled	2L90 OOS	Replace broken cross arm on Structure 31-05	2L90	3-17-2020 8:00:00 AM	3-17-2020 4:00:00 PM	Continuous								N	N	Y	Y	3-12-2020 11:11:22 AM
8-00427245	Cancelled	2L154 OOS	Replacing structures	2L154	3-17-2020 8:00:00 AM	3-20-2020 4:00:00 PM	Return Evenings								Y	Y	Y	Y	3-10-2020 3:02:46 PM
8-00431152	Completed	ALZ 2CB3 OOS	complete PM inspection on 2CB3	ALZ 2CB3	3-17-2020 8:00:00 AM	3-18-2020 3:33:00 PM	Continuous								N	Y	Y	Y	3-18-2020 4:40:46 PM
8-00434477	Approved	60L20 out from 60D1L20 to CRQ 60D1CB3	Structure Replacements between 60D1L20 and CRQ	60L20	3-17-2020 10:00:00 AM	3-20-2020 4:00:00 PM	Continuous								Y	N	Y	Y	3-15-2020 2:12:05 PM
8-00443880	Completed	CK5 5MB1 OOS	DISCONNECT MAINTENANCE AND REPAIRS	CK5 5CB1, CK5 5CB2, CK5 5MB1, CK5 5CB3	3-17-2020 4:00:00 PM	3-21-2020 6:55:16 AM	Continuous								N	Y	Y	Y	3-21-2020 6:55:21 AM
8-00443288	Completed	1L119 out from BKB, BKB T2 OOS	NON ELECTRICAL TRIP TESTING	1L119, BKB T2	3-18-2020 8:00:00 AM	3-18-2020 12:21:39 PM	Continuous								N	N	Y	Y	3-18-2020 12:21:45 PM
8-00443597	Cancelled	JHT 1CB10 OOS	PM work	JHT 1CB10	3-18-2020 8:00:00 AM	3-19-2020 4:00:00 PM	Continuous								N	Y	Y	Y	3-16-2020 11:28:37 AM
8-00444746	Completed	MCA 5RX4 OOS	Forced OOS	MCA 5RX4	3-18-2020 6:00:00 PM	4-15-2020 2:03:54 PM	Continuous	2000	2400						N	N	Y	Y	4-15-2020 2:03:56 PM
8-00431150	Cancelled	ALZ 2CB1 OOS	Complete PM inspection on 2CB1	ALZ 2CB1	3-19-2020 8:00:00 AM	3-20-2020 4:00:00 PM	Continuous								N	N	Y	Y	3-19-2020 9:29:33 AM
8-00443703	Approved	1L138 out from VIT 1D33, VIT 1MB2 OOS	VIT 1CVT13 Secondary Cables Test Energization	VIT 1MB2, 1L138	3-20-2020 8:00:00 AM	3-20-2020 4:00:00 PM	Continuous								Y	N	Y	Y	3-19-2020 6:57:08 PM
8-00443741	Cancelled	VIT SC2 OOS	Engineering visit to assess SC2 exciter	VIT SC2	3-23-2020 7:00:00 AM	3-23-2020 4:00:00 PM	Continuous								N	N	Y	Y	3-19-2020 10:56:46 AM
8-00442374	Cancelled	HSY T12, HSY 12HF3 OOS	Replace T12 Temp Gauge with FTM	HSY T12	3-23-2020 8:00:00 AM	3-27-2020 4:00:00 PM	Continuous								N	Y	Y	Y	3-23-2020 11:49:52 AM
8-00438298	Cancelled	2L12 OOS at CMS	Remove Wave Trap, CVT Inspection & Insulator Replacement	2L12	3-23-2020 8:00:00 AM	3-27-2020 4:00:00 PM	Continuous								N	N	Y	Y	2-21-2020 10:22:36 AM
8-00441142	Cancelled	1L103 OOS	TVI will be replacing structures on 1L103	1L103	3-23-2020 8:00:00 AM	3-25-2020 4:00:00 PM	Continuous								Y	N	Y	Y	3-17-2020 11:43:39 AM
8-00421920	Cancelled	NIC 5MB3 & 5MB4 OOS	INSPECTION ON NIC 5D20	NIC 1CB15, NIC 5MB3, NIC 5MB4	3-23-2020 8:00:00 AM	3-23-2020 4:00:00 PM	Continuous								Y	N	Y	Y	3-19-2020 11:38:24 AM
8-00406297	Cancelled	1L44 and 1L45 OOS	Replace end-of-life structures	1L44, 1L45	3-23-2020 8:00:00 AM	3-27-2020 4:02:00 PM	Continuous								Y	Y	Y	Y	3-17-2020 8:03:59 AM
8-00434441	Cancelled	3L2 OOS	Station Disconnect Switch Inspections	BRT 3B1, 3L2	3-25-2020 8:00:00 AM	3-25-2020 4:00:00 PM	Continuous								Y	N	Y	Y	3-13-2020 12:56:53 PM
8-00439371	Cancelled	NWR T1 OOS	Replace PCB oil bushings	NWR T1	3-30-2020 8:00:00 AM	5-1-2020 4:00:00 PM	Continuous								N	N	N	Y	2-26-2020 11:38:44 AM
8-00390720	Cancelled	60L66 and CAP T2 OOS	Capitano Station Upgrade Project	CAP T2, 60L66	3-30-2020 8:00:00 AM	4-29-2020 4:00:00 PM	Continuous								N	N	N	Y	3-20-2020 10:36:08 AM
8-00428454	Proposed	MVL T2	station work	MVL T2	3-30-2020 8:00:00 AM	4-10-2020 4:00:00 PM	Continuous								N	N	N	Y	12-18-2019 1:03:25 PM
8-00429539	Cancelled	2L51 OOS	Multiple crossings of 2L51 (BND to HPN) open bottom trench for new 12kV ductbank, water line, sanitary line and sewer / drainage line installation.	2L51	3-30-2020 8:00:00 AM	4-30-2020 4:00:00 PM	Continuous								N	N	N	Y	3-16-2020 2:30:23 PM
8-00429851	Cancelled	2L329 oos	BMT DS and CVT Insp	SGB 2DCX3, SGB 2D23, 2L329, SGB 2D1CB5, SGB 2D1CB6, SGB 2D2CB6, SGB 2D2CB12, SGB 2CX3	3-31-2020 8:00:00 AM	4-3-2020 4:00:00 PM	Continuous								N	N	N	Y	3-24-2020 3:09:05 PM
8-00429047	Cancelled	2L113 OOS	station work	2L113	4-1-2020 8:00:00 AM	4-2-2020 4:00:00 PM	Continuous								N	N	N	Y	1-30-2020 4:10:15 PM

8-00429049	Proposed	NTL T3 OOS	gas relay work	NTL T3	4-1-2020 8:00:00 AM	4-1-2020 4:00:00 PM	Continuous							N	N	N	Y	12-18-2019 11:47:34 AM
8-00429051	Proposed	NTL T4	gas relay test	NTL T4	4-1-2020 8:00:00 AM	4-1-2020 4:00:00 PM	Continuous							N	N	N	Y	12-18-2019 11:35:48 AM
8-00428874	Cancelled	CBK 12 RX6 OOS	gas relay test	CBK 12RX6	4-1-2020 8:00:00 AM	4-1-2020 4:00:00 PM	Continuous							N	N	N	Y	6-15-2020 9:17:31 AM
8-00428876	Cancelled	CBK 12RX7	gas relay test	CBK 12RX7	4-1-2020 8:00:00 AM	4-1-2020 4:00:00 PM	Continuous							N	N	N	Y	6-15-2020 9:17:45 AM
8-00430057	Completed	VIT SC2 OOS	Brush gear motor brush and slipping inspection	VIT SC2	4-1-2020 8:00:00 AM	4-23-2020 9:00:07 AM	Continuous							N	Y	Y	Y	4-23-2020 9:00:10 AM
8-00430364	Cancelled	JHT 1CB10, 1CT10 OOS	JHT 1CB10 & 1CT10 RRIID	JHT 1CB10	4-1-2020 8:00:00 AM	4-3-2020 4:00:00 PM	Continuous							N	N	Y	Y	2-28-2020 3:48:05 PM
8-00432608	Proposed	GMS 1CB9, LR1 oos	CB Insp	GMS 1CB9	4-1-2020 8:00:00 AM	4-2-2020 4:00:00 PM	Continuous							N	N	N	Y	1-10-2020 12:27:54 PM
8-00438292	Denied	CKY 2CB10 OOS	Inspections and Trip Test	CKY 2CB10	4-3-2020 8:00:00 AM	4-3-2020 4:00:00 PM	Continuous							N	Y	Y	Y	3-25-2020 8:41:08 AM
8-00445259	Completed	BSY G4 OOS	BSY G4 Brush gear maintenance	BSY G4	4-6-2020 6:00:00 AM	4-6-2020 4:11:00 PM	Continuous	2400	2800					N	N	Y	Y	4-6-2020 4:12:41 PM
8-00438293	Cancelled	CKY 2CB8 OOS	Inspections and Trip Test-- NFERC	CKY 2CB8	4-6-2020 8:00:00 AM	4-6-2020 4:00:00 PM	Continuous							N	N	Y	Y	3-25-2020 8:41:19 AM
8-00438300	Cancelled	2L12 OOS at CMS, CMS 2CVT1 OOS	2CVT1 Instrument Transformer Replacement	2L12	4-6-2020 8:00:00 AM	4-13-2020 4:00:00 PM	Continuous							N	N	Y	Y	3-1-2020 10:12:41 AM
8-00437853	Cancelled	KI2 T2, T5, 2D2, 60D2, 2D5, 25CB11, 25CB12, 25CB21 OOS	T2 & T5 Non-Electrical PN PM	KI2 2D2, KI2 60D2, KI2 T2, KI2 2D5, KI2 T5	4-6-2020 8:00:00 AM	4-7-2020 4:00:00 PM	Continuous							N	N	Y	Y	4-6-2020 9:32:13 AM
8-00438554	Cancelled	WLT T2 and WLT 2B2 OOS	Station disconnect switch inspections	WLT T2, WLT 2CB8, WLT 2CB2, WLT 2B2	4-6-2020 8:00:00 AM	4-19-2020 4:00:00 PM	Continuous							N	N	N	Y	3-25-2020 2:20:02 PM
8-00432610	Cancelled	GMS 1CB10, LR2 oos	CB Insp	GMS 1CB10	4-6-2020 8:00:00 AM	4-7-2020 4:00:00 PM	Continuous							N	N	N	Y	6-15-2020 9:20:22 AM
8-00432323	Proposed	MIN 2CB3 oos	CB Insp	MIN 2CB3	4-6-2020 8:00:00 AM	4-7-2020 4:00:00 PM	Continuous							N	N	N	Y	1-9-2020 11:25:41 AM
8-00428887	Cancelled	69L90 OOS	Q1& Q2 Maintenance - Jacket testing	60L90	4-6-2020 8:00:00 AM	4-6-2020 4:00:00 PM	Continuous							N	N	N	Y	3-26-2020 10:59:54 AM
8-00429853	Cancelled	2L329 oos	SGB 2B5 for SGB DS and CVT Insp	2L329, BMT 2D22, BMT 2D22CB11	4-6-2020 8:00:00 AM	4-7-2020 4:00:00 PM	Continuous							N	N	N	Y	4-21-2020 3:09:11 PM
8-00428264	Cancelled	2L51 OOS	TM-0079 BND 50/60 Fdr Replacement - Duct Bank Crossing of 21.51	2L51	4-6-2020 8:00:00 AM	4-15-2020 4:00:00 PM	Continuous							N	N	N	Y	2-10-2020 3:03:21 PM
8-00427216	Cancelled	NIC 5RX11 OOS	NIC 5RX11 INSP/DOBL	NIC 5RX11, NIC 5CB51	4-6-2020 8:00:00 AM	4-17-2020 4:00:00 PM	Continuous							N	N	N	Y	3-25-2020 10:04:48 AM
8-00426884	Cancelled	2L51 OOS	Q1& Q2 Maintenance - Detailed	2L51	4-6-2020 8:00:00 AM	4-10-2020 4:00:00 PM	Return Evenings							N	N	Y	Y	3-26-2020 10:59:23 AM
8-00438294	Cancelled	CKY 2CB9 OOS	Inspections and Trip Test---NFERC	CKY 2CB9	4-7-2020 8:00:00 AM	4-7-2020 4:00:00 PM	Continuous							N	N	Y	Y	3-25-2020 8:41:29 AM
8-00438291	Cancelled	CKY 1CB5 OOS	Inspections and Trip Test. NFERC	CKY 1CB5	4-8-2020 8:00:00 AM	4-8-2020 4:00:00 PM	Continuous							N	N	Y	Y	3-25-2020 8:41:40 AM
8-00438280	Cancelled	2L2, CKY 2D5, 2D1CB4 OOS	Inspections and Voltage Test	CKY 2CB4, CKY 2CB6, CKY 2D1CB4, CKY 2D1CB6, CKY 2D22, CKY 2D23, CKY 2D23CB11	4-8-2020 8:00:00 AM	4-9-2020 4:00:00 PM	Continuous							N	N	Y	Y	3-25-2020 8:37:30 AM
8-00429855	Cancelled	2L333 oos	BMT DS Insp	2L333, BMT 2D23, BMT 2D1CB22, BMT 2D22CB11	4-8-2020 8:00:00 AM	4-9-2020 4:00:00 PM	Continuous							N	N	N	Y	4-21-2020 3:16:20 PM
8-00432614	Cancelled	GMS 1CB2 oos	CB Insp	GMS 1CB2	4-8-2020 8:00:00 AM	4-9-2020 4:00:00 PM	Continuous							N	N	N	Y	6-15-2020 9:21:30 AM
8-00448048	Completed	5L61 oos	Emergency GLN 5SAB2 Replacement of Phase B and C	5L61, GLN 5B2	4-9-2020 6:00:00 AM	4-9-2020 8:54:05 PM	Continuous							Y	N	Y	Y	4-9-2020 8:54:11 PM
8-00448054	Completed	5L61 Outage	WSN 5RX1 Gas relay's testing and non electric	5L61, WSN 5RX1, WSN 5RXN1	4-9-2020 7:00:00 AM	4-9-2020 6:11:58 PM	Continuous							Y	N	Y	Y	4-9-2020 8:54:11 PM
8-00448549	Completed	RYC 5CX1 Forced OOS	B-phase OSU triggering circuit failure.	RYC 5CX1	4-11-2020 2:02:00 PM	5-15-2020 3:50:53 PM	Continuous							N	N	Y	Y	5-15-2020 3:51:13 PM
8-00428885	Cancelled	60L57 OOS	Q1& Q2 Maintenance - Oil Sample	60L57	4-13-2020 8:00:00 AM	4-15-2020 4:00:00 PM	Return Evenings							N	N	Y	Y	4-6-2020 9:17:49 AM
8-00428634	Proposed	1L246 OOS	structure replacement	1L246	4-13-2020 8:00:00 AM	4-24-2020 8:00:00 AM	Continuous							Y	N	N	Y	12-18-2019 11:40:37 AM
8-00428900	Cancelled	ING 2B21 OOS	ING 2D24, 2RX1 PN - Disconnect maintenance & RX PN Test	ING 2B21, ING 2RX1, ING 2D24, ING 2CX11	4-13-2020 8:00:00 AM	4-14-2020 4:00:00 PM	Continuous							N	N	Y	Y	4-7-2020 8:45:46 AM
8-00446766	Completed	BSY G3 OOS	Brush gear maintenance	BSY G3	4-14-2020 6:00:00 AM	4-14-2020 2:43:30 PM	Continuous	2400	2800					N	N	Y	Y	4-14-2020 2:43:39 PM
8-00429856	Cancelled	2L333 oos	SGB DS Insp	SGB 2D22, SGB 2DCX2, 2L333, SGB 2D1CB3, SGR 2D1CB4	4-14-2020 8:00:00 AM	4-16-2020 4:00:00 PM	Continuous							N	N	N	Y	4-3-2020 1:42:49 PM
8-00352247	Completed	5L71 OOS	MCA 5CVT24 replacement	5L71	4-15-2020 7:00:00 AM	5-26-2020 10:37:00 AM	Continuous			850	1000			N	N	Y	Y	8-6-2020 6:52:30 PM
8-00448177	Completed	5L71, MCA 5RX4 and MCA 5B10 OOS	Bushing replacement and GIS bus repair	5L71, MCA 5B10, MCA 5RX4	4-15-2020 7:00:00 AM	6-5-2020 9:56:32 AM	Continuous	2000	2400					Y	N	Y	Y	6-5-2020 9:56:44 AM
8-00424880	Cancelled	5L71 OOS	Conductor Spacer Replacement	5L71	4-15-2020 8:00:00 AM	5-13-2020 4:00:00 PM	Continuous							Y	N	N	Y	5-4-2020 3:01:51 PM
8-00427174	Cancelled	SYA 5CX1 OOS	SYA 5CX1 MNRI, NIC 5CB44 CN PM	SYA 5CX1	4-15-2020 8:00:00 AM	5-20-2020 4:00:00 PM	Continuous							N	N	N	Y	4-7-2020 1:30:59 PM
8-00429285	Cancelled	5L71 OOS	station maintenance	5L71, NIC 5RX4, NIC 5CB44, SYA 5CX1	4-15-2020 8:00:00 AM	5-20-2020 4:00:00 PM	Continuous							Y	N	N	Y	4-1-2020 2:42:47 PM
8-00448074	Completed	ACK 5RX8 OOS	Refill SF6	ACK 5RX8	4-15-2020 9:00:00 AM	4-15-2020 2:42:56 PM	Continuous							N	N	Y	Y	4-15-2020 2:42:58 PM
8-00426600	Cancelled	AMC 5CX1 OOS	Electrical & CPC Maintenance	AMC 5CX1	4-16-2020 8:00:00 AM	4-24-2020 4:00:00 PM	Continuous							N	N	Y	Y	4-1-2020 11:53:17 AM

8-00446435	Completed	SYA 5CX1 OOS	telecom board reairment	SYA 5CX1	4-16-2020 11:00:00 AM	4-16-2020 7:00:50 PM	Continuous								N	N	Y	Y	4-16-2020 8:29:59 PM
8-00437885	Cancelled	KI2 T4, 2D4, 25CB13, 25CB14, 25CB23 OOS	T4 Non-Electrical PN PM	KI2 2D4, KI2 T4	4-20-2020 8:00:00 AM	4-20-2020 4:00:00 PM	Continuous								N	N	Y	Y	4-7-2020 8:04:24 AM
8-00438312	Cancelled	FRC T1, 25F51 OOS	Bushing replacement for T1	FRC T1	4-20-2020 8:00:00 AM	5-8-2020 4:00:00 PM	Continuous								N	N	Y	Y	3-26-2020 2:06:33 PM
8-00424867	Cancelled	5L71 OOS	Spacer Damper replacement station work	5L71	4-20-2020 8:00:00 AM	5-8-2020 4:00:00 PM	Continuous								Y	N	N	Y	4-15-2020 8:26:10 AM
8-00429269	Cancelled	1L246 OOS		1L246	4-20-2020 8:00:00 AM	5-8-2021 4:00:00 PM	Continuous								Y	N	N	Y	4-15-2020 8:08:11 AM
8-00429732	Cancelled	KDY 5CX1	CX Mtce	KDY 5CX1	4-20-2020 8:00:00 AM	4-20-2020 4:00:00 PM	Continuous								N	N	N	Y	4-16-2020 11:50:43 AM
8-00429733	Cancelled	KDY 5CX1 oos	KDY 5CX1 PN Mtce	KDY 5CX1	4-20-2020 8:00:00 AM	4-24-2020 4:00:00 PM	Continuous								N	N	N	Y	4-16-2020 11:50:59 AM
8-00430229	Cancelled	VIT T10 OOS	VIT 1CB15 PN-CN	VIT 2CB15, VIT 1CB15, VIT SC3, VIT T10	4-20-2020 8:00:00 AM	4-20-2020 4:00:00 PM	Continuous								N	N	Y	Y	4-17-2020 12:35:12 PM
8-00432616	Proposed	GMS 1CB6 oos	CB Insp	GMS 1CB6	4-20-2020 8:00:00 AM	4-21-2020 4:00:00 PM	Continuous								N	N	N	Y	1-10-2020 12:35:19 PM
8-00432442	Proposed	CWD T1, 25CB1 oos	CB PCB Repl	CWD T1	4-20-2020 8:00:00 AM	5-15-2020 4:00:00 PM	Continuous								N	N	N	Y	1-9-2020 4:28:58 PM
8-00430223	Completed	VIT 2CB10 OOS	VIT 2CB10 PN-CN	VIT 2CB10	4-21-2020 8:00:00 AM	4-21-2020 11:07:06 AM	Continuous								N	N	Y	Y	4-21-2020 11:07:09 AM
8-00430319	Cancelled	KLY 5RX1 oos	RX Insp/DOBL	KLY 5RX1	4-21-2020 8:00:00 AM	4-30-2020 4:00:00 PM	Continuous								N	N	N	Y	2-21-2020 10:31:52 AM
8-00429849	Completed	1L115 out from LTZ	LTZ 1CB1 testing	1L115, LTZ 1CB1	4-21-2020 8:00:00 AM	4-21-2020 11:54:20 AM	Continuous								N	N	Y	Y	4-21-2020 11:54:37 AM
8-00428888	Completed	SEL 5RX2 OOS	Gas relay test	SEL 5RX2	4-21-2020 8:00:00 AM	4-22-2020 1:04:23 PM	Continuous								Y	N	Y	Y	4-22-2020 1:04:27 PM
8-00429850	Cancelled	LTZ T2 OOS	LTZ T2 NON-EL	LTZ T2	4-22-2020 8:00:00 AM	4-22-2020 4:00:00 PM	Continuous								N	Y	Y	Y	4-9-2020 4:30:03 PM
8-00430230	Cancelled	VIT 1CB5 OOS	VIT 1CB5 PN-CN	VIT 1CB5	4-23-2020 8:00:00 AM	4-23-2020 4:00:00 PM	Continuous								N	N	Y	Y	2-7-2020 12:37:52 PM
8-00439317	Completed	VIT 1CB5 OOS	VIT 1CB5 control Testina - PM	VIT 1CB5	4-23-2020 8:00:00 AM	4-23-2020 1:37:35 PM	Continuous								N	N	Y	Y	4-23-2020 1:37:38 PM
8-00438488	Approved	MSA 1CB6 OOS	Inspections and Trip Test. NERC	MSA 1CB6	4-27-2020 8:00:00 AM	4-27-2020 4:00:00 PM	Continuous								N	N	Y	Y	4-24-2020 3:30:02 PM
8-00430226	Completed	VIT T10 OOS	VIT 2CB15 & 1CB15 Control Testing - PM	VIT 2CB15, VIT 1CB15, VIT SC3, VIT T10	4-27-2020 8:00:00 AM	4-27-2020 3:02:00 PM	Continuous								N	N	Y	Y	5-13-2020 3:30:01 AM
8-00430431	Cancelled	SGB 2CX3 oos	Insp	SGB 2CX3, SGB 2CBX3	4-27-2020 8:00:00 AM	4-28-2020 4:00:00 PM	Continuous								N	N	N	Y	4-21-2020 3:05:48 PM
8-00429735	Completed	WSN 5RX2 oos	PN Mtce	WSN 5RX2, WSN 5CB32	4-27-2020 8:00:00 AM	4-27-2020 4:29:45 PM	Continuous								N	N	N	Y	4-27-2020 4:30:20 PM
8-00430613	Cancelled	BQN 2CX1 oos	Major Mtce	BQN 2CX1	4-27-2020 8:00:00 AM	5-1-2020 4:00:00 PM	Continuous								N	N	N	Y	5-27-2020 1:07:40 PM
8-00426602	Cancelled	AMC 5CX2 OOS	Electrical & CPC Maintenance	AMC 5CX2	4-27-2020 8:00:00 AM	5-3-2020 4:00:00 PM	Continuous								N	N	Y	Y	4-14-2020 10:04:38 AM
8-00352501	Cancelled			2L312, SNK 2B12, SNK 2MB1	4-27-2020 8:00:00 AM	4-30-2020 4:00:00 PM	Continuous								N	N	N	Y	4-22-2020 10:52:04 AM
8-00427189	Cancelled	5L82 OOS	NIC Line End Disconnect Switch Insertions	5L82, NIC 5B28, NIC 5RX9	4-27-2020 8:00:00 AM	5-1-2020 4:00:00 PM	Continuous	2850	3150						N	N	Y	Y	4-6-2020 2:28:55 PM
8-00426872	Cancelled	2L39 OOS	Q1& Q2 Maintenance - Overview & Oil Sample	2L39	4-27-2020 8:00:00 AM	5-1-2020 4:00:00 PM	Return Evenings								N	N	Y	Y	4-22-2020 12:01:44 PM
8-00426876	Cancelled	2L44 OOS	Q1& Q2 Maintenance - Detailed	2L44	4-27-2020 8:00:00 AM	4-30-2020 4:00:00 PM	Return Evenings								N	N	Y	Y	4-14-2020 1:33:05 PM
8-00427325	Cancelled	2L10 OOS	COB Insulator Replacements	2L10	4-27-2020 8:00:00 AM	5-8-2020 4:00:00 PM	Return Weekends								N	N	Y	Y	3-27-2020 10:30:08 AM
8-00427520	Cancelled	2L44 OOS	SPG station disconnect switch maintenance	SPG 2CB1, SPG 2B1, SPG 2CB6, 2L44	4-27-2020 8:00:00 AM	5-1-2020 4:00:00 PM	Continuous								N	N	Y	Y	4-14-2020 12:59:44 PM
8-00428905	Completed	ING 2RX2, 2CX2 OOS	ING 2D26, 2D30, 2RX2 - Disconnect Maint. & RX PN testing	ING 2CB22, ING 2D30, ING 2RX2, ING 2D26, ING 2CX2	4-28-2020 8:00:00 AM	5-1-2020 6:08:00 PM	Return Evenings								N	N	Y	Y	5-1-2020 6:23:22 PM
8-00438495	Completed	MSA 2CB8 OOS	Inspections and Trip Test. NERC	MSA 2CB8	4-28-2020 8:00:00 AM	4-28-2020 1:48:26 PM	Continuous								N	N	Y	Y	4-28-2020 1:48:44 PM
8-00438403	Proposed	TIR 5RX14 OOS	Inspections, NON-ELE PN, PY/SY PN. NERC	TIR 5RX14	4-28-2020 8:00:00 AM	4-29-2020 4:00:00 PM	Continuous								N	N	Y	Y	2-3-2020 10:16:40 AM
8-00448601	Completed	MDN 2CB14, 2CX1, 2CX2, 2RX1 OOS	MDN 2CB14 BFPN PM - Associated PNs OOS OAT. Breaker operation required. (NERC)	MDN 2RX1, MDN 2CB14, MDN 2CX2, MDN 2CX1	4-28-2020 8:00:00 AM	4-28-2020 6:18:41 PM	Continuous								N	N	Y	Y	4-28-2020 6:18:47 PM
8-00448598	Approved	HLD 1CB7 OOS	CB NERC PM	HLD 1CB7	4-29-2020 8:00:00 AM	4-29-2020 6:00:00 PM	Continuous								N	N	Y	Y	4-28-2020 2:38:52 PM
8-00438497	Cancelled	MSA 2CB9 OOS	Inspections and Trip Test. NERC	MSA 2CB9	4-29-2020 8:00:00 AM	4-29-2020 4:00:00 PM	Continuous								N	N	Y	Y	3-23-2020 3:58:14 PM
8-00438485	Completed	MSA 5CB4 OOS	Inspections and Trip Test	MSA 5CB4	4-30-2020 8:00:00 AM	4-30-2020 2:16:14 PM	Continuous								N	N	Y	Y	4-30-2020 2:16:26 PM
8-00438404	Proposed	TIR 5RX15 OOS	Inspections, NON-ELE PN, PY/SY PN. NERC	TIR 5RX15	4-30-2020 8:00:00 AM	5-1-2020 4:00:00 PM	Continuous								N	N	Y	Y	2-3-2020 10:18:23 AM
8-00448759	Cancelled	HLD 1CB8	PN/CN NERC PM	HLD 1CB8	4-30-2020 8:00:00 AM	4-30-2020 4:00:00 PM	Continuous								N	N	N	Y	5-2-2020 9:30:05 AM
8-00526047	Proposed	vnt t12 oos	pcb bushing replacement	VNT T12	4-30-2020 8:00:00 AM	4-30-2021 6:00:00 PM	Continuous								N	N	N	Y	12-11-2020 10:57:53 AM
8-00433599	Completed	DMR 1CB2 OOS, 1L105 open end at DMR	DMR 1CB2 PN-CN	DMR 1CB2	4-30-2020 8:00:00 AM	4-30-2020 11:15:27 AM	Continuous								N	N	Y	Y	4-30-2020 11:15:39 AM
8-00390760	Cancelled	60L66 out from 60D1L66 to CAP 60D21, CAP T2 OOS	Test 60D24, 60VT24, 60D2, 60GD2, 60SAT2	CAP T2, 60L66	4-30-2020 4:00:00 PM	5-8-2020 4:00:00 PM	Continuous								N	N	Y	Y	3-20-2020 10:40:55 AM
8-00433601	Approved	DMR 1CB4 OOS	DMR 1CB4 PN-CN	DMR 1CB4	5-1-2020 8:00:00 AM	5-1-2020 4:00:00 PM	Continuous								N	N	Y	Y	4-30-2020 2:15:21 PM
8-00429272	Cancelled	2L240	station test	2L240	5-1-2020 8:00:00 AM	5-1-2020 4:00:00 PM	Continuous								N	N	N	Y	4-15-2020 12:33:08 PM
8-00438308	Proposed	60L90 out from DCV, DCV 60D21 OOS	Capital project to replace DCV 60D21	60L90, DCV 60D21	5-1-2020 8:00:00 AM	5-31-2020 4:00:00 PM	Continuous								N	N	Y	Y	2-2-2020 4:29:37 PM
8-00438484	Completed	MSA 5CB3 OOS	Inspections and Trip Test. NERC	MSA 5CB3	5-1-2020 8:00:00 AM	5-1-2020 1:10:50 PM	Continuous								N	N	Y	Y	5-1-2020 1:11:02 PM
8-00450069	Cancelled	5L77 OOS	REV black start testing	5L77, ACK 5B10	5-3-2020 10:00:00 AM	5-3-2020 2:00:00 PM	Continuous				850	1000			Y	N	Y	Y	8-2-2020 7:29:33 AM



8-00427171	Cancelled	KLY 5RX4 OOS	KLY 5RX4 NON-ELE PM	KLY 5RX4	5-11-2020 8:00:00 AM	5-13-2020 4:00:00 PM	Continuous								N	N	Y	Y	4-20-2020 11:28:25 AM
8-00426865	Cancelled	2L20 OOS	Q1& Q2 Maintenance - Detailed	2L20	5-11-2020 8:00:00 AM	5-15-2020 4:00:00 PM	Return Evenings								N	N	Y	Y	4-27-2020 8:49:37 AM
8-00427507	Cancelled	NEL 2D1CB5, 2D2CB5 OOS	Disconnect maintenance	NEL 2D1CB5, NEL 2D2CB5	5-11-2020 8:00:00 AM	5-13-2020 4:00:00 PM	Continuous								N	N	Y	Y	4-14-2020 1:01:48 PM
8-00428035	Cancelled	ING 2CB22 OOS	ING 2RX2, 2D30, 2CB22, 2D26 - 2RX2 Non-Electrical PN PM (NERC) - includes testing of auto-isolation of 2D30 during switching, and	ING 2CB22, ING 2RX2, ING 2CX2	5-11-2020 8:00:00 AM	5-11-2020 4:00:00 PM	Continuous								N	N	Y	Y	4-17-2020 12:07:36 PM
8-00428466	Proposed	INV T11	station maintenance	INV T11, INV 2B2	5-11-2020 8:00:00 AM	5-15-2020 4:00:00 PM	Continuous								N	N	N	Y	12-18-2019 12:02:33 PM
8-00450401	Completed	1L116 out from DMR to LTZ	replacing P1 severe hot splices on 1L116.	1L116, PVL T1	5-11-2020 8:00:00 AM	5-15-2020 5:12:51 PM	Continuous								Y	N	Y	Y	5-15-2020 5:12:57 PM
8-00438594	Cancelled	SQH - T2 OOS	Inspections	SQH T2	5-11-2020 8:00:00 AM	5-13-2020 12:00:00 PM	Continuous								N	N	N	Y	3-5-2020 4:06:41 PM
8-00434101	Cancelled	NIC T3 & NIC T5	NIC T3 NON-ELE PM, NIC T5 NON-ELE PM, NIC 5CB7 CN PM	NIC T3, NIC T5	5-11-2020 8:00:00 AM	5-15-2020 4:00:00 PM	Continuous								N	N	N	Y	4-20-2020 11:27:55 AM
8-00434949	Cancelled	60L20 outage	Structure Repairs	60L20	5-11-2020 8:00:00 AM	5-29-2020 4:00:00 PM	Continuous								N	N	Y	Y	4-23-2020 1:57:39 PM
8-00433345	Cancelled	1L106, PUN T3 OOS	PUN 1D3, 1D2CB5 1CVT6 INSP	1L106, PUN 1D2CB5, PUN T3, PUN 1D3	5-11-2020 8:30:00 AM	5-14-2020 4:00:00 PM	Continuous								N	N	Y	Y	4-21-2020 2:04:36 PM
8-00433613	Cancelled	PAL 1CB6 OOS	PAL 1CB6 PVIN	PAL 1CB6	5-11-2020 11:00:00 AM	5-11-2020 4:00:00 PM	Continuous								N	N	Y	Y	4-28-2020 4:29:37 PM
8-00433620	Cancelled	PAL 1CB7, 1CB8 OOS	PAL 1CB7 PVIN	PAL 1CB7	5-12-2020 8:00:00 AM	5-12-2020 12:00:00 PM	Continuous								N	N	Y	Y	4-28-2020 4:29:16 PM
8-00430430	Proposed	SGB 2CX2	INSP	SGB 2CX2, SGB 2CBX2	5-12-2020 8:00:00 AM	5-15-2020 4:00:00 PM	Continuous								N	N	N	Y	4-16-2020 8:36:00 AM
8-00429994	Cancelled	LCW T1, 60CB1 OOS	LCW T1 NON-EL	LCW T1, LCW 60CB1	5-12-2020 8:00:00 AM	5-12-2020 4:00:00 PM	Continuous								N	N	Y	Y	4-27-2020 4:28:01 PM
8-00438481	Completed	MSA T1, 5CB1 OOS	Inspections, NON-ELE PN, PY/SY PN. NERC	MSA 5CB1, MSA T1	5-12-2020 8:00:00 AM	5-15-2020 9:35:35 AM	Continuous								Y	N	Y	Y	5-15-2020 9:38:50 AM
8-00438429	Cancelled	TIR 5RX21 OOS	Inspections and Doble Test	TIR 5RX21	5-13-2020 8:00:00 AM	5-15-2020 4:00:00 PM	Continuous								N	N	Y	Y	5-11-2020 8:50:58 AM
8-00452665	Completed	5L29, TIR 5RX1/5RX2/5RX3/5RX11/5RX12/5RX13/5RX21/5RX22/5RX23 OOS	Leak investigation on PH3 at CCB.	TIR 5RX1, TIR 5RX11, TIR 5RX12, TIR 5RX13, TIR 5RX2, TIR 5RX21, TIR 5RX22, TIR 5RX23, TIR 5RX3, 5L29	5-13-2020 8:00:00 AM	5-15-2020 2:36:00 PM	Continuous								Y	N	Y	Y	5-15-2020 2:52:04 PM
8-00446763	Completed	CKY 1CB5 OOS	CKY 1CB5 PN - Trip Testina - NERC	CKY 1CB5	5-13-2020 8:00:00 AM	5-13-2020 4:00:00 PM	Continuous								N	N	Y	Y	5-20-2020 8:12:17 PM
8-00429995	Cancelled	LCW T2, 60CB2 OOS	LCW T2 NON-EL	LCW T2, LCW 60CB2, LCW 60CB2	5-13-2020 8:00:00 AM	5-13-2020 4:00:00 PM	Continuous								N	N	Y	Y	4-27-2020 4:27:28 PM
8-00433584	Completed	DMR T7, 1CB14 OOS	DMR T7 NON-EL TRIP, 1CB14 BF	DMR T7, DMR 1CB14	5-13-2020 9:00:00 AM	5-14-2020 1:37:00 PM	Continuous								N	N	Y	Y	5-14-2020 1:52:25 PM
8-00430434	Cancelled	SGB 2CB2 oos	CB Insp	SGB 2CB2	5-14-2020 8:00:00 AM	5-19-2020 4:00:00 PM	Return Weekends								N	N	N	Y	4-30-2020 10:19:16 AM
8-00430225	Completed	VIT T9/2CB14/1CB14/SC4 OOS	VIT 2CB14, VIT 1CB14 control testing	VIT 2CB14, VIT 1CB14, VIT SC4, VIT T9	5-14-2020 8:00:00 AM	5-14-2020 1:49:21 PM	Continuous								N	N	Y	Y	5-14-2020 1:49:45 PM
8-00427509	Cancelled	NEL 2D2CB6 OOS	Disconnect maintenance	NEL 2D2CB6	5-14-2020 8:00:00 AM	5-15-2020 4:00:00 PM	Continuous								N	N	Y	Y	4-14-2020 1:01:10 PM
8-00433395	Completed	DMR 2CB23 OOS	DMR 2CB23 NERC PN-CN	DMR 2CB23	5-15-2020 8:00:00 AM	5-15-2020 1:05:55 PM	Continuous								N	N	Y	Y	5-15-2020 1:06:02 PM
8-00438499	Cancelled	MSA 2CB9 OOS	Pressure vessel Inspections and NDT Test	MSA 2CB9	5-15-2020 8:00:00 AM	5-15-2020 4:00:00 PM	Continuous								N	N	Y	Y	3-23-2020 3:57:42 PM
8-00438584	Cancelled	1L48 OOS	SAY 1L48 - LMU Removals (SAY Link)	1L48	5-18-2020 8:00:00 AM	5-22-2020 4:00:00 PM	Continuous								N	N	N	Y	4-1-2020 11:45:26 AM
8-00438430	Cancelled	TIR 5RX22 OOS	Inspections and Doble Test	TIR 5RX22	5-18-2020 8:00:00 AM	5-20-2020 4:00:00 PM	Continuous								N	N	Y	Y	5-11-2020 8:51:10 AM
8-00432444	Proposed	CWD T2, 25CB2 oos	CB PCB Repl	CWD T2	5-18-2020 8:00:00 AM	6-12-2020 4:00:00 PM	Continuous								N	N	N	Y	1-9-2020 4:30:55 PM
8-00427513	Cancelled	NEL 2D4 OOS	Disconnect maintenance	NEL 2D4	5-18-2020 8:00:00 AM	5-19-2020 4:00:00 PM	Continuous								N	N	Y	Y	4-14-2020 1:00:37 PM
8-00430318	Completed	WSN 5RX4 oos	PN PM	WSN 5RX4, WSN 5CB34	5-19-2020 7:00:00 AM	5-19-2020 4:41:24 PM	Continuous								N	N	N	Y	5-19-2020 4:41:31 PM
8-00430066	Proposed	1L360 oos	Str Repl	1L360	5-19-2020 8:00:00 AM	5-20-2020 4:00:00 PM	Continuous								N	N	N	Y	5-11-2020 8:57:04 AM
8-00430068	Proposed	1L360 oos	CWD DS Insp	1L360, GMS 1B6	5-19-2020 8:00:00 AM	5-20-2020 4:00:00 PM	Continuous								N	N	N	Y	5-11-2020 8:57:21 AM
8-00434100	Cancelled	NIC T2 & T6	NIC T6 NON-ELE PM, NIC 5CB27 CN PM	NIC T2, NIC T6	5-19-2020 8:00:00 AM	5-19-2020 4:00:00 PM	Continuous								N	N	N	Y	4-20-2020 11:29:11 AM
8-00431387	Proposed	1L360 oos	CWD DS Insp	1L360, GMS 1B6	5-19-2020 8:00:00 AM	5-20-2020 4:00:00 PM	Continuous								N	N	N	Y	1-3-2020 3:00:13 PM
8-00426570	Completed	2L129 OOS	Overview, terminal washing and oil sampling	2L129	5-19-2020 8:00:00 AM	5-22-2020 2:35:00 PM	Continuous								Y	N	Y	Y	5-22-2020 2:46:31 PM
8-00449446	Completed	VIT PST1 OOS	LTC filter change.	VIT PST1	5-19-2020 8:00:00 AM	5-22-2020 2:35:00 PM	Continuous								N	N	Y	Y	5-22-2020 2:46:20 PM
8-00433397	Completed	DMR 2CB3 OOS	Trip testing and DMR 2CT3 Oil Sample	DMR 2CB3	5-19-2020 9:00:00 AM	5-19-2020 3:57:38 PM	Continuous								N	N	Y	Y	5-19-2020 3:57:49 PM
8-00430435	Cancelled	SGB 2CB12 oos	CB Insp	SGB 2CB12	5-20-2020 8:00:00 AM	5-22-2020 4:00:00 PM	Continuous								N	N	N	Y	4-30-2020 10:18:16 AM
8-00433589	Completed	DMR 1CB15 OOS	DMR 1CB15 BF PCB Oil Sample station work	DMR 1CB15	5-20-2020 9:00:00 AM	5-20-2020 1:33:00 PM	Continuous								N	N	Y	Y	5-20-2020 1:34:33 PM
8-00429286	Cancelled	5L72 OOS	station work	5L72, NIC 5RX3, NIC 5CB43, SYA 5CX2	5-20-2020 4:00:00 PM	7-29-2020 3:55:00 PM	Continuous								N	N	N	Y	4-20-2020 11:30:31 AM

8-00443338	Completed	5L62 Outage	5RX5 Doble and leak repair. DS INSP's BR1 T3 Replacement - Stage 2B	5L62, GLN 5B3, GLN 5RX5	5-21-2020 7:00:00 AM	5-23-2020 7:52:00 PM	Continuous									N	N	Y	Y	5-24-2020 1:35:21 AM
8-00444037	Completed	2L19 out from BR1, BR1 T30 OOS	BR1 T3 Replacement - Stage 2B	2L19, BR1 T30	5-21-2020 8:00:00 AM	5-21-2020 4:32:00 PM	Continuous									Y	N	Y	Y	5-22-2020 6:32:30 AM
8-00455216	Completed	5L71 OOS, MCA 5RX4, 5B10	Replace 5RX4 A Phase bushing, and fix GIS bush assembly	5L71, MCA 5B10, MCA 5RX4	5-21-2020 8:00:00 AM	8-6-2020 6:52:22 PM	Continuous	2000	2400							Y	N	Y	Y	8-6-2020 6:52:30 PM
8-00438432	Cancelled	TIR 5RX23 OOS	Inspections and Doble Test	TIR 5RX23	5-21-2020 8:00:00 AM	5-25-2020 4:00:00 PM	Continuous									N	N	Y	Y	5-11-2020 8:51:28 AM
8-00430073	Proposed	1L348 oos	DAW 1CVT1 Insp	1L348	5-21-2020 8:00:00 AM	5-21-2020 4:00:00 PM	Continuous									N	N	N	Y	5-11-2020 8:56:50 AM
8-00453139	Completed	1L143 out from CLD to SOO	replacing severely damaged conductor	1L143	5-21-2020 11:00:00 AM	5-21-2020 3:12:00 PM	Continuous									Y	N	Y	Y	5-21-2020 3:25:37 PM
8-00453283	Cancelled	5L62 Outage	GLN 5RX5 Doble and leak repair, DS INSP's	5L62, GLN 5B3, GLN 5RX5	5-23-2020 7:00:00 AM	5-23-2020 10:00:00 PM	Continuous									N	N	Y	Y	5-22-2020 10:02:42 PM
8-00456200	Completed	GLN 5RX5 FOORCED OOS	C phase bushing failed dohle test	GLN 5RX5	5-23-2020 2:15:00 PM	6-4-2020 4:27:07 PM	Continuous									Y	N	Y	Y	6-4-2020 4:27:22 PM
8-00455930	Completed	RTA's L81-87 outage	Insulator replacement, Station Disconnect repairs/pm's	L81-87	5-25-2020 7:00:00 AM	5-29-2020 1:47:13 PM	Continuous									N	N	Y	Y	5-29-2020 1:47:17 PM
8-00453408	Cancelled	60L270 Out from KBY	Pole replacement	60L270	5-25-2020 8:00:00 AM	6-5-2020 4:00:00 PM	Continuous									Y	N	Y	Y	5-19-2020 8:35:07 AM
8-00443904	Completed	ALZ T1, 25B5 and 25B8 OOS	complete T1 INSP/DOBLE and PM inspections on disconnects	ALZ T1	5-25-2020 8:00:00 AM	6-2-2020 12:34:59 PM	Continuous									N	N	Y	Y	6-2-2020 12:35:07 PM
8-00437884	Cancelled	KI2 T3, 2D3, 60D3 OOS	T3 Non-Electrical PN PM	KI2 2D3, KI2 60D3, KI2 T3	5-25-2020 8:00:00 AM	5-25-2020 4:00:00 PM	Continuous									N	N	Y	Y	4-6-2020 1:44:43 PM
8-00438556	Cancelled	WLT T1 and WLT 2B7 OOS	Station disconnect switch inspections	WLT T1, WLT 2CB1, WLT 2CB9, WLT 2B7	5-25-2020 8:00:00 AM	6-7-2020 4:00:00 PM	Continuous									N	N	N	Y	5-12-2020 9:10:40 AM
8-00438561	Cancelled	WLT T1 OOS	Inspections and Doble Test	WLT T1	5-25-2020 8:00:00 AM	6-30-2020 4:00:00 PM	Continuous									N	N	N	Y	5-12-2020 9:10:56 AM
8-00430074	Proposed	1L349 oos	CWD DS Insp	1L349	5-25-2020 8:00:00 AM	5-27-2020 4:00:00 PM	Continuous									N	N	N	Y	5-15-2020 1:20:18 PM
8-00430436	Cancelled	SGB 2CB3 oos	CB Insp	SGB 2CB3	5-25-2020 8:00:00 AM	5-27-2020 4:00:00 PM	Continuous									N	N	N	Y	5-25-2020 5:06:52 PM
8-00430070	Proposed	2L322, BLM oos	Str Repl	2L322	5-25-2020 8:00:00 AM	6-12-2020 4:00:00 PM	Continuous									N	N	N	Y	12-18-2019 4:29:18 PM
8-00429301	Cancelled	nic 5rx11 OOS	inspection	NIC 5RX11, NIC 5CB51	5-25-2020 8:00:00 AM	5-29-2020 4:00:00 PM	Continuous									N	N	N	Y	4-20-2020 11:31:56 AM
8-00430445	Cancelled	KLY 5CB4 oos	PN PM	KLY 5CB4	5-25-2020 8:00:00 AM	5-26-2020 4:00:00 PM	Continuous									N	N	N	Y	4-20-2020 11:30:59 AM
8-00424893	Cancelled	5L96 OOS	Insulator Replacements	5L96	5-25-2020 8:00:00 AM	6-5-2020 4:00:00 PM	Continuous			560	450					N	N	N	Y	5-4-2020 3:03:58 PM
8-00450404	Completed	1L115 OOS	replacing P1 Splices on 1L115	1L115, PVL T2	5-25-2020 9:00:00 AM	5-26-2020 5:02:54 PM	Continuous									Y	N	Y	Y	5-26-2020 5:03:01 PM
8-00361236	Completed	PAL T11 OOS	for Bushing Replacement program work	PAL T11	5-25-2020 4:01:00 PM	7-10-2020 10:26:08 AM	Continuous									N	Y	Y	Y	7-10-2020 10:26:11 AM
8-00433348	Completed	PUN T3 OOS	BUSHING REPL, TFR & ITC INSP	PUN T3	5-25-2020 4:01:00 PM	6-26-2020 3:19:54 PM	Continuous									N	N	Y	Y	7-12-2020 3:30:02 AM
8-00433235	Cancelled	SCA 1B1, G1, G2 OOS	SCA 1D1, 1D2, 1D1CB1 & 1D1CB2 INSP	SCA 1B1	5-26-2020 8:00:00 AM	5-28-2020 4:00:00 PM	Continuous									N	N	Y	Y	5-14-2020 2:42:49 PM
8-00433582	Completed	DMR T5, 1CB12 OOS	DMR T5 NON-EL TRIP, 1CB12 BF	DMR T5, DMR 1CB12	5-26-2020 8:00:00 AM	5-27-2020 7:06:19 AM	Continuous									N	N	Y	Y	5-27-2020 7:06:28 AM
8-00352502	Cancelled			2L312, SNK 2B12, SNK 2MB1, SNK 2MB2	5-26-2020 8:00:00 AM	5-29-2020 4:00:00 PM	Continuous									N	N	N	Y	4-22-2020 10:39:58 AM
8-00454852	Completed	60L35 Out from BND	SF6 Gas Sample Required to CB Repair	BND 60CB5, 60L35, BND 60CB10, BND 60CB4	5-26-2020 8:00:00 AM	5-26-2020 3:23:54 PM	Continuous									Y	N	Y	Y	5-26-2020 3:24:04 PM
8-00438440	Cancelled	TIR 5RX3 OOS	Inspections and Doble Test	TIR 5RX3	5-27-2020 8:00:00 AM	5-29-2020 4:00:00 PM	Continuous									N	N	Y	Y	5-11-2020 8:52:01 AM
8-00430446	Cancelled	KLY 5CB14 oos	PN PM	KLY 5CB14	5-27-2020 8:00:00 AM	5-28-2020 4:00:00 PM	Continuous									N	N	N	Y	4-20-2020 11:32:19 AM
8-00452653	Completed	1L142 OOS	maintenance/testing of ASH 1GD1	GCL 1D21, 1L142	5-28-2020 8:00:00 AM	5-28-2020 1:17:01 PM	Continuous									Y	N	Y	Y	5-29-2020 1:17:24 PM
8-00433394	Completed	DMR 2CB13 OOS	DMR 2CB13 PVIN INSP & PN-CN TRIP	DMR 2CB13	5-29-2020 8:30:00 AM	5-29-2020 2:44:01 PM	Continuous									N	N	Y	Y	5-29-2020 2:45:02 PM
8-00457118	Approved	KIT SC2 Outage	RTA's PM	KIT SC2	5-29-2020 5:00:00 PM	6-19-2020 5:00:00 PM	Continuous									N	N	Y	Y	6-10-2020 10:37:08 AM
8-00458388	Completed	DMR SVC OOS	DMR TSR1 Forced OOS	DMR TSR1, DMR SVC	5-31-2020 1:08:09 PM	6-9-2020 1:04:18 PM	Continuous	2000	2400							N	N	Y	Y	6-9-2020 1:04:23 PM
8-00450888	Completed	777L OOS,POC radial connect to 1L274	AltaLink outage	777L (245s Seebe - 48s Pocaterra)	6-1-2020 6:15:00 AM	6-10-2020 1:30:16 PM	Continuous									N	N	Y	Y	6-10-2020 1:30:26 PM
8-00456004	Completed	2L146 OOS	Overview and Oil Sample	2L146	6-1-2020 7:00:00 AM	6-5-2020 3:44:29 PM	Continuous									Y	N	Y	Y	6-5-2020 3:44:37 PM
8-00455634	Completed	60L66 out from 60D1L66 to CAP 60D21, CAP T2 OOS	To replace 60D2, 60D24	CAP T2, 60L66	6-1-2020 8:00:00 AM	7-2-2020 11:01:14 AM	Continuous									N	N	Y	Y	7-2-2020 11:01:28 AM
8-00456831	Completed	GLN 5RX5 OOS	GLN 5RX5 C Phase HV Bushing replacement	GLN 5RX5	6-1-2020 8:00:00 AM	6-4-2020 4:27:07 PM	Continuous									Y	N	Y	Y	6-20-2020 3:30:01 AM
8-00438386	Cancelled	TIR 5RX1 OOS	Inspections and Doble Test	TIR 5RX1	6-1-2020 8:00:00 AM	6-3-2020 4:00:00 PM	Continuous									N	N	Y	Y	5-11-2020 8:47:01 AM
8-00438306	Cancelled	DCV T1, 60D1 OOS	Capital project to replace DCV 60D1	DCV 60D1, DCV T1	6-1-2020 8:00:00 AM	6-30-2020 4:00:00 PM	Continuous									N	N	Y	Y	5-13-2020 9:14:23 AM
8-00438287	Completed	CK5 5CB2 OOS	Inspections and Doble Test	CK5 5CB2	6-1-2020 8:00:00 AM	6-12-2020 5:36:41 PM	Continuous									N	N	Y	Y	6-12-2020 5:36:47 PM
8-00432372	Proposed	TKW T3, T5, 12RX3 oos	PN Mtce	TKW 12RX3, TKW T3, TKW T5	6-1-2020 8:00:00 AM	6-2-2020 4:00:00 PM	Return Evenings									N	N	N	Y	4-28-2020 1:44:15 PM

8-00433684	Cancelled	2L51 OOS	A section of 2L051 along Broadway in Burnaby must be protected and supported, for Trans Mountain pipeline	2L51	6-1-2020 8:00:00 AM	6-12-2020 4:00:00 PM	Continuous							N	N	Y	Y	4-30-2020 9:41:24 PM
8-00428908	Proposed	CAM T2 OOS	CAM T2, 2CB4, 2D2, 25D2, 25D12, 25CB21, 25CB23 - T2 Non-Electrical PN PM - includes operational testing of 2CB4, 25CB21, 25CB23 and block close of 2D4, 25D2, 25D12	CAM T2	6-1-2020 8:00:00 AM	6-2-2020 4:00:00 PM	Continuous							N	N	Y	Y	5-8-2020 12:23:37 PM
8-00430051	Completed	VIT 2B11 OOS	VIT 2D2CB11 & 2D1CB12 Inspection	VIT 2CB11, VIT 2CB12, VIT 2DCB14, VIT 1CB14, VIT SC3, VIT SC4, VIT 2B11, VIT T10, VIT T11	6-1-2020 8:00:00 AM	6-1-2020 1:26:00 PM	Continuous							Y	N	Y	Y	6-1-2020 3:14:19 PM
8-00458815	Completed	5L11 Forced OOS	Tower Failure	5L11	6-1-2020 6:13:00 PM	6-9-2020 10:30:51 AM	Continuous							N	N	Y	Y	6-9-2020 10:31:05 AM
8-00456027	Denied	2L39 OOS	Overview and Oil Sample	2L39	6-2-2020 8:00:00 AM	6-3-2020 4:00:00 PM	Continuous							Y	N	N	Y	5-27-2020 7:18:36 AM
8-00456604	Completed	SGB 2CB4 oos	CB PM	SGB 2CB4	6-2-2020 8:00:00 AM	6-3-2020 3:17:19 PM	Continuous							N	N	Y	Y	6-3-2020 3:17:21 PM
8-00438395	Cancelled	5L29/TIR 5CVT21/22/23 OOS	Inspections and Test	5L29	6-2-2020 8:00:00 AM	6-3-2020 4:00:00 PM	Continuous							N	N	Y	Y	5-11-2020 9:00:44 AM
8-00438588	Cancelled	SEC - 1CB3 OOS	Inspections	SEC 1CB3	6-2-2020 8:00:00 AM	6-5-2020 4:00:00 PM	Continuous							N	N	N	Y	5-7-2020 11:00:27 AM
8-00438591	Completed	SEC - 1CB5 OOS	Inspections and Test	SEC 1CB5	6-2-2020 8:00:00 AM	6-4-2020 11:12:55 AM	Continuous							N	N	Y	Y	6-4-2020 11:13:01 AM
8-00430623	Proposed	2L95 oos	DE Str Repl	2L95	6-2-2020 8:00:00 AM	6-12-2020 4:00:00 PM	Continuous							N	N	N	Y	12-23-2019 4:32:32 PM
8-00427999	Completed	2L63 from out ING	Station Maintenance for ING 2CB3, 2CB4, 2CB3	ING 2CB4, ING 2CB3, SYH T3, 2L63	6-2-2020 8:00:00 AM	6-9-2020 6:48:00 PM	Continuous							Y	N	Y	Y	6-9-2020 7:42:10 PM
8-00427973	Completed	2L63 out from ARN	ARN breaker & disconnect maint.	ARN 2CB14, ARN 2CB15, 2L63	6-2-2020 8:00:00 AM	6-5-2020 1:48:58 PM	Continuous							Y	N	Y	Y	6-5-2020 1:49:11 PM
8-00456838	Completed	5L62 outage	GLN 5RX5 C HV Bushing replacement	5L62, GLN 5B3	6-2-2020 10:00:00 AM	6-2-2020 10:20:08 PM	Continuous							Y	N	Y	Y	6-2-2020 10:20:26 PM
8-00430079	Completed	2L342 oos	Relocate 2L342 from SGB 2D29 to SGB 2D77	SGB 2B4, 2L342, SGB 2B7	6-2-2020 12:00:00 PM	6-4-2020 3:19:09 PM	Continuous							N	N	N	Y	6-4-2020 3:19:29 PM
8-00457325	Completed	L81_87 Outage	RTA's work	L81-87	6-3-2020 7:00:00 AM	6-3-2020 10:00:28 AM	Continuous							N	N	Y	Y	6-10-2020 3:23:45 AM
8-00456476	Cancelled	2L342 oos	SGB CVT and VT maintenance	SGB 2B4, 2L342	6-3-2020 8:00:00 AM	6-12-2020 4:00:00 PM	Continuous							N	N	Y	Y	5-27-2020 3:12:44 PM
8-00430585	Cancelled	2L342 oos	VT INSP and DOBL	SGB 2B4, 2L342	6-3-2020 8:00:00 AM	6-3-2020 4:00:00 PM	Continuous							N	N	N	Y	5-26-2020 9:16:53 AM
8-00428477	Proposed	1L209 OOS	line work	1L209	6-3-2020 8:00:00 AM	6-5-2020 8:00:00 AM	Continuous							N	N	N	Y	3-25-2020 10:19:45 AM
8-00430586	Proposed	2L342 oos	VT INSP and DOBL	2L342	6-4-2020 8:00:00 AM	6-4-2020 4:00:00 PM	Continuous							N	N	N	Y	12-23-2019 1:51:25 PM
8-00456606	Completed	SGB 2CB5 oos	CB PM	SGB 2CB5	6-4-2020 8:00:00 AM	6-4-2020 4:15:00 PM	Continuous							N	N	Y	Y	6-4-2020 4:24:13 PM
8-00438396	Cancelled	TIR 5RX11 OOS	Inspections and Double Test	TIR 5RX11	6-4-2020 8:00:00 AM	6-6-2020 4:00:00 PM	Continuous							N	N	Y	Y	5-11-2020 8:47:31 AM
8-00457047	Completed	5L62 Switching Outage	To restore GLN 5RX5	5L62	6-4-2020 4:00:00 PM	6-4-2020 4:04:05 PM	Continuous							Y	N	N	Y	6-4-2020 4:04:31 PM
8-00455293	Cancelled	2L294 OOS from NLY, NLY 2D23 OOS	Disconnect maintenance	2L294, NLY 2D23	6-5-2020 8:00:00 AM	6-5-2020 4:00:00 PM	Continuous			850	500			N	N	Y	Y	6-1-2020 9:51:48 AM
8-00455901	Completed	1L218 Out from END	END RESTORE 1B1 Bus	1L218, END T1, FND 1B1	6-5-2020 12:30:00 PM	6-5-2020 1:54:39 PM	Continuous							N	N	N	Y	6-5-2020 1:54:55 PM
8-00433592	Completed	DMR 5RX1 OOS	DMR 5RX1 NON-EL TRIP	DMR 5RX1	6-7-2020 8:00:00 AM	6-7-2020 3:16:11 PM	Continuous							N	N	Y	Y	6-7-2020 3:16:16 PM
8-00455181	Completed	BSY G1 OOS	Brush Gear Maintenance	BSY G1	6-8-2020 6:00:00 AM	6-12-2020 2:18:00 PM	Continuous	2400	2800					N	N	Y	Y	6-12-2020 4:30:09 PM
8-00458585	Completed	2L294 Out from NLY to AAL	NLY 2D23 Maintenance.	2L294, NLY 2CB3, NLY 2CB4	6-8-2020 8:00:00 AM	6-9-2020 11:11:47 AM	Continuous			850	500			N	N	Y	Y	6-26-2020 11:32:10 AM
8-00438399	Cancelled	TIR 5RX12 OOS	Inspections and Double Test	TIR 5RX12	6-8-2020 8:00:00 AM	6-10-2020 4:00:00 PM	Continuous							N	N	Y	Y	5-11-2020 8:48:09 AM
8-00439118	Cancelled	CBN 5CB1 OOS	Trip testing from PN	CBN 5CB1, CBN 5B1	6-8-2020 8:00:00 AM	6-9-2020 4:00:00 PM	Continuous							N	N	Y	Y	6-10-2020 9:30:09 AM
8-00433590	Approved	DMR 5CB14 OOS	Trip Testing from PN	DMR 5CB14	6-8-2020 8:00:00 AM	6-8-2020 4:00:00 PM	Continuous							N	N	Y	Y	6-5-2020 11:13:44 AM
8-00432326	Cancelled	TKW 5CB23 oos	CB Insp and DOBL	TKW 5CB23	6-8-2020 8:00:00 AM	6-9-2020 4:00:00 PM	Continuous							N	N	N	Y	6-1-2020 4:32:31 PM
8-00430353	Completed	2L99 Outage	Change dead end insulators & structures	2L99	6-8-2020 8:00:00 AM	6-12-2020 6:59:57 PM	Continuous							N	N	Y	Y	6-12-2020 7:00:01 PM
8-00430035	Recalled	VIT 2MB2 OOS	VIT 2D36, 2D1CB8, 2D2CB7, 2D1CB13, HF2PT Clearance	VIT 2D1CB13, VIT 2D1CB8, VIT 2D2CB7, VIT 2MB2, VIT 2D36	6-8-2020 8:00:00 AM	6-8-2020 9:38:01 AM	Continuous							N	N	Y	Y	6-8-2020 9:38:18 AM
8-00426636	Completed	5L40 OOS	ING 5D27 and 5MB1 Maintenance & Double, disconnect maint.	5L40, ING 5CB8, ING 5MB1, ING 5B7, ING 5D27	6-8-2020 8:00:00 AM	6-9-2020 4:47:09 PM	Continuous	2400	2800					N	N	Y	Y	6-25-2020 3:30:03 AM
8-00424891	Completed	2L294 out from NLY to AAL	Insulator & Structure Replacements	2L294	6-8-2020 4:00:00 PM	6-26-2020 11:30:32 AM	Continuous			850	500			N	N	Y	Y	6-26-2020 11:32:10 AM
8-00427169	Completed	2L294 Out from NLY to AAL	NLY Station Inspections	2L294, NLY 2CB3, NLY 2CB4	6-8-2020 4:00:00 PM	6-10-2020 1:56:38 PM	Continuous			850	500			N	N	N	Y	6-26-2020 11:32:09 AM
8-00435471	Completed	SCK T2 Transformer OOS	For major bushing replacement	SCK T2	6-8-2020 4:00:00 PM	7-16-2020 5:04:33 PM	Continuous							N	Y	Y	Y	7-16-2020 5:05:05 PM
8-00459135	Completed	5L40 OOS	Station Work at ING	5L40, ING 5CB8, ING 5MB1	6-8-2020 6:00:00 PM	6-12-2020 8:52:59 PM	Continuous	2400	2800					Y	N	Y	Y	6-13-2020 4:14:13 PM

8-00457543	Completed	2L5 OOS	re-frame structure 135-5	2L5	6-9-2020 8:00:00 AM	6-9-2020 5:45:44 PM	Continuous							N	N	Y	Y	6-9-2020 5:45:50 PM
8-00426623	Completed	5L40 OOS	CBN Disconnect & CVT maintenance	5L40, CBN 5D1CB7 (3), CBN 5D22 (3), CBN 5D2CB2 (3), CBN 5B1, CBN 5B12	6-9-2020 8:00:00 AM	6-13-2020 4:12:00 PM	Continuous	2400	2800					N	N	Y	Y	6-13-2020 4:14:13 PM
8-00426670	Completed	1L10, GOW 1B2 OOS	GOW 1D23, 1CVT3 INSP	1L10, GOW 1B2, GOW 1D23	6-9-2020 8:00:00 AM	6-10-2020 9:00:27 AM	Continuous							Y	N	Y	Y	6-10-2020 9:05:11 AM
8-00458025	Completed	5L71 OOS	Insulator replacements between Nicola and SYA	5L71	6-10-2020 8:00:00 AM	6-30-2020 8:37:15 AM	Continuous	2000	2400					N	N	Y	Y	6-30-2020 8:37:18 AM
8-00460185	Approved	5L71 OOS, MCA 5RX4, 5B105L71 OOS	5RX4 replacement and GIS bus repair	5L71, MCA 5B10, MCA 5CB11, MCA 5RX4, MCA 5CB10	6-10-2020 8:00:00 AM	6-28-2020 12:00:00 PM	Continuous	2000	2400					Y	N	Y	Y	6-17-2020 12:22:04 PM
8-00457665	Completed	5L29 OOS	remove CVTs that are not connected to the system	5L29	6-11-2020 8:00:00 AM	6-11-2020 6:14:00 PM	Continuous							N	N	N	Y	6-12-2020 2:47:09 PM
8-00438401	Cancelled	TIR 5RX13 OOS	Inspections and Double Test	TIR 5RX13	6-11-2020 8:00:00 AM	6-15-2020 4:00:00 PM	Continuous							N	N	Y	Y	5-11-2020 8:48:25 AM
8-00438486	Cancelled	MSA 5RX1 OOS	Inspections and Double Test	MSA 5RX1	6-11-2020 8:00:00 AM	6-13-2020 4:00:00 PM	Continuous							N	N	Y	Y	6-10-2020 6:38:05 AM
8-00426571	Completed	5L29 OOS	Detailed inspection, terminal washing and oil sampling station work	5L29	6-11-2020 8:00:00 AM	6-15-2020 3:19:13 PM	Continuous							Y	Y	Y	Y	6-15-2020 3:19:17 PM
8-00428475	Cancelled	1L209 OOS		1L209	6-11-2020 8:00:00 AM	6-11-2020 8:03:00 AM	Continuous							N	N	N	Y	5-27-2020 10:03:47 AM
8-00429987	Completed	NFD T1, T2 OOS	NFD 1D2CB4 BALL STUD	1L110, NFD 1D2CB4, NFD T2, NFD T1, NFD 1B2, NFD 1B1	6-11-2020 8:00:00 AM	6-11-2020 2:25:18 PM	Continuous							N	N	Y	Y	6-11-2020 2:25:43 PM
8-00430437	Cancelled	SGB 2CB4 oos	CB Insp	SGB 2CB4	6-11-2020 8:00:00 AM	6-16-2020 4:00:00 PM	Return Weekends							N	N	N	Y	5-25-2020 5:24:44 PM
8-00433595	Approved	DMR 5RX4 OOS	DMR 5RX4 NON-EL TRIP	DMR 5RX4	6-11-2020 8:00:00 AM	6-11-2020 4:00:00 PM	Continuous							N	N	Y	Y	6-10-2020 2:12:44 PM
8-00457281	Completed	VNT T1, 1B1 OOS	disconnect inspections	VNT T1, VNT 1B1	6-11-2020 8:30:00 AM	6-11-2020 1:10:02 PM	Continuous							Y	N	Y	Y	6-11-2020 1:10:12 PM
8-00457670	Completed	5L30 OOS	remove CVTs that are no need to connect to the system	5L30	6-12-2020 8:00:00 AM	6-12-2020 1:00:43 PM	Continuous							Y	N	Y	Y	6-12-2020 1:00:54 PM
8-00433591	Approved	DMR 5CB24 OOS	DMR 5CB24 PN-CN	DMR 5CB24	6-12-2020 8:00:00 AM	6-12-2020 4:00:00 PM	Continuous							N	N	Y	Y	6-11-2020 8:36:33 AM
8-00433185	Cancelled	1L121 OOS	SCA LMU PROJECT	1L121	6-15-2020 8:00:00 AM	6-19-2020 4:00:00 PM	Continuous							N	N	Y	Y	5-19-2020 3:57:05 PM
8-00431316	Completed	2L97 OOS	SVY DS Insp	2L97, SVY T2, SVY T3, SVY 2B6	6-15-2020 8:00:00 AM	6-18-2020 9:04:54 AM	Continuous							N	N	N	Y	7-4-2020 3:30:03 AM
8-00430041	Completed	VIT 2CB8, 2CB9 OOS	VIT 2CB8, 2CB9, 2D2CB8, 2D2CB9 INSP	VIT 2D2CB8, VIT 2D2CB9, VIT 2CB8, VIT 2CB9	6-15-2020 8:00:00 AM	6-18-2020 1:23:12 PM	Continuous							N	N	Y	Y	6-18-2020 1:23:41 PM
8-00427505	Completed	CBN T1 & T2 OOS	Disconnect maintenance	CBN T1, CBN T2, CBN 2B1, CBN 5MR2	6-15-2020 8:00:00 AM	6-20-2020 12:06:00 PM	Continuous							Y	N	Y	Y	7-6-2020 3:30:01 AM
8-00426871	Cancelled	2L33 OOS	Q1& Q2 Maintenance Overview	2L33	6-15-2020 8:00:00 AM	6-19-2020 4:00:00 PM	Return Evenings							N	N	Y	Y	4-30-2020 9:41:57 PM
8-00455884	Completed	WLT T2, 2B2, 2CB2, 2CB8 OOS	Inspection on: WLT 2CB8, 2CB2, 2D2, 2D2CB2, 2D2CB8	WLT T2, WLT 2CB8, WLT 2CB2, WLT 2D2, WLT 2D2CB2, WLT 2D2CB8, WLT 2B2	6-15-2020 8:00:00 AM	6-20-2020 6:17:03 PM	Continuous							Y	N	Y	Y	6-20-2020 6:17:13 PM
8-00459876	Completed	GMS 1CB10, LR2 OOS	CB PM Rescheduled	GMS 1CB10	6-16-2020 8:00:00 AM	6-19-2020 4:57:57 PM	Continuous							N	N	Y	Y	6-19-2020 4:58:24 PM
8-00444171	Completed	5L32 OOS	LMT to repair damaged wings on 5L32 tower 24-2	5L32	6-16-2020 8:00:00 AM	6-19-2020 3:38:17 PM	Continuous							Y	N	Y	Y	6-19-2020 3:52:05 PM
8-00440075	Completed	5L31 OOS	Inspections on TIR 500KV reactors and ETM replacement and Non-electrical device re-wiring.	TIR 5RX14, TIR 5RX15, TIR 5RX16, TIR 5RX24, TIR 5RX25, TIR 5RX26, TIR 5RX4, TIR 5RX5, TIR 5RX6, 5L31	6-16-2020 8:00:00 AM	7-4-2020 3:12:42 PM	Continuous							Y	N	Y	Y	7-4-2020 3:12:53 PM
8-00440047	Completed	1L11 out from VIT	Replace VIT 1CC3	1L11, VIT 1B3	6-16-2020 8:00:00 AM	6-19-2020 1:58:06 PM	Continuous							Y	N	Y	Y	6-19-2020 1:58:12 PM
8-00438433	Cancelled	TIR 5RX24 OOS	Inspections, NON-ELE PN, PY/SY PN. NERC	TIR 5RX24	6-16-2020 8:00:00 AM	6-17-2020 4:00:00 PM	Continuous							N	N	Y	Y	5-11-2020 8:53:56 AM
8-00437889	Completed	MLN T2, 2D2, 25CB1, 25CB5 OOS	T2 Non-Electrical PN PM	MLN T2	6-16-2020 8:00:00 AM	6-16-2020 6:04:41 PM	Continuous							N	N	Y	Y	6-16-2020 6:04:49 PM
8-00428464	Completed	60L271 Out from INV to ATH	disconnect maintenance	60L271, ATH T1	6-16-2020 8:00:00 AM	6-17-2020 2:10:34 PM	Continuous							N	N	N	Y	6-17-2020 2:11:01 PM
8-00426572	Cancelled	5L31 OOS	Detail oil samples and terminal washing.	5L31	6-16-2020 8:00:00 AM	7-4-2020 4:00:00 PM	Continuous							Y	N	Y	Y	6-15-2020 1:09:41 PM
8-00424887	Cancelled	2L293 OOS	Structure Replacements	2L293	6-16-2020 8:00:00 AM	6-26-2020 4:00:00 PM	Continuous									N	Y	6-8-2020 1:47:50 PM
8-00430611	Cancelled	JHT 1CB5 OOS	JHT 1CB5 REPL DASHPOT	JHT 1CB5	6-16-2020 8:00:00 AM	6-17-2020 4:00:00 PM	Continuous									N	Y	6-11-2020 9:38:27 AM

8-00433228	Completed	1L121 OOS	LDR 1D24, 1CVT21 1D1CB5, 1D2CB5 INSP	1L121, 1L118, LDR 1D1CB5, LDR 1D2CB4, LDR 1D2CB5, LDR 1CB5, LDR 1D24	6-16-2020 9:00:00 AM	6-18-2020 3:41:24 PM	Continuous							Y	N	Y	Y	6-18-2020 3:52:03 PM
8-00440067	Completed	VIT 1MB1 OOS, 1L10 out from VIT 1D26, 1L18 and 1L139 out from VIT,	Replace VIT 1CC3	1L18, 1L139, 1L10, VIT 1MB1	6-16-2020 11:00:00 PM	6-17-2020 2:35:10 AM	Continuous							Y	N	Y	Y	6-17-2020 2:35:16 AM
8-00437865	Completed	MLN T3, T6, 2D3, 25CB3, 25CB7, 2D6, 60D6 OOS	T3 & T6 Non-Electrical PN PM	MLN T3	6-17-2020 8:00:00 AM	6-18-2020 1:50:00 PM	Continuous							N	N	Y	Y	6-18-2020 2:06:46 PM
8-00458686	Completed	2L99 Outage	Change dead end insulators & structures	2L99	6-17-2020 8:00:00 AM	6-23-2020 6:38:12 PM	Continuous							Y	N	Y	Y	6-23-2020 6:38:16 PM
8-00430080	Cancelled	2L340 oos	PRES	SGB 2B2, SGB 2B6, 2L340 2L99	6-17-2020 8:00:00 AM	6-24-2020 4:00:00 PM	Continuous							N	N	Y	Y	6-5-2020 11:14:42 AM
8-00429612	Cancelled	2L99 Outage	SKA 2D21 replacement	2L99	6-17-2020 8:00:00 AM	6-26-2020 4:00:00 PM	Continuous							Y	N	Y	Y	6-11-2020 12:54:49 PM
8-00430612	Proposed	JHT 1CB11 OOS	JHT 1CB11 REPL DASHPOT	JHT 1CB11	6-18-2020 8:00:00 AM	6-19-2020 4:00:00 PM	Continuous							N	N	Y	Y	12-23-2019 4:00:19 PM
8-00426672	Completed	1L11 , GOW 1B4 OOS	GOW 1D25, 1CVT5 INSP	1L11, GOW 1B4, KSH T3, GOW 1D25	6-18-2020 8:00:00 AM	6-19-2020 3:26:02 PM	Continuous							Y	N	Y	Y	6-19-2020 3:26:21 PM
8-00449591	Completed	2L19 out from BR1 2D3 and 2D30	OSP BR1 T3 Replacement - Stage 4A	2L19, BR1 T3, BR1 T30	6-18-2020 8:00:00 AM	6-19-2020 5:36:00 PM	Continuous							Y	N	Y	Y	6-19-2020 6:52:55 PM
8-00438436	Cancelled	TIR 5RX25 OOS	Inspections, NON-ELE PN, PY/SY PN. NERC	TIR 5RX25	6-18-2020 8:00:00 AM	6-19-2020 4:00:00 PM	Continuous							N	N	Y	Y	5-11-2020 8:54:14 AM
8-00444056	Cancelled	2L19 out from BR1 2D3 and 2D30	OSP BR1 T3 Replacement - Stage 4R	2L19, BR1 T30	6-19-2020 8:00:00 AM	6-19-2020 8:00:00 PM	Continuous							Y	N	Y	Y	6-16-2020 11:42:07 AM
8-00429614	Cancelled	2L99 Outage	connect shield wire to Minette 2L99 gantry (from 2L100 gantry)	2L99	6-19-2020 8:00:00 AM	6-19-2020 4:00:00 PM	Continuous							Y	N	Y	Y	6-1-2020 2:13:40 PM
8-00459541	Completed	1L11 out from VIT 1B3 OOS	for Test Energization VIT 1CC3	1L11, VIT 1B3	6-19-2020 4:01:00 PM	6-19-2020 4:02:00 PM	Continuous							Y	N	Y	Y	6-19-2020 2:34:28 PM
8-00427502	Completed	CBN T1 OOS	Electrical PM & Doble CRD crossing under 2L146. Supports required	CBN T1	6-20-2020 4:00:00 PM	6-22-2020 2:51:32 PM	Continuous							N	N	Y	Y	7-8-2020 3:30:01 AM
8-00460114	Completed	2L146 OOS	CRD crossing under 2L146. Supports required	2L146	6-22-2020 6:00:00 AM	6-27-2020 2:17:48 PM	Continuous							Y	Y	Y	Y	6-27-2020 2:17:54 PM
8-00455196	Completed	BSY G4 OOS	Brush Gear Maintenance	BSY G4	6-22-2020 6:00:00 AM	6-29-2020 2:17:06 PM	Continuous	2400	2800					N	N	Y	Y	6-29-2020 2:17:10 PM
8-00442444	Completed	2L38, COK 2B1 OOS	Testing and inspections	2L38, COK 2D21, COK 2B1 PEM T2	6-22-2020 7:30:00 AM	6-25-2020 3:04:33 PM	Continuous							N	N	Y	Y	6-25-2020 3:04:45 PM
8-00463303	Completed	PEM T2 OOS	To establish a bus cut between 25B2 & 25D2 for LOA proximity during the T2 PCB Bushing Replacement	PEM T2	6-22-2020 8:00:00 AM	6-22-2020 3:07:47 PM	Continuous							Y	N	Y	Y	6-22-2020 3:07:59 PM
8-00464206	Completed	SCA 1CB6 OOS	SCA 1CB6 INSP	SCA 1CB6	6-22-2020 8:00:00 AM	6-22-2020 4:06:00 PM	Continuous							Y	N	Y	Y	6-22-2020 4:33:43 PM
8-00457942	Completed	2L146 OOS	2CT1 & 2VT1 Cleaning; 25CB1 INSP & BFPN	2L146	6-22-2020 8:00:00 AM	6-25-2020 5:00:39 PM	Continuous							Y	N	Y	Y	6-25-2020 5:32:57 PM
8-00438438	Cancelled	TIR 5RX26 OOS	Inspections, NON-ELE PN, PY/SY PN. NERC	TIR 5RX26	6-22-2020 8:00:00 AM	6-23-2020 4:00:00 PM	Continuous							N	N	Y	Y	5-11-2020 8:54:27 AM
8-00438587	Completed	SEC - T2, 1CB12, 25CB2 OOS	Inspections and Trip Test	SEC 1CB12, SEC T2	6-22-2020 8:00:00 AM	6-24-2020 3:05:48 PM	Continuous							N	N	N	Y	6-24-2020 3:06:02 PM
8-00426894	Cancelled	2L56 OOS	Q1& Q2 Maintenance - Detailed	2L56	6-22-2020 8:00:00 AM	6-23-2020 4:00:00 PM	Return Evenings							N	N	Y	Y	4-30-2020 9:42:50 PM
8-00427324	Completed	2L4 OOS	End-of-life Structure replacements	2L4, CAM T2	6-22-2020 8:00:00 AM	6-25-2020 4:40:33 PM	Continuous							Y	N	Y	Y	6-25-2020 4:41:06 PM
8-00366119	Completed	5L1 and GMS 5B2 OOS	GMS Reactor Replacement Project	5L1, GMS 5D25, GMS 5RX1, GMS 5R7	6-22-2020 8:00:00 AM	6-25-2020 3:48:31 PM	Continuous							Y	N	Y	Y	6-25-2020 3:49:28 PM
8-00430036	Completed	VIT 2CB12, 2CB13 OOS	VIT2CB12, 2CB13, 2D2CB12, 2D2CB13 INSP & GRT 4 REPL.	VIT 2CB12, VIT 2CB13, VIT G2CB, VIT 2B12	6-22-2020 8:00:00 AM	6-23-2020 2:45:00 PM	Continuous							N	N	Y	Y	6-23-2020 2:49:20 PM
8-00435267	Completed	PEM T2 OOS	PCB Bushing Replacement Program	PEM T2	6-22-2020 7:01:00 PM	8-5-2020 1:05:26 PM	Continuous							Y	N	Y	Y	8-5-2020 1:05:28 PM
8-00438507	Cancelled	PEM T1 OOS	PEM_T1 Qualitrol replacement	PEM T1	6-23-2020 8:00:00 AM	6-23-2020 4:00:00 PM	Continuous							N	N	Y	Y	2-27-2020 12:12:50 PM
8-00455984	Cancelled	ALZ 2CB1 OOS	NERC control Testing on 2CB1.	ALZ 2CB1	6-23-2020 8:00:00 AM	6-23-2020 4:00:00 PM	Continuous							N	N	Y	Y	6-22-2020 8:43:25 AM
8-00429860	Cancelled	KLY 5CB7 oos	PN NERC Testing	KLY 5CB7	6-23-2020 8:00:00 AM	6-23-2020 4:00:00 PM	Continuous							N	N	N	Y	6-2-2020 3:09:10 PM
8-00433184	Completed	1L121 OOS	LDR LMU PROJECT	1L121, SCA 1D2CB2, SCA 1D2CB6, SCA 1CB2, SCA 1CB6, SCA 1D21	6-23-2020 9:00:00 AM	6-24-2020 2:58:05 PM	Continuous							Y	Y	Y	Y	6-24-2020 2:58:16 PM
8-00433598	Cancelled	DMR 5RX7 OOS	DMR 5RX7 NON-EL TRIP	DMR 5RX7	6-23-2020 9:00:00 AM	6-23-2020 4:00:00 PM	Continuous							N	N	Y	Y	6-12-2020 9:19:39 AM
8-00429862	Cancelled	KLY 5CB oos	KLY 5D1CB7 INSP	KLY 5CB7	6-24-2020 8:00:00 AM	6-25-2020 4:00:00 PM	Continuous							N	N	N	Y	5-21-2020 2:21:43 PM
8-00429609	Completed	2L99 Outage	Change dead end insulators & structures	2L99	6-24-2020 8:00:00 AM	6-25-2020 6:04:12 PM	Return Evenings							N	Y	Y	Y	6-25-2020 6:04:32 PM
8-00427988	Cancelled	2L4 OOS	CAM 2D23 - Disconnect Maintenance	2L4, CAM T2, CAM 2B4	6-24-2020 8:00:00 AM	6-25-2020 4:00:00 PM	Continuous							N	Y	Y	Y	6-23-2020 10:04:22 AM

8-00428455	Proposed	60L225 OOS	oil sampling	60L225 (13L), KCL T5	6-24-2020 8:00:00 AM	6-24-2020 4:00:00 PM	Continuous								N	N	N	Y	12-18-2019 1:12:48 PM
8-00456611	Completed	SGB 2CB3 oos	CB PM	SGB 2CB3	6-24-2020 8:00:00 AM	6-24-2020 1:23:36 PM	Continuous								N	N	Y	Y	6-24-2020 1:23:40 PM
8-00438442	Cancelled	TIR 5RX4 OOS	Inspections, NON-ELE PN, PY/SY PN. NERC	TIR 5RX4	6-24-2020 8:00:00 AM	6-25-2020 4:00:00 PM	Continuous								N	N	Y	Y	5-11-2020 8:54:46 AM
8-00464254	Completed	5L30 OOS	To remove CVTs (on STR 65-4)	5L30	6-25-2020 8:00:00 AM	6-25-2020 5:52:15 PM	Continuous								Y	N	Y	Y	6-25-2020 5:52:25 PM
8-00458882	Completed	1L14 out from KSH, KSH T2 OOS	KSH 25CB2 CN Testina.	1L14	6-25-2020 8:00:00 AM	6-25-2020 6:23:02 PM	Continuous								N	N	Y	Y	6-25-2020 6:23:05 PM
8-00430438	Proposed	SGB 2CB5 oos	CB Insp	SGB 2CB5	6-25-2020 8:00:00 AM	6-29-2020 4:00:00 PM	Continuous								N	N	N	Y	12-21-2019 8:36:14 PM
8-00458897	Completed	1L11 out from KSH, KSH T3 OOS	ksh 25CB3 CN testing.	1L11, KSH T3	6-25-2020 12:00:00 PM	6-25-2020 4:00:42 PM	Continuous								N	N	Y	Y	6-25-2020 4:00:48 PM
8-00426827	Completed	GMS SRX1 oos	Reactor Repl	GMS 5RX1	6-25-2020 4:00:00 PM	11-13-2020 10:32:08 AM	Continuous								N	N	Y	Y	11-13-2020 10:32:14 AM
8-00443572	Completed	1L109 out at SWN, SWN T1 OOS	SS1 OSYR - Provide LOA	SWN 1CB2, SWN T1	6-26-2020 8:00:00 AM	6-26-2020 11:31:56 AM	Continuous								N	N	Y	Y	6-26-2020 11:32:02 AM
8-00438443	Cancelled	TIR 5RX5 OOS	Inspections, NON-ELE PN, PY/SY PN. NERC	TIR 5RX5	6-26-2020 8:00:00 AM	6-27-2020 4:00:00 PM	Continuous								N	N	Y	Y	5-11-2020 8:54:57 AM
8-00443584	Completed	1L138 out from SWN	SWN SS2 OSYR - provide LOA	SWN 1CB4, SWN T2	6-26-2020 12:00:00 PM	6-26-2020 3:24:54 PM	Continuous								N	N	Y	Y	6-26-2020 3:25:02 PM
8-00451793	Completed	1L106 out from PUN 1D21, PUN T3 OOS	PCB Bushing Replacement Program	1L106, PUN T3	6-26-2020 4:00:00 PM	6-26-2020 4:01:00 PM	Continuous								Y	N	Y	Y	6-26-2020 3:20:18 PM
8-00464104	Completed	5L71 OOS	Removal of field jumpers at tower 1-3	5L71	6-28-2020 12:00:00 PM	6-29-2020 10:44:21 AM	Continuous	2000	2400						N	N	Y	Y	6-29-2020 10:44:24 AM
8-00458979	Completed	5L71	space damper replacement	5L71	6-28-2020 4:00:00 PM	8-15-2020 5:18:43 PM	Continuous	2000	2400						Y	N	Y	Y	8-15-2020 5:18:49 PM
8-00460164	Completed	5L71 OOS, MCA 5RX4, 5B10 OOS	MCA 5RX4 replacement and GIS bus repair	MCA 5B10, MCA 5CB11, MCA 5RX4, MCA 5CB10	6-28-2020 4:00:00 PM	10-10-2020 11:46:37 AM	Continuous	2000	2400						Y	N	Y	Y	10-10-2020 11:46:55 AM
8-00464901	Completed	1L116 out from DMR to LTZ	replacing severely damaged conductor and replacing COB insulators	1L116, PVL T1	6-29-2020 8:00:00 AM	7-3-2020 10:55:02 AM	Continuous								Y	N	Y	Y	7-3-2020 10:55:17 AM
8-00466719	Completed	5L82 OOS	Repair AMC 5D22	5L82, AMC 5CX2, AMC 5D22 (3)	6-29-2020 8:00:00 AM	6-30-2020 10:45:34 PM	Continuous								N	N	Y	Y	7-7-2020 12:16:27 PM
8-00438444	Cancelled	TIR 5RX6 OOS	Inspections, NON-ELE PN, PY/SY PN. NERC	TIR 5RX6	6-29-2020 8:00:00 AM	6-30-2020 4:00:00 PM	Continuous								N	N	Y	Y	5-11-2020 8:55:10 AM
8-00426634	Cancelled	5L44 and 5L83 OOS	MDN 5D21 Disconnect Switch Maintenance	5L44, MDN 5D21, MDN 5B1, 5L83	6-29-2020 8:00:00 AM	6-30-2020 4:00:00 PM	Continuous	1700	2100	1500	1900				N	N	Y	Y	6-18-2020 11:26:41 AM
8-00426639	Completed	5L44 OOS	ING 5D31 DS Maintenance	5L44, ING 5CB11, ING 5CB12, ING 5B11	6-29-2020 8:00:00 AM	6-30-2020 5:50:50 PM	Continuous	1700	2100	1500	1900				Y	N	Y	Y	6-30-2020 5:51:04 PM
8-00414779	Completed	RUP T3 oos	PCB Bushing Repl	RUP T3	6-29-2020 8:00:00 AM	8-4-2020 12:40:44 PM	Continuous								Y	N	Y	Y	8-4-2020 12:41:29 PM
8-00426896	Cancelled	2L64 OOS	Q1& Q2 Maintenance - Overview & Oil Sample	2L64	6-29-2020 8:00:00 AM	6-30-2020 4:00:00 PM	Return Evenings								N	N	Y	Y	5-29-2020 11:13:15 AM
8-00430053	Completed	VIT T10 , 1CB15, 2CB15 OOS	VIT 2CB15 & 2DCB15 INSP	VIT 2CB15, VIT 1CB15, VIT SC3, VIT T10	6-29-2020 8:00:00 AM	6-29-2020 2:13:55 PM	Continuous								Y	N	Y	Y	6-29-2020 2:14:01 PM
8-00428955	Cancelled	SPN T2 OOS	bushing replacement	SPN T2	6-29-2020 8:00:00 AM	7-31-2020 4:00:00 PM	Continuous								N	N	N	Y	6-22-2020 1:31:01 PM
8-00429861	Cancelled	KLY 5CB17 oos	PN NERC Testing	KLY 5CB17	6-29-2020 8:00:00 AM	6-30-2020 4:00:00 PM	Continuous								N	N	N	Y	6-2-2020 3:13:59 PM
8-00433377	Cancelled	GLD T2 OOS	BUSHING Replacement	GLD T2	6-29-2020 8:00:00 AM	7-17-2020 4:00:00 PM	Continuous								N	N	Y	Y	1-28-2020 11:12:54 AM
8-00430635	Proposed	2L354 oos	RBF 2CC3 DOBL	2L354	6-29-2020 8:00:00 AM	6-29-2020 4:00:00 PM	Continuous								N	N	N	Y	12-23-2019 4:38:52 PM
8-00433585	Cancelled	DMR T4, 1CB11 OOS	DMR 1CB11 REPL	DMR T4, DMR 1CB11	7-1-2020 8:00:00 AM	7-31-2020 4:00:00 PM	Continuous								N	N	Y	Y	5-5-2020 3:32:30 PM
8-00430233	Cancelled	60L128 OOS at PVO	PVO 60D2 REPL	60L128, PVO T1, PVO T2	7-1-2020 8:00:00 AM	7-31-2020 4:00:00 PM	Continuous								N	N	Y	Y	6-24-2020 2:43:53 PM
8-00438307	Cancelled	DCV T3, 60D3 OOS	Capital project to renlace DCV 60D3	DCV 60D3, DCV T3	7-1-2020 8:00:00 AM	7-31-2020 4:00:00 PM	Continuous								N	N	Y	Y	5-13-2020 9:15:01 AM
8-00430439	Proposed	SGB 2CB6 oos	CB Insp	SGB 2CB6	7-2-2020 8:00:00 AM	7-6-2020 4:00:00 PM	Return Weekends								N	N	N	Y	12-21-2019 8:38:32 PM
8-00430052	Completed	VIT T9, SC4 OOS	VIT 2CB14 & 2DCB14 INSP	VIT 2CB14, VIT 1CB14, VIT SC4, VIT T9	7-2-2020 8:00:00 AM	7-2-2020 12:54:07 PM	Continuous								Y	N	Y	Y	7-2-2020 12:54:18 PM
8-00426870	Completed	2L32 OOS	Overview & Oil Sample	2L32	7-2-2020 8:00:00 AM	7-3-2020 2:02:59 PM	Continuous								Y	N	Y	Y	7-3-2020 2:03:01 PM
8-00461629	Completed	L82-88 Outage	RTA's work	L82-88	7-4-2020 7:00:00 AM	7-9-2020 11:07:53 AM	Continuous								N	N	Y	Y	7-9-2020 11:07:58 AM
8-00427530	Completed	MDN 2RX2 OOS	Construction of a oil containment pit around 2RX2	MDN 2RX2	7-6-2020 7:00:00 AM	8-5-2020 12:00:57 PM	Continuous								N	N	N	Y	8-11-2020 8:33:05 AM
8-00427531	Completed	MDN 2RX1 OOS	Construction of a oil containment pit around 2RX1	MDN 2RX1, MDN 2CX2, MDN 2CX1	7-6-2020 7:00:00 AM	7-10-2020 4:23:43 PM	Continuous								N	N	N	Y	7-10-2020 4:23:59 PM
8-00305816	Cancelled	BSY Synchronous Condenser (G1) OOS	Inspection and Exciter mtre	BSY G1	7-6-2020 7:00:00 AM	7-10-2020 8:00:00 PM	Continuous	2400	2800						N	Y	Y	Y	6-25-2020 3:07:56 PM
8-00433603	Completed	1L114, PAL1BP2/6, 1B2, OOS	PAL 1BP2,&6 INSP	1L114, PAL 1B2	7-6-2020 7:00:00 AM	7-8-2020 12:34:19 PM	Continuous								N	N	Y	Y	7-24-2020 3:30:01 AM
8-00431197	Completed	ALZ T3, 60B3 OOS	ALZ 60KV breaker replacement project STFP 4a	ALZ T3, ALZ 60B3	7-6-2020 7:00:00 AM	7-10-2020 8:00:23 AM	Return Evenings								N	N	Y	Y	7-26-2020 3:30:00 AM
8-00432619	Proposed	GMS 2CB1, T13 oos	CB Insp	GMS 2CB1	7-6-2020 8:00:00 AM	7-8-2020 4:00:00 PM	Continuous								N	N	N	Y	1-10-2020 12:46:00 PM
8-00430081	Proposed	2L308 oos	Str Repl	2L308	7-6-2020 8:00:00 AM	7-17-2020 4:00:00 PM	Continuous								N	N	N	Y	6-24-2020 9:47:17 AM
8-00430173	Proposed	2L308 oos	GMS DS Insp	2L308	7-6-2020 8:00:00 AM	7-10-2020 4:00:00 PM	Continuous								N	N	N	Y	6-25-2020 3:21:16 PM
8-00426626	Cancelled	RYC 5CX1 OOS	Electrical & CPC maintenance	RYC 5CX1	7-6-2020 8:00:00 AM	7-14-2020 4:00:00 PM	Continuous								N	N	Y	Y	7-2-2020 10:17:46 AM
8-00426597	Cancelled	AMC 5CX1 and AMC 5CX2 OOS	Replace Panel R4	AMC 5CX2	7-6-2020 8:00:00 AM	7-10-2020 4:00:00 PM	Continuous								N	N	Y	Y	4-30-2020 3:39:52 PM
8-00427503	Completed	CBN T2 OOS	Electrical PM & Doble	CBN T2	7-6-2020 8:00:00 AM	7-10-2020 2:48:52 PM	Continuous								N	N	Y	Y	7-10-2020 2:49:00 PM

8-00427977	Completed	2L57 out from ARN 2D25	Station disconnect maintenance, and CB breaker fail PM	2L57	7-6-2020 8:00:00 AM	7-8-2020 3:32:40 PM	Continuous								Y	N	Y	Y	7-8-2020 3:32:56 PM
8-00428438	Cancelled	2L113	conductor, timer, insulator replacement	2L113	7-6-2020 8:00:00 AM	7-9-2020 4:00:00 PM	Continuous								N	N	N	Y	7-7-2020 11:00:07 AM
8-00427195	Cancelled	NIC 5RX8 OOS	NIC 5RX8 NON-ELE PM	NIC 5RX8	7-6-2020 8:00:00 AM	7-8-2020 4:00:00 PM	Continuous								N	N	Y	Y	6-12-2020 11:42:24 AM
8-00460393	Completed	2L154 OOS	TVI and CS will be replacing structures on 7/15/4	2L154	7-6-2020 8:00:00 AM	7-24-2020 5:23:49 PM	Return Weekends								Y	N	Y	Y	8-9-2020 3:30:02 AM
8-00466284	Completed	PVO 1CX1 OOS	PVO 1CB25 Replacement	PVO 1CB25, PVO 1CX1	7-6-2020 8:00:00 AM	8-10-2020 8:52:00 PM	Continuous								N	N	Y	Y	8-11-2020 11:40:23 PM
8-00438282	Completed	CKY T4 OOS	Inspections, NON-ELE PN	CKY T4	7-6-2020 8:00:00 AM	7-6-2020 3:09:00 PM	Continuous								N	N	Y	Y	7-6-2020 3:11:30 PM
8-00438371	Completed	FVW T2 OOS	Inspections and Doble Test	FVW 1D22, FVW T2, FVW 1CB2	7-6-2020 8:00:00 AM	8-5-2020 12:31:20 PM	Continuous								N	N	Y	Y	8-5-2020 12:31:30 PM
8-00438590	Completed	SEC - 1CB4 OOS	Inspections and Test NFRC	SEC 1CB4	7-6-2020 8:00:00 AM	7-8-2020 2:45:26 PM	Continuous								N	N	Y	Y	7-8-2020 2:45:39 PM
8-00469384	Completed	5L52 OOS	Replacement defective insulators	5L52	7-6-2020 8:00:00 AM	7-6-2020 5:26:43 PM	Continuous	2000	2400	2500	2500				N	N	Y	Y	7-7-2020 11:45:13 AM
8-00468909	Completed	60L48 OOS	RELOCATE STRUCTURE 25/11 FOR HYW11 WIDENING	SMW T1, 60L48	7-6-2020 1:00:00 PM	7-9-2020 9:22:04 AM	Continuous								N	N	Y	Y	7-9-2020 9:22:19 AM
8-00427191	Completed	NIC 5RX9 OOS	NIC 5RX9 NON-ELE PM	NIC 5RX9	7-6-2020 3:00:00 PM	7-9-2020 2:39:37 PM	Continuous								Y	N	N	Y	7-9-2020 2:39:40 PM
8-00464055	Approved	5L71 OOS	Spacer and Markerball replacements	5L71	7-6-2020 4:00:00 PM	8-13-2020 12:00:00 PM	Continuous	2000	2400						Y	N	Y	Y	8-11-2020 9:28:53 AM
8-00426641	Completed	5L51 OOS	ING 5D23 Disconnect Switch Maintenance	ING 5B3, ING 5D23, 5L51	7-7-2020 8:00:00 AM	7-8-2020 7:23:00 PM	Continuous	2000	2400	2500	2500				N	N	Y	Y	7-8-2020 7:32:02 PM
8-00429837	Cancelled	1L128, JPT 1CB5 OOS	JPT 1CVT22C inspection	JPT 1CB5, 1L128	7-7-2020 8:00:00 AM	7-7-2020 4:00:00 PM	Continuous								N	N	Y	Y	7-7-2020 1:46:25 PM
8-00430429	Proposed	SGB 2CX1, 2B1 oos	SGB DS and CVT Insp	SGB 2CB1, SGB 2CB2, SGB 2B1, SGB 2CX1	7-7-2020 8:00:00 AM	7-10-2020 4:00:00 PM	Continuous								N	N	N	Y	12-21-2019 8:41:51 PM
8-00464675	Completed	1L102 out from CMX, CMX T2 OOS	25CB2 BF PN PM	1L102, CMX T2	7-8-2020 8:00:00 AM	7-8-2020 11:45:54 AM	Continuous								N	N	Y	Y	7-8-2020 11:46:05 AM
8-00465751	Completed	1L105 out from DMR	For Limits of approach installing new lattice-- DMR 1D2 replacement project stage #1	1L105, DMR 1CB2	7-8-2020 8:00:00 AM	7-14-2020 8:28:00 AM	Continuous								N	N	Y	Y	7-30-2020 3:30:01 AM
8-00455986	Denied	ALZ 2CB3 OOS	NERC control Testing on 2CB3	ALZ 2CB3	7-9-2020 8:00:00 AM	7-9-2020 4:00:00 PM	Continuous								N	N	Y	Y	7-2-2020 2:48:13 PM
8-00438683	Completed	SQH T3 OOS	Inspections, NON-ELE PN	SQH T3	7-9-2020 8:00:00 AM	7-9-2020 3:35:41 PM	Continuous								N	N	Y	Y	7-9-2020 3:35:52 PM
8-00471076	Completed	GMS 5CB9 OOS	Removing CT secondary conductors	GMS 5CB9	7-9-2020 11:00:00 AM	7-9-2020 3:10:38 PM	Continuous								N	N	Y	Y	7-9-2020 6:24:50 PM
8-00469814	Completed	2L103 OOS	Connect MIN 2B10 to new 2D2CB10	2L103, MIN 2CB1, MIN 2B10	7-13-2020 7:00:00 AM	7-14-2020 5:00:00 PM	Return Evenings								Y	N	Y	Y	7-15-2020 11:06:28 AM
8-00468905	Completed	2L103 OOS	RTA's work at KIT station	2L103, KIT 4040W	7-13-2020 7:00:00 AM	7-14-2020 5:00:00 PM	Return Evenings								Y	N	Y	Y	7-15-2020 11:02:15 AM
8-00306141	Cancelled	BSY Synchronous Condenser (G4) OOS	Inspection and Exciter mtce	BSY G4	7-13-2020 7:00:00 AM	7-17-2020 8:00:00 PM	Continuous	2400	2800						N	Y	Y	Y	6-25-2020 3:09:51 PM
8-00366120	Cancelled	GMS 5RX1 OOS	GMS Reactor Replacement Project	GMS 5RX1	7-13-2020 8:00:00 AM	10-30-2020 8:00:00 AM	Continuous	2000	2400						N	N	Y	Y	6-12-2020 11:34:35 AM
8-00432620	Proposed	GMS 2CB3, T14 oos	CB Insp	GMS 2CB3, GMS T14	7-13-2020 8:00:00 AM	7-15-2020 4:00:00 PM	Continuous								N	N	N	Y	1-10-2020 12:47:18 PM
8-00432447	Proposed	FJN T2 oos	PCB Bushing Repl	FJN T2	7-13-2020 8:00:00 AM	8-14-2020 4:00:00 PM	Continuous								N	N	Y	Y	1-9-2020 4:42:53 PM
8-00471353	Completed	GMS 5CB2/5CB3 OOS	GMS 5RX1 replacement project	GMS 5CB2	7-13-2020 8:00:00 AM	7-13-2020 3:02:14 PM	Noncontinuous								N	N	Y	Y	7-13-2020 3:02:18 PM
8-00469510	Cancelled	2L112 OOS	Disconnect, CVT, CT maintenance	2L112, NLY T2	7-13-2020 8:00:00 AM	7-13-2020 4:00:00 PM	Continuous	2000	2000		560	600			N	N	Y	Y	7-7-2020 4:21:59 PM
8-00438284	Completed	CK5 5CB13 OOS	Inspections and Doble Test	CK5 5CB13	7-13-2020 8:00:00 AM	7-18-2020 7:42:27 PM	Continuous								N	N	Y	Y	7-18-2020 7:42:29 PM
8-00465040	Completed	MIN 2B5/2B4 OOS	LOA Outage for access 2B10 to 2D1CB6	MIN 2B4, MIN 2B5	7-13-2020 8:00:00 AM	7-15-2020 10:55:51 AM	Continuous								N	N	Y	Y	7-31-2020 3:30:01 AM
8-00472810	Completed	KIT SC2 OOS	Forced out	KIT SC2	7-13-2020 10:00:00 AM	8-1-2020 12:26:17 PM	Continuous								N	N	Y	Y	8-4-2020 12:26:27 PM
8-00472167	Approved	KLY SC2 OOS	Testing	KLY SC2	7-14-2020 8:00:00 AM	7-17-2020 4:00:00 PM	Continuous								N	N	Y	Y	7-13-2020 2:31:02 PM
8-00433344	Completed	OYR 1B1, T1, 1CB1 OOS	OYR T1, 1CB1 & 1D1CB1 INSP	1L119, OYR 1D1CB1, OYR 1CB1, OYR 1B1, OYR T1	7-14-2020 8:00:00 AM	7-23-2020 9:42:34 AM	Continuous								N	N	Y	Y	7-23-2020 9:42:44 AM
8-00433392	Completed	1L105 OOS	DMR 1D2CB2 INSP, 1CB2 TRIP TESTING, PAL 1D1CB4, 1CVT4 INSP	1L105, DMR 1CB2, DMR 1D2CB2, PAL 1D1CB4, PAL 1B2	7-14-2020 8:00:00 AM	7-15-2020 3:54:23 PM	Continuous								N	N	Y	Y	7-31-2020 3:30:02 AM
8-00430448	Proposed	GMS 2CB1, T13 oos	CB Insp	GMS 2CB1, GMS T13	7-14-2020 8:00:00 AM	7-16-2020 4:00:00 PM	Continuous								N	N	N	Y	12-21-2019 9:15:35 PM
8-00430440	Proposed	SGB 2B6 oos	DS and VT Insp	SGB 2B6	7-14-2020 8:00:00 AM	7-16-2020 4:00:00 PM	Continuous								N	N	N	Y	12-21-2019 8:42:13 PM
8-00465611	Approved	KDS 2CB2 OOS	Routine CB PM	KDS 2CB2	7-14-2020 9:00:00 AM	7-14-2020 4:00:00 PM	Continuous								N	N	Y	Y	7-13-2020 2:31:55 PM
8-00462470	Completed	2L103 OOS	RTA's work at KIT station	2L103, KIT 4040W	7-15-2020 7:00:00 AM	7-17-2020 4:02:56 PM	Continuous								Y	N	Y	Y	7-17-2020 4:03:07 PM
8-00429619	Completed	2L103 OOS	Connect MIN 2B10 to new 2D2CB10 for LNG Phase 1	2L103, MIN 2B10	7-15-2020 7:00:00 AM	7-17-2020 4:00:00 PM	Continuous								Y	N	Y	Y	7-15-2020 5:50:30 PM
8-00472126	Completed	5CB3 OOS	GMS 5RX1 replacement project	GMS 5CB3	7-15-2020 8:00:00 AM	7-15-2020 12:33:41 PM	Noncontinuous								N	N	Y	Y	7-15-2020 12:34:00 PM
8-00467702	Cancelled	GMS 5CB8 OOS	GMS CPC NERC PM	GMS 5CB8	7-16-2020 8:00:00 AM	7-16-2020 5:00:00 PM	Continuous								N	N	Y	Y	7-18-2020 9:30:05 AM

8-00474902	Completed	L82-88 Forced OOS	RTA's KIT CB488 CT Failure	L82-88, KIT CB488	7-18-2020 7:43:00 PM	7-24-2020 4:00:21 PM	Continuous								N	N	Y	Y	7-25-2020 6:39:33 AM
8-00473532	Cancelled	L81-87 OOS	RTA work	L81-87	7-20-2020 7:00:00 AM	7-24-2020 5:00:00 PM	Continuous								N	N	Y	Y	7-19-2020 8:56:41 PM
8-00458042	Completed	WLT T1, 2B7, 60B2 OOS	Inspection/Doble WLT T1, 2CB1, 2CB9, 2D1, 2D2CB1, 2D2CB9, SS1;WLT T1 LTC	WLT T1, WLT 2D1, WLT 60B2	7-20-2020 7:00:00 AM	7-30-2020 2:10:36 PM	Continuous								N	N	N	Y	8-29-2020 5:46:19 AM
8-00433606	Cancelled	1L105, PAL 1B2, 1B3, 1B5 OOS	Disconnect , 12KV CB and 1VT5 inspection	1L105, PAL 1B2, PAL 1B3, PAL 1B5, PAL T5, PAL T6	7-20-2020 7:00:00 AM	7-24-2020 4:00:00 PM	Continuous								N	N	Y	Y	6-16-2020 11:42:39 AM
8-00434044	Completed	SKA 12RX1 oos	Proximity for SKA 12RX34 Repl	SKA 12RX1	7-20-2020 8:00:00 AM	7-21-2020 4:24:14 PM	Continuous								N	N	Y	Y	7-21-2020 4:24:46 PM
8-00433386	Cancelled	GLD T3 OOS	BUSHING REPLACEMENT	GLD T3	7-20-2020 8:00:00 AM	8-6-2020 4:00:00 PM	Continuous								N	N	Y	Y	1-28-2020 11:16:56 AM
8-00430449	Proposed	GMS 2CB3, T14 oos	Insp	GMS 2CB3, GMS T14	7-20-2020 8:00:00 AM	7-22-2020 4:00:00 PM	Continuous								N	N	N	Y	12-21-2019 9:22:46 PM
8-00430620	Proposed	SKA 12RX1 oos	PN PM	SKA 12RX1	7-20-2020 8:00:00 AM	7-21-2020 4:00:00 PM	Continuous								N	N	N	Y	6-11-2020 4:44:47 PM
8-00427161	Completed	2L112 OOS	NLY Station Inspections	2L112, NLY 2B4, NLY T2	7-20-2020 8:00:00 AM	7-23-2020 1:33:22 PM	Continuous	2000	2000		560	600			N	N	Y	Y	8-8-2020 3:30:02 AM
8-00473383	Completed	2L13 OOS	replace end-of-life transmission structures	2L13	7-20-2020 8:00:00 AM	7-24-2020 4:25:59 PM	Continuous								Y	N	N	Y	7-24-2020 4:26:30 PM
8-00471946	Cancelled	1L32 Out of service	Structure Replacements	1L32	7-20-2020 8:00:00 AM	7-24-2020 4:00:00 PM	Continuous								N	N	N	Y	7-17-2020 9:26:07 AM
8-00469432	Completed	VNT 2CB3 OOS	2CB3 Control maintenance	VNT 2CB3	7-21-2020 8:00:00 AM	7-21-2020 10:16:25 AM	Continuous								N	N	N	Y	7-21-2020 10:16:28 AM
8-00428436	Cancelled	1L275 OOS	markerball replacement	1L275 (786L)	7-21-2020 8:00:00 AM	7-23-2020 8:00:00 AM	Continuous								N	N	N	Y	7-13-2020 1:17:08 PM
8-00433994	Completed	SKA 12RX2 oos	Proximity outage for SKA 12CB34 Renacement	SKA 12RX2	7-21-2020 4:00:00 PM	7-23-2020 12:19:38 PM	Continuous								N	N	Y	Y	7-23-2020 12:19:47 PM
8-00430619	Proposed	SKA T2, 12RX2 oos	PN PM	SKA T2	7-22-2020 8:00:00 AM	7-22-2020 4:00:00 PM	Continuous								N	N	N	Y	7-16-2020 1:33:58 PM
8-00431376	Approved	SKA 12RX2 oos	RX PN Mtce	SKA 12RX2	7-22-2020 8:00:00 AM	7-23-2020 4:00:00 PM	Return Evenings								N	N	Y	Y	7-21-2020 2:38:31 PM
8-00430624	Completed	2L95 OOS	Structure Replacement	2L95	7-22-2020 10:00:00 AM	7-23-2020 5:31:03 PM	Return Evenings and Weekends								N	N	Y	Y	7-23-2020 5:31:21 PM
8-00430403	Cancelled	2L379 oos	BQN DS Insp	2L379, BQN 2B5	7-24-2020 8:00:00 AM	7-24-2020 4:00:00 PM	Continuous								N	N	N	Y	6-26-2020 11:34:25 AM
8-00473851	Completed	5L94 outage	AltaLink Urgent Repair	5L94 / 1201L	7-25-2020 6:30:00 AM	7-26-2020 2:42:00 PM	Continuous				50	100			N	N	Y	Y	7-26-2020 2:49:13 PM
8-00473494	Cancelled	5L94/1201L outage	AltaLink outage	5L94 / 1201L	7-25-2020 8:00:00 AM	7-26-2020 4:00:00 PM	Continuous				50	100			N	N	Y	Y	7-15-2020 1:18:35 PM
8-00431372	Proposed	BAB T1 oos	PN Mtce	BAB T1	7-26-2020 8:00:00 AM	7-26-2020 4:00:00 PM	Continuous								N	N	N	Y	1-3-2020 2:25:47 PM
8-00431147	Cancelled	1L390 oos	Str Repl	1L390	7-26-2020 8:00:00 AM	7-26-2020 4:00:00 PM	Continuous								N	N	N	Y	8-12-2020 8:35:46 AM
8-00424873	Cancelled	5L72 OOS	Spacer Damper replacement	5L72	7-27-2020 8:00:00 AM	8-14-2020 4:00:00 PM	Continuous								Y	N	N	Y	7-15-2020 11:46:00 AM
8-00424881	Cancelled	5L72 OOS	Conductor Spacer Replacement	5L72	7-27-2020 8:00:00 AM	8-14-2020 4:00:00 PM	Continuous								Y	N	N	Y	7-15-2020 11:40:54 AM
8-00463220	Completed	SYA 5CX2 OOS	Repair SYA 5D3 & 5D4 bent corona rings.	SYA 5CX2	7-27-2020 9:00:00 AM	7-29-2020 3:13:38 PM	Continuous								Y	N	Y	Y	7-29-2020 3:13:43 PM
8-00442988	Completed	JHT 1MB2, 1L101 OOS	Remove JHT 1D6 from bus 1B10	CMX T1, 1L101, JHT 1MB2	7-28-2020 8:00:00 AM	7-30-2020 6:02:59 PM	Continuous								Y	N	N	Y	7-30-2020 6:03:09 PM
8-00439114	Completed	CBN 2CB5 OOS	Electrical PM & Doble, CPC - BFPN	CBN 2CB5	7-28-2020 8:00:00 AM	7-31-2020 3:49:00 PM	Continuous								N	N	Y	Y	7-31-2020 3:49:03 PM
8-00438586	Completed	SEC - T1, 1CB11, 25CB1 OOS	Inspections and Trip Test	SEC 1CB11	7-29-2020 8:00:00 AM	7-29-2020 3:17:03 PM	Continuous								N	N	N	Y	7-29-2020 3:17:11 PM
8-00430005	Cancelled	VVW T3 OOS	Maintenance	VVW T3	7-29-2020 8:00:00 AM	7-29-2020 4:00:00 PM	Continuous								N	N	N	Y	7-2-2020 2:15:40 PM
8-00477393	Completed	WLT T1 OOS	T1 doble test.	WLT T1	7-30-2020 8:00:00 AM	8-28-2020 6:06:00 PM	Continuous								N	N	N	Y	8-29-2020 5:46:19 AM
8-00426880	Cancelled	2L50 OOS	Q1& Q2 Maintenance - Detailed	2L50	8-3-2020 8:00:00 AM	8-7-2020 4:00:00 PM	Return Evenings								N	N	Y	Y	7-22-2020 7:16:18 AM
8-00426691	Completed	PIK 2CB15 OOS	NERC PIK 2CB15 BFPN	PIK 2CB15	8-4-2020 8:00:00 AM	8-4-2020 12:21:43 PM	Continuous								N	N	Y	Y	8-4-2020 12:22:28 PM
8-00429787	Completed	KDY 5CX2 oos	PN Mtce	KDY 5CX2	8-4-2020 8:00:00 AM	8-13-2020 11:28:13 AM	Continuous								N	N	N	Y	8-13-2020 11:28:20 AM
8-00428956	Completed	INV T4 OOS	bushing replacement	INV T4	8-4-2020 8:00:00 AM	9-11-2020 6:01:29 PM	Continuous								N	N	N	Y	9-11-2020 6:01:33 PM
8-00431151	Proposed	1L384 oos	Str Repl	1L384	8-4-2020 8:00:00 AM	8-14-2020 4:00:00 PM	Continuous								N	N	N	Y	1-2-2020 12:00:25 PM
8-00432398	Proposed	BMT 1B6 oos	DS Insp	BMT 1D2CB2, BMT 1B6	8-4-2020 8:00:00 AM	8-4-2020 4:00:00 PM	Continuous								N	N	N	Y	1-9-2020 2:23:15 PM
8-00439112	Completed	CBN 2CB9 OOS	Electrical PM & Doble, CPC - BFPN	CBN 2CB9	8-4-2020 8:00:00 AM	8-7-2020 2:49:00 PM	Continuous								N	N	Y	Y	8-7-2020 2:50:00 PM
8-00438299	Cancelled	2L12 OOS at CMS	Rock Scaling around 2D21 Tower, remove wave trap, CVT inspection, & 2DCB1 and 2DCB2 Inspection	2L12	8-4-2020 8:00:00 AM	8-21-2020 4:00:00 PM	Continuous								N	N	Y	Y	5-20-2020 1:41:03 PM
8-00464264	Completed	2L45 OOS	Proximity clearance to work on HIS 2, Commission of 2D5	CSN 2CB3, CSN 2CB4, CSN T3, 2L45, SPG 2B5, CSN 2B3, SPG 2B6, CSN T5, CSN T6	8-4-2020 8:00:00 AM	8-7-2020 4:09:00 PM	Continuous								N	N	Y	Y	10-28-2020 2:37:54 PM
8-00388403	Completed	60L69 OOS	Reconfiguration of circuit	60L69	8-4-2020 9:00:00 AM	8-4-2020 5:43:02 PM	Continuous								Y	Y	N	Y	8-9-2020 5:10:44 PM
8-00311068	Cancelled	1L374 OOS	To allow stringing of new 500 kV circuit 5L5 from SBK to PCN	1L374	8-5-2020 8:00:00 AM	8-9-2020 8:00:00 AM	Continuous								N	N	N	Y	3-4-2019 4:00:20 PM
8-00426692	Completed	PIK 2CB17 OOS	NERC PIK 2CB17 BFPN	PIK 2CB17	8-5-2020 8:00:00 AM	8-5-2020 9:38:05 AM	Continuous								N	N	Y	Y	8-5-2020 9:38:30 AM

8-00468747	Cancelled	DMR 138KV bus OOS	To install upper lattice and bus supports for 1D2	1L115, 1L119, 1L106, 1L116, 1L114, DMR T7, DMR T6, DMR T5, DMR 1B1, DMR 1B3, DMR T4, DMR 1B2, DMR 1B4, DMR SVC	8-5-2020 8:00:00 AM	8-7-2020 4:00:00 PM	Continuous	2000	2400					N	N	N	Y	7-31-2020 4:54:42 PM
8-00426693	Completed	PIK 2CB18 OOS	NERC PIK 2CB18 BFPN	PIK 2CB18	8-6-2020 8:00:00 AM	8-6-2020 2:25:00 PM	Continuous							N	N	Y	Y	8-6-2020 2:25:26 PM
8-00426829	Cancelled	5L2 OOS	Spacer Damper replacements	5L2	8-6-2020 8:00:00 AM	8-14-2020 4:00:00 PM	Continuous							N	N	Y	Y	8-5-2020 1:57:27 PM
8-00433594	Completed	DMR 5RX3 OOS	DMR 5RX3 NON-EL TRIP	DMR 5RX3	8-6-2020 8:00:00 AM	8-6-2020 2:48:29 PM	Continuous							N	N	Y	Y	8-6-2020 2:52:29 PM
8-00432340	Cancelled	BQN 2RX22 oos	PN Mtce	BQN 2RX22	8-6-2020 8:00:00 AM	8-6-2020 4:00:00 PM	Continuous							N	N	N	Y	8-4-2020 11:13:41 AM
8-00430391	Cancelled	2L102 oos	BQN 2NRX231 PN PM	2L102	8-6-2020 8:00:00 AM	8-6-2020 4:00:00 PM	Continuous							N	N	N	Y	7-23-2020 10:12:41 AM
8-00430394	Cancelled	2L102 oos	BQN 2RX231 NON-ELE PN PM	2L102	8-6-2020 8:00:00 AM	8-6-2020 4:00:00 PM	Continuous							N	N	N	Y	8-4-2020 11:11:05 AM
8-00430375	Cancelled	2L102 oos	SKA DS Mtce	2L102	8-6-2020 8:00:00 AM	8-6-2020 4:00:00 PM	Continuous							N	N	N	Y	8-4-2020 11:10:28 AM
8-00430377	Cancelled	2L102 oos	BQN DS Insp	2L102	8-6-2020 8:00:00 AM	8-6-2020 4:00:00 PM	Continuous							N	N	N	Y	8-4-2020 11:10:44 AM
8-00430378	Cancelled	2L102 oos	SKA 2RX2 PN PM	SKA 2RX2, 2L102	8-6-2020 8:00:00 AM	8-6-2020 4:00:00 PM	Continuous							N	N	N	Y	7-23-2020 10:14:36 AM
8-00314251	Proposed	1L361 OOS	To allow stringing of new 500 kv circuit 5L5 from SBK to PCN	1L361	8-7-2020 8:00:00 AM	8-9-2020 4:00:00 PM	Continuous							N	N	Y	Y	6-3-2020 3:16:26 PM
8-00427535	Completed	MDN T3, 12RX31, 12RX32 OOS	Construction of a oil containment pit around T3, 12RX31, and 12RX32	MDN 12RX31, MDN 12RX32, MDN T3	8-10-2020 7:00:00 AM	9-11-2020 3:00:16 PM	Continuous	2000	2400					N	N	N	Y	9-11-2020 3:00:28 PM
8-00478087	Cancelled	L81-87 OOS	RTA work	L81-87	8-10-2020 7:00:00 AM	8-13-2020 5:00:00 PM	Continuous							N	N	Y	Y	8-10-2020 9:21:05 AM
8-00472222	Cancelled	2L55 OOS	City of Vancouver utility Crossing	2L55	8-10-2020 8:00:00 AM	8-14-2020 4:00:00 PM	Continuous							Y	Y	N	Y	8-6-2020 4:42:00 PM
8-00438595	Cancelled	SQH T1 OOS	Bushing replacement for T1	SQH T1	8-10-2020 8:00:00 AM	9-11-2020 4:00:00 PM	Continuous							N	N	N	Y	8-7-2020 11:41:24 AM
8-00440803	Proposed	2L14 OOS	Structure replacement	2L14	8-10-2020 8:00:00 AM	8-21-2020 4:00:00 PM	Continuous							N	N	Y	Y	2-18-2020 11:13:11 AM
8-00428439	Completed	2L295 OOS	structure replacement	2L295	8-10-2020 8:00:00 AM	8-14-2020 4:38:59 PM	Continuous							N	N	N	Y	8-14-2020 4:39:02 PM
8-00426886	Cancelled	2L55 OOS	Q1& Q2 Maintenance - Detailed	2L55	8-10-2020 8:00:00 AM	8-14-2020 4:00:00 PM	Return Evenings							N	N	Y	Y	6-29-2020 7:40:01 AM
8-00427205	Completed	5L87 OOS	Line and station work	5L87, NIC 5B11, KLY 5B7, KLY 5B7A	8-10-2020 8:00:00 AM	8-14-2020 3:25:16 PM	Continuous							N	N	N	Y	8-14-2020 3:25:23 PM
8-00427209	Cancelled	GUI 5CX1 OOS	GUI 5CX1 MNRI	GUI 5CX1	8-10-2020 8:00:00 AM	8-14-2020 4:00:00 PM	Continuous							N	N	N	Y	7-3-2020 10:20:04 AM
8-00387661	Completed	2L55 OOS	Connect new HIS 1 (2L55) Stage 5	CSN T2, 2L55	8-10-2020 8:00:00 AM	8-14-2020 7:06:44 PM	Continuous							Y	Y	Y	Y	8-14-2020 7:06:53 PM
8-00424877	Completed	5L77 OOS	Flashed Insulator Replacements	5L77	8-10-2020 8:00:00 AM	8-14-2020 4:00:00 PM	Continuous							Y	N	Y	Y	8-19-2020 4:59:19 PM
8-00430047	Cancelled	GUI 5CX1	PN PM	GUI 5CX1	8-10-2020 8:00:00 AM	8-14-2020 4:00:00 PM	Continuous							N	N	N	Y	7-7-2020 8:54:07 AM
8-00438510	Cancelled	PEM T2 OOS	PEM_T2 ETM Replacement.	PEM T2	8-11-2020 8:00:00 AM	8-11-2020 4:00:00 PM	Continuous							N	N	Y	Y	2-27-2020 12:13:42 PM
8-00441374	Cancelled	MDN 2CX1, 2CX2, 2RX1, 2RX11, 2RX14 OOS	Proximity - Construction of a oil containment pit around 2RX2 and associated drainage	MDN 2RX1, MDN 2CX2, MDN 2CX1, MDN 2RX11, MDN 2RX14	8-12-2020 7:00:00 AM	9-14-2020 5:00:00 PM	Continuous							N	N	N	Y	5-30-2020 4:42:19 PM
8-00442981	Completed	1L118 oos	Remove 1D2	1L118, JHT 1B1, JHT 1B16	8-12-2020 8:00:00 AM	8-14-2020 11:59:04 AM	Continuous							Y	N	N	Y	8-14-2020 11:59:39 AM
8-00429998	Completed	1L109, PVO 1D21 OOS	PVO 1D21, 1D3 INSP	PVO 1D3, PVO 1D21, 1L109	8-12-2020 8:00:00 AM	8-12-2020 10:29:00 PM	Continuous							N	N	Y	Y	8-12-2020 10:31:50 PM
8-00430222	Cancelled	1L109, VIT 1B5 OOS	VIT 1CB5, 1D25, 1CC5, 1D2CB5, 1D1CB6 INSP	VIT 1D1CB6, VIT 1D2CB5, VIT 1CB5, VIT 1B5, VIT 1D25, 1L109	8-12-2020 8:00:00 AM	8-14-2020 4:00:00 PM	Continuous							N	N	Y	Y	7-10-2020 8:11:14 AM
8-00433596	Completed	DMR 5RX6 OOS	DMR 5RX6 NON-EL TRIP	DMR 5RX6	8-12-2020 8:00:00 AM	8-12-2020 12:46:52 PM	Continuous							N	N	Y	Y	8-12-2020 12:46:56 PM
8-00456540	Completed	1L357 and 1L359 OOS	PM Maintenance	1L357 (7L81W), 1L359 (7L81R)	8-12-2020 8:00:00 PM	8-13-2020 3:47:20 AM	Continuous							Y	Y	Y	Y	8-13-2020 3:48:40 AM
8-00480358	Completed	5L71 OOS	return bus cut	5L71, MCA 5B10	8-13-2020 12:00:00 PM	8-13-2020 1:49:00 PM	Continuous	2000	2400					N	N	Y	Y	10-5-2020 10:24:32 AM
8-00480847	Completed	5L71, MCA 5RX4, 5B10 OOS	MCA 5RX4, 5B10 repair	5L71, MCA 5B10	8-13-2020 4:00:00 PM	10-10-2020 9:11:08 AM	Continuous	2000	2400					Y	N	Y	Y	10-16-2020 10:15:51 AM
8-00483532	Approved	5L71 operation restrictions	to post TTC limit raise (this TTC override other TTC limits)	5L71	8-14-2020 3:00:00 PM	8-17-2020 9:00:00 AM	Continuous	2200	2600					Y	N	Y	Y	8-17-2020 8:59:35 AM
8-00314245	Completed	1L374 OOS	Site C Transmission work	1L374, PPS T2	8-16-2020 7:00:00 AM	8-22-2020 6:41:18 PM	Continuous							N	N	Y	Y	8-22-2020 6:41:35 PM
8-00426885	Cancelled	2L53 OOS	Q1& Q2 Maintenance - Detailed	2L53	8-17-2020 8:00:00 AM	8-21-2020 4:00:00 PM	Return Evenings							N	N	N	Y	2-14-2020 10:59:00 AM
8-00428440	Completed	2L299 OOS	timber replacement	2L299	8-17-2020 8:00:00 AM	8-21-2020 2:12:29 PM	Continuous							N	N	Y	Y	8-21-2020 3:12:32 PM
8-00432448	Proposed	FJN T3 oos	PCB Bushing Repl	FJN T3	8-17-2020 8:00:00 AM	9-18-2020 4:00:00 PM	Continuous							N	N	Y	Y	1-9-2020 4:43:25 PM
8-00431386	Proposed	1L374 oos	INSP and DOBL of PPS REA-1CC2 A/B/C	1L374	8-17-2020 8:00:00 AM	8-17-2020 4:00:00 PM	Continuous							N	N	N	Y	6-16-2020 3:42:31 PM
8-00430012	Completed	PVO T3 OOS	PVO T3 BUSHING REPL. / INSP & DOBLE	PVO T3	8-17-2020 8:00:00 AM	10-1-2020 8:13:27 AM	Continuous							N	N	Y	Y	10-17-2020 3:30:02 AM
8-00429829	Cancelled	MLS 5CX2 oos	MNRI Insp	MLS 5CX2	8-17-2020 8:00:00 AM	8-21-2020 4:00:00 PM	Continuous							N	N	N	Y	8-21-2020 9:05:29 AM

8-00396729	Completed	2L112 OOS	BPA outage (This outage's TTC limit will override 5L71 outage's TTC limit.)	2L112	8-17-2020 9:00:00 AM	8-18-2020 3:59:51 PM	Continuous	2400	2400			560	600	Y	N	Y	Y	8-18-2020 4:02:08 PM
8-00428057	Completed	2L6, SYH T1 OOS	SYH T1, 2D1, 25CB11, 25CB12 - T1 Non-Electrical PN PM - includes testing of auto-isolation of 2D1, 25D1 OAT during switching, and blocking of DTT of 2L6 in ARN and ING.	2L6, SYH T1	8-18-2020 8:00:00 AM	8-18-2020 4:19:39 PM	Continuous							N	N	Y	Y	8-18-2020 4:19:45 PM
8-00429999	Completed	PVO 1CX1, 1CB25 OOS	PVO 1CX1 INSP	PVO 1CB25, PVO 1CX1	8-18-2020 8:00:00 AM	8-20-2020 1:00:13 PM	Continuous							N	N	Y	Y	8-20-2020 1:11:17 PM
8-00438581	Proposed	1L48 OOS	POW 1L48 - LMU Removals (SAY Link)	1L48	8-18-2020 8:00:00 AM	8-20-2020 8:00:00 AM	Continuous							N	N	N	Y	4-21-2020 8:40:49 AM
8-00431156	Completed			1L365	8-18-2020 9:00:00 AM	8-21-2020 2:13:14 PM	Continuous							N	N	N	Y	8-21-2020 2:13:20 PM
8-00483533	Approved	5L71 operations restriction	to post TTC limit raise (this TTC override other TTC limits)	5L71	8-18-2020 4:30:00 PM	8-21-2020 6:00:00 PM	Continuous	2200	2600					Y	N	Y	Y	8-17-2020 3:15:06 PM
8-00426836	Completed	MLS 5CX2 oos	PN PM	MLS 5CX2	8-22-2020 8:00:00 AM	9-22-2020 5:50:34 PM	Continuous							N	N	Y	Y	9-22-2020 5:50:43 PM
8-00464821	Completed	2L45, CSN 2B4, 2B5, T3 OOS	connect CSN 230kv HIS 2 Switchgear	CSN T3, 2L45, CSN 2B4, CSN 2B5	8-24-2020 6:00:00 AM	8-28-2020 4:20:00 PM	Continuous							N	Y	Y	Y	8-28-2020 4:50:10 PM
8-00305818	Completed	BSY G1 OOS	Brush replacement	BSY G1	8-24-2020 7:00:00 AM	8-26-2020 4:40:00 PM	Continuous	2400	2800					N	Y	Y	Y	8-29-2020 7:50:08 AM
8-00426633	Cancelled	5L45 OOS	MDN 5D22 disconnect switch Maintenance	5L45, MDN 5D22, MDN 5B3	8-24-2020 8:00:00 AM	8-26-2020 4:00:00 PM	Continuous	2850	3150					N	N	Y	Y	4-9-2020 10:36:48 AM
8-00426878	Cancelled	2L45 OOS	Q1& Q2 Maintenance - Overview & Oil Sample	2L45	8-24-2020 8:00:00 AM	8-27-2020 4:00:00 PM	Return Evenings							N	N	Y	Y	7-28-2020 9:29:38 AM
8-00428783	Cancelled	2L49 OOS	2L49 Structure 0690-00 - Tower painting	2L49, 2L3	8-24-2020 8:00:00 AM	8-26-2020 4:00:00 PM	Continuous							N	N	Y	Y	8-14-2020 10:34:12 AM
8-00456494	Completed	2L41 OOS	COB Glass replacements.	2L41	8-24-2020 8:00:00 AM	8-28-2020 11:12:46 AM	Continuous							N	N	Y	Y	8-28-2020 11:12:51 AM
8-00442971	Completed	1L117, JHT 1MB2 OOS	Remove old TX disconnect 1D4 from bus 1B13 and substation structure.	1L117, JHT 1B4, JHT 1B13, JHT 1B14, JHT 1MB2	8-24-2020 8:00:00 AM	8-26-2020 12:43:57 PM	Continuous							Y	N	N	Y	8-26-2020 12:44:19 PM
8-00314246	Completed	1L360 OOS	To allow stringing of new 500 kv circuit 5L5 from SBK to PCN	1L360	8-25-2020 7:00:00 AM	8-29-2020 4:30:00 PM	Continuous							N	N	Y	Y	8-29-2020 6:02:27 PM
8-00433626	Proposed	1L158, KTS, KKS OOS	KKS ANNUAL MTCE.	1L158	8-25-2020 8:00:00 AM	8-27-2020 4:00:00 PM	Continuous							N	N	Y	Y	6-23-2020 2:33:45 PM
8-00481958	Denied	2L4 OOS	Disconnect insp	CAM 2D23, 2L4	8-25-2020 8:00:00 AM	8-25-2020 4:00:00 PM	Continuous							N	N	Y	Y	8-19-2020 7:23:33 PM
8-00481358	Completed	11WL OOS	FBC outage	11WL	8-26-2020 7:00:00 AM	8-26-2020 7:00:24 PM	Continuous							N	N	N	Y	8-26-2020 7:00:30 PM
8-00433593	Completed	DMR 5RX2 OOS	DMR 5RX2 NON-EL TRIP	DMR 5RX2	8-26-2020 8:00:00 AM	8-26-2020 1:34:45 PM	Continuous							N	N	Y	Y	8-26-2020 1:34:53 PM
8-00306088	Completed	BSY G3 OOS	Brush replacement	BSY G3	8-27-2020 7:00:00 AM	8-29-2020 2:24:22 PM	Continuous	2400	2800					N	Y	Y	Y	8-29-2020 2:24:24 PM
8-00477078	Cancelled	2L102 OOS	BQN 2CVT23 C-Phase Replacement	2L102, 2L379, 2L374	8-27-2020 7:00:00 AM	8-27-2020 9:00:00 PM	Continuous							N	N	Y	Y	8-25-2020 8:46:46 AM
8-00430232	Completed	PVO 1CX2, 1CB26 OOS	PVO 1CB25 REPL	PVO 1CB26, PVO 1CX2	8-30-2020 8:00:00 AM	10-6-2020 9:38:54 AM	Continuous							N	N	Y	Y	10-6-2020 4:11:46 PM
8-00430064	Completed	VIT SC3 OOS	INTI INSP, T10 BUSHING REPL., INSP & DOUBLE	VIT SC3	8-31-2020 8:00:00 AM	10-13-2020 4:00:00 PM	Continuous							Y	N	Y	Y	10-14-2020 6:09:33 PM
8-00429283	Proposed	2L253 OOS	disconnect inspection	2L253, ILL 2B3	8-31-2020 8:00:00 AM	9-4-2020 3:59:00 PM	Continuous							N	N	N	Y	7-15-2020 2:58:55 PM
8-00428924	Cancelled	INV T11	disconnect maintenance	INV T11, INV 60B2, INV 7B2	8-31-2020 8:00:00 AM	9-4-2020 4:00:00 PM	Continuous							N	N	N	Y	8-26-2020 11:36:03 PM
8-00433350	Cancelled	PUN T4 OOS	PUN TFR & LTC INSP	PUN T4	8-31-2020 8:00:00 AM	9-4-2020 4:00:00 PM	Continuous							N	N	Y	Y	7-6-2020 11:30:47 AM
8-00430945	Cancelled	KLY 5B12 oos	Strategic PN Replacement Prgrm - Phase 2 - KLY 5B12 PN	KLY 5B12	8-31-2020 8:00:00 AM	9-4-2020 4:00:00 PM	Continuous							N	N	N	Y	8-24-2020 10:57:59 AM
8-00426576	Cancelled	2L142 OOS	PM work for detail overview	2L142	8-31-2020 8:00:00 AM	9-4-2020 4:00:00 PM	Continuous							N	N	Y	Y	8-14-2020 2:50:45 PM
8-00428025	Completed	2L58 OOS	STV 2D2, 2D22, 2CT4 - Disconnect and CT Maint	STV T2, 2L58	8-31-2020 8:00:00 AM	9-2-2020 4:14:31 PM	Continuous							N	N	Y	Y	9-2-2020 4:14:39 PM
8-00426835	Cancelled	5L12 oos	Insulator Repl	5L12	8-31-2020 8:00:00 AM	9-1-2020 4:00:00 PM	Continuous							N	N	Y	Y	8-18-2020 11:46:49 AM
8-00478060	Completed	MDN 2MB4, 2RX2, 2CX4 OOS	2CB15 replacement	MDN 2MB4, MDN 2RX2, MDN 2CX4	8-31-2020 8:00:00 AM	9-4-2020 12:01:18 PM	Continuous	2000	2400					N	N	N	Y	9-4-2020 12:01:26 PM
8-00473472	Completed	GLN T11 OOS	GLN 2D11, 1D11 INSP	GLN 1B3, GLN T11	8-31-2020 8:00:00 AM	9-1-2020 4:34:30 PM	Continuous							N	N	Y	Y	9-1-2020 4:34:34 PM
8-00438382	Completed	LYN T1 OOS	Inspections and Doble Test	LYN T1	8-31-2020 8:00:00 AM	9-15-2020 11:46:23 AM	Continuous							N	N	Y	Y	9-15-2020 11:46:32 AM
8-00439116	Cancelled	CBN 2CB7 OOS	COMPLETE INSP / DOBLE AND HYDRAULIC HOSES, CPC - REPN	CBN 5CB7	8-31-2020 8:00:00 AM	9-11-2020 4:00:00 PM	Continuous							N	N	Y	Y	7-23-2020 8:56:13 AM
8-00468587	Denied	5L12 OOS	Insulator replacements	5L12	8-31-2020 10:00:00 AM	9-1-2020 4:00:00 PM	Return Evenings							N	N	Y	Y	8-27-2020 10:27:12 AM
8-00470496	Cancelled	2L113 OOS NTL	wavetrap removal and disconnect maintenance	2L113, NTL 2D1CB1, NTL 2D1CB2, NTL 2D1	9-1-2020 7:00:00 AM	9-3-2020 4:00:00 PM	Continuous					850	700	N	N	Y	Y	8-25-2020 9:45:14 AM
8-00428453	Completed	2L113 OOS	disconnect maintenance and wavetrap removal	2L113, CBK 2B5	9-1-2020 7:00:00 AM	9-3-2020 4:00:45 PM	Continuous					850	700	N	N	Y	Y	9-8-2020 5:30:24 AM

8-00428472	Proposed	NTL T1 OOS	disconnect maintenance	NTL T1, NTL 60B1	9-1-2020 8:00:00 AM	9-1-2020 4:00:00 PM	Continuous								N	N	N	Y	12-18-2019 11:47:59 AM
8-00414499	Completed	WSN T5 oos	To connect new SS7	WSN T5	9-1-2020 8:00:00 AM	9-14-2020 4:00:05 PM	Continuous								N	N	Y	Y	9-14-2020 4:00:31 PM
8-00433587	Cancelled	DMR T6, 1CB13 OOS	DMR 1CB13 REPL	DMR T6, DMR 1CB13	9-1-2020 8:00:00 AM	9-30-2020 4:00:00 PM	Continuous								N	N	Y	Y	8-14-2020 2:18:12 PM
8-00429041	Proposed	NTL T1 OOS	station work	NTL T1	9-1-2020 8:00:00 AM	9-3-2020 4:00:00 PM	Continuous								N	N	N	Y	12-18-2019 11:42:36 AM
8-00484145	Completed	2L74 OOS	replace Dampers on 2L74 STR 2-2 & 2-4	2L74	9-1-2020 8:00:00 AM	9-1-2020 6:04:00 PM	Continuous								Y	Y	Y	Y	9-1-2020 6:05:09 PM
8-00438575	Cancelled	WLT 2B5 OOS	Inspections and Test	WLT 2CB5, WLT 2D4, WLT 2B5	9-1-2020 8:00:00 AM	9-4-2020 4:00:00 PM	Continuous								N	N	N	Y	8-28-2020 10:59:52 AM
8-00438295	Cancelled	60L70, CKY 60VT6 OOS	CKY 60VT6 Replacement	60L70	9-1-2020 8:00:00 AM	9-7-2020 4:00:00 PM	Continuous								N	N	Y	Y	9-1-2020 2:41:22 PM
8-00481485	Completed	MIN T2 OOS	LOA to 2B5 for Trenching and Installing Conduit	MIN T2, MIN 2B4, MIN 2B5	9-2-2020 8:30:00 AM	9-4-2020 2:51:35 PM	Continuous								N	N	Y	Y	10-26-2020 9:37:33 AM
8-00438583	Completed	SAC T1 OOS	Inspections, NON-ELE PN.	SAC T1	9-2-2020 9:00:00 AM	9-2-2020 1:38:32 PM	Continuous								N	N	N	Y	9-2-2020 1:38:40 PM
8-00481139	Cancelled	Operations with 5L72 with 5L71, MCA 5RX3 and 5RX4 OOS	Operations plan	5L71, MCA 5RX3, MCA 5RX4	9-3-2020 8:00:00 AM	10-10-2020 4:00:00 PM	Continuous	2000	2400						N	N	Y	Y	9-1-2020 12:47:45 PM
8-00474722	Cancelled	5L71 & 5L72 parallel Operation W/O MCA line and reactors	5RX3/5RX4 Forced outage Operating Plan	MCA 5RX3, MCA 5RX4	9-5-2020 8:00:00 AM	1-1-2021 4:00:00 PM	Continuous	2000	2400						Y	N	N	Y	8-27-2020 1:04:31 PM
8-00430551	Cancelled	TKW 5RX1 oos	PM PM	5L63, TKW 5RX1	9-7-2020 8:00:00 AM	9-8-2020 4:00:00 PM	Continuous								N	N	N	Y	8-21-2020 9:10:00 PM
8-00426578	Cancelled	2L143 OOS	PM work for Detail overview	2L143	9-7-2020 8:00:00 AM	9-11-2020 4:00:00 PM	Continuous								N	Y	Y	Y	8-14-2020 2:48:32 PM
8-00426596	Cancelled	2L143 OOS	Capital work on cable routine maintenance.	2L143	9-7-2020 8:00:00 AM	9-11-2020 4:00:00 PM	Continuous								N	N	Y	Y	8-25-2020 9:53:56 AM
8-00378441	Cancelled			1L375	9-7-2020 8:00:00 AM	9-10-2020 4:00:00 PM	Continuous								N	N	N	Y	8-24-2020 11:19:35 AM
8-00428787	Completed	5L94 Outage	Placeholder for Altralink	5L94 / 1201L	9-8-2020 7:00:00 AM	9-11-2020 12:13:30 PM	Continuous			50	100				N	N	Y	Y	9-11-2020 12:14:40 PM
8-00427160	Cancelled	5L94 OOS	CBK Station Equipment Inspections	CBK 5CB21, CBK 5CB23, 5L94 / 1201L, CBK 5B5	9-8-2020 7:00:00 AM	9-11-2020 6:00:00 PM	Continuous			50	100				N	N	Y	Y	8-27-2020 10:44:08 AM
8-00426956	Proposed	KDY 5CX3 oos	CX maintenance	KDY 5CX3	9-8-2020 8:00:00 AM	9-9-2020 4:00:00 PM	Continuous								N	N	Y	Y	9-3-2020 11:56:39 AM
8-00427331	Completed	2L22 OOS	End-of-life Structure replacements	2L22	9-8-2020 8:00:00 AM	9-11-2020 7:42:13 PM	Continuous								N	N	Y	Y	9-11-2020 7:42:19 PM
8-00428633	Proposed	60L218	structure replacement	60L218	9-8-2020 8:00:00 AM	9-17-2020 4:00:00 PM	Continuous								Y	N	N	Y	12-18-2019 1:04:40 PM
8-00428460	Completed	KCL 2MB1 OOS	disconnect maintenance	KCL 2MB1	9-8-2020 8:00:00 AM	9-9-2020 2:00:39 PM	Continuous								Y	N	N	Y	9-9-2020 2:00:43 PM
8-00431313	Proposed	60L308 and SCK T1 oos	SCK T1, CVT, CB and DS Insp	60L308, SCK T1	9-8-2020 8:00:00 AM	9-18-2020 4:00:00 PM	Return Weekends								N	N	N	Y	1-3-2020 11:37:02 AM
8-00431315	Proposed	60L308, WLM 60B2 oos	WLM CB and DS INSP	60L308, WLM 60B2	9-8-2020 8:00:00 AM	9-10-2020 4:00:00 PM	Continuous								N	N	N	Y	1-3-2020 11:40:08 AM
8-00433623	Cancelled	PAL 1CB11 OOS	PAL 1CB11 INSP	PAL 1CB11	9-8-2020 8:00:00 AM	9-9-2020 4:00:00 PM	Continuous								N	N	Y	Y	7-8-2020 2:57:20 PM
8-00429818	Proposed	WSN 5RX6 oos	Repair CB SF6 leak	WSN 5RX6	9-8-2020 8:00:00 AM	9-17-2020 4:00:00 PM	Continuous								N	N	N	Y	12-30-2019 3:40:27 PM
8-00429832	Completed	HWD T1, 1CB1 OOS	HWD T1 NON EL	1L112, HWD T1, HWD 1CB1	9-8-2020 8:00:00 AM	9-8-2020 2:53:46 PM	Continuous								N	Y	Y	Y	9-8-2020 2:53:57 PM
8-00429866	Cancelled	KLY 5CB2 oos	PN-5CB2 BFPN for NFRC Testing	KLY 5CB2	9-8-2020 8:00:00 AM	9-9-2020 4:00:00 PM	Continuous								N	N	N	Y	8-20-2020 12:37:22 PM
8-00444295	Completed	DMR SVC OOS	DMR SVC, T8 1CB16 & 1CB17 INSP	DMR 1CB17, DMR 1CB16, DMR T8, DMR SVC	9-8-2020 8:00:00 AM	9-10-2020 4:43:52 PM	Return Evenings	2000	2400						Y	N	N	Y	9-26-2020 3:30:01 AM
8-00424883	Cancelled	5I42 OOS	Structure Replacements	5L42	9-8-2020 11:00:00 AM	9-25-2020 4:00:00 PM	Continuous								N	N	Y	Y	6-25-2020 2:20:16 PM
8-00429811	Denied	WSN 5RX6 oos	WSN 5RX6 PN and Auto Isolation	WSN 5RX6	9-9-2020 7:00:00 AM	9-9-2020 6:00:00 PM	Continuous								N	N	N	Y	9-3-2020 9:18:45 PM
8-00429833	Completed	HWD T2 OOS	HWD T2 NON EL	1L123	9-9-2020 8:00:00 AM	9-9-2020 2:30:00 PM	Continuous								N	Y	Y	Y	9-9-2020 2:32:40 PM
8-00432345	Cancelled	TKW 5CB12 oos	PN Mtce	TKW 5CB12	9-9-2020 8:00:00 AM	9-10-2020 4:00:00 PM	Continuous								N	N	N	Y	4-28-2020 10:13:40 AM
8-00432337	Proposed	TKW 5CB12 oos	CB INSP & DOBL and CT Insp	TKW 5CB12	9-9-2020 8:00:00 AM	9-10-2020 4:00:00 PM	Continuous								N	N	N	Y	1-9-2020 1:16:41 PM
8-00389601	Cancelled	5L63 outage	relocate conductor	5L63	9-9-2020 8:00:00 AM	9-19-2020 4:00:00 PM	Continuous								Y	N	Y	Y	9-1-2020 9:23:06 AM
8-00430580	Denied	2L315 oos	TLR DS Insp	TLR 2D2CB7, 2L315	9-10-2020 8:00:00 AM	9-10-2020 4:00:00 PM	Continuous								Y	N	N	Y	9-3-2020 1:19:21 PM
8-00433612	Cancelled	PAL 1CB4 OOS	PAL 1CB4 INSP	PAL 1CB4	9-10-2020 8:00:00 AM	9-11-2020 4:00:00 PM	Continuous								N	N	Y	Y	8-11-2020 11:13:59 AM
8-00429867	Cancelled	KLY 5CB12 oos	PN-5CB12 BFPN for NFRC Testing	KLY 5CB12	9-10-2020 8:00:00 AM	9-11-2020 4:00:00 PM	Continuous								N	N	N	Y	8-24-2020 11:00:04 AM
8-00429622	Cancelled	5L63 Outage	for Leak Repair of TKW 5RX1 A/B/C & spare	5L63, TKW 5RX1	9-11-2020 8:00:00 AM	9-16-2020 4:01:00 PM	Continuous								Y	N	Y	Y	9-4-2020 12:30:47 PM
8-00431230	Completed	ALZ T3 OOS	ALZ 60KV Breaker Replacement Project STFP 6a	ALZ T3, ALZ 60B3	9-14-2020 7:00:00 AM	9-18-2020 12:33:14 PM	Return Evenings								Y	N	Y	Y	9-21-2020 8:23:07 AM
8-00427518	Cancelled	MDN T1 OOS	Construction of a oil containment pit around T1	MDN T1	9-14-2020 7:00:00 AM	10-30-2020 5:00:00 PM	Continuous								N	N	N	Y	9-10-2020 4:38:24 PM
8-00426900	Cancelled	60L17 OOS	Q1& Q2 Maintenance - Jacket Testing	60L17	9-14-2020 8:00:00 AM	9-14-2020 4:00:00 PM	Continuous								N	N	Y	Y	8-23-2020 1:32:08 PM
8-00427175	Cancelled	SYA 5CX2 OOS	SYA 5CX2 MNRI, NIC 5CB43 Shunt Reactor swtiching Internal	SYA 5CX2	9-14-2020 8:00:00 AM	9-22-2020 4:00:00 PM	Continuous								N	N	N	Y	8-25-2020 2:01:41 PM
8-00427980	Completed	2L62 out from ARN	Circuit breaker & disconnect maintenance	ARN 2CB17, ARN 2CB18, ARN 2D24, 2L62	9-14-2020 8:00:00 AM	9-17-2020 3:43:19 PM	Continuous								N	Y	Y	Y	9-17-2020 3:43:31 PM
8-00426582	Cancelled	2L145 OOS	PM work for Detail overview	2L145	9-14-2020 8:00:00 AM	9-18-2020 4:00:00 PM	Continuous								N	Y	Y	Y	8-14-2020 2:51:08 PM
8-00414583	Cancelled	BSY G4 OOS	Protection Upgrade	BSY G4	9-14-2020 8:00:00 AM	9-25-2020 6:00:00 PM	Continuous	2400	2800						N	Y	Y	Y	6-24-2020 2:00:25 PM

8-00426601	Cancelled	2L145 OOS	Capital project work on cable routine maintenance	2L145	9-14-2020 8:00:00 AM	9-18-2020 4:00:00 PM	Continuous							N	Y	Y	Y	9-17-2020 11:38:15 AM
8-00432347	Cancelled	TKW 5CB2 oos	PN Mtce	TKW 5CB2	9-14-2020 8:00:00 AM	9-14-2020 4:00:00 PM	Continuous							N	N	N	Y	4-28-2020 10:11:31 AM
8-00432329	Proposed	TKW 5CB2 oos	CB Insp and DOBL	TKW 5CB2	9-14-2020 8:00:00 AM	9-15-2020 4:00:00 PM	Continuous							N	N	N	Y	1-9-2020 1:16:16 PM
8-00430581	Proposed	2L330 oos	MK Insp and DOBL	2L330	9-14-2020 8:00:00 AM	9-14-2020 4:00:00 PM	Continuous							N	N	N	Y	12-23-2019 1:27:23 PM
8-00432373	Proposed	TKW T2, T4, 12RX2 oos	PN Mtce	TKW T2, TKW T4, TKW 12RX2	9-14-2020 8:00:00 AM	9-15-2020 4:00:00 PM	Return Evenings							N	N	N	Y	1-9-2020 1:16:02 PM
8-00429864	Cancelled	KLY 5CB5 oos	PN-5CB5 BFPN NERC Testina	KLY 5CB5	9-14-2020 8:00:00 AM	9-15-2020 4:00:00 PM	Continuous							N	N	N	Y	8-24-2020 11:00:30 AM
8-00438596	Cancelled	SQH T2	Bushing replacement for T2	SQH T2	9-14-2020 8:00:00 AM	10-16-2020 4:00:00 PM	Continuous							N	N	N	Y	9-1-2020 2:44:15 PM
8-00440806	Cancelled	2L13 OOS	Structure replacement	2L13	9-14-2020 8:00:00 AM	10-2-2020 4:00:00 PM	Continuous							N	N	Y	Y	9-8-2020 11:31:39 AM
8-00438304	Denied	CYP T3 OOS	Inspections, NON-ELE PN.	CYP T3	9-14-2020 9:00:00 AM	9-14-2020 3:00:00 PM	Continuous							N	N	Y	Y	9-9-2020 2:18:24 PM
8-00438303	Completed	1L45 OOS at COM, COM 1CB2 OOS	Inspections and Trip Test	1L45, COM 1CB2	9-15-2020 8:00:00 AM	9-15-2020 12:56:03 PM	Continuous							N	N	Y	Y	9-15-2020 12:56:22 PM
8-00430607	Cancelled	JHT 1B1, 1CB16 OOS	JHT 1CT16 RBLD, remove from the crane	JHT 1CB16, JHT 1B1	9-15-2020 8:00:00 AM	9-15-2020 4:00:00 PM	Continuous							N	N	Y	Y	8-7-2020 8:30:10 AM
8-00427151	Proposed			60L390	9-16-2020 8:00:00 AM	9-16-2020 4:01:00 PM	Continuous							N	N	N	Y	9-15-2020 1:50:50 PM
8-00476948	Completed	MIN 2B4 oos	LNG Project at MIN: Install new equipment	MIN 2CB5, MIN 2B4	9-16-2020 8:00:00 AM	11-27-2020 2:58:00 PM	Continuous							N	N	Y	Y	11-27-2020 5:02:02 PM
8-00488967	Completed	SNK 2MB1 oos	SGK 2L312 SY PN Ungrade	SNK 2MB1	9-16-2020 8:00:00 AM	9-17-2020 5:16:45 PM	Return Evenings							N	N	Y	Y	9-17-2020 5:16:56 PM
8-00500872	Implemented	MCA 5RX4 OOS	Forced Outage	MCA 5RX4	9-20-2020 8:24:42 AM	4-10-2022 4:00:00 PM	Continuous	2000	2400					N	N	Y	Y	11-3-2020 2:15:52 PM
8-00438577	Completed	60L90 Out from WLT	WLT 60CVT1 inspection	60L90, WLT 60B1	9-21-2020 7:00:00 AM	9-23-2020 9:05:00 AM	Continuous							N	Y	N	Y	9-23-2020 9:46:21 PM
8-00438286	Completed	CK5 5CB22 OOS	Inspections and Doble Test	CK5 5CB22	9-21-2020 8:00:00 AM	9-26-2020 7:43:30 PM	Continuous							N	N	Y	Y	9-26-2020 7:43:40 PM
8-00434948	Proposed	60L219	End of life Structure and Timber Replacements Install Spacer	60L219	9-21-2020 8:00:00 AM	9-23-2020 4:00:00 PM	Continuous							N	N	N	Y	1-24-2020 4:07:52 PM
8-00426824	Denied	5L1 oos	Structure Replacements	5L1	9-21-2020 8:00:00 AM	10-2-2020 4:00:00 PM	Continuous							Y	N	Y	Y	9-9-2020 10:06:44 AM
8-00428449	Proposed	60L271 partial outage	Structure Replacements	60L271	9-21-2020 8:00:00 AM	9-25-2020 8:00:00 AM	Continuous							N	N	N	Y	12-17-2019 11:19:27 AM
8-00426607	Cancelled	2L146 OOS	Capital project to do cable routine maintenance	2L146	9-21-2020 8:00:00 AM	9-25-2020 4:00:00 PM	Continuous							N	Y	Y	Y	8-25-2020 2:37:51 PM
8-00426583	Cancelled	2L146 OOS	PM work for Detail overview and oil samples disconnect maintenance	2L146	9-21-2020 8:00:00 AM	9-25-2020 4:00:00 PM	Continuous							N	Y	Y	Y	8-14-2020 2:49:00 PM
8-00428920	Proposed	60L271 partial outage	Inspection	60L271, GDN 60B3	9-21-2020 8:00:00 AM	9-21-2020 4:00:00 PM	Continuous							N	N	N	Y	12-18-2019 11:36:14 AM
8-00430013	Completed	VNT T1 OOS	HWW 2CB7 PN-CN	VNT T1	9-22-2020 7:00:00 AM	9-22-2020 1:16:37 PM	Continuous							Y	N	N	Y	9-22-2020 1:16:47 PM
8-00429834	Completed	HWW T2, 2CB7 OOS	HWW 2CB7, HWW T2, 2L128	HWW 2CB7, HWW T2, 2L128	9-22-2020 8:00:00 AM	9-22-2020 12:45:16 PM	Continuous							N	N	Y	Y	9-22-2020 1:51:49 PM
8-00430626	Proposed	2L96 oos	DE Str Repl	2L96	9-22-2020 8:00:00 AM	10-2-2020 4:00:00 PM	Continuous							N	N	N	Y	9-17-2020 9:37:52 AM
8-00430702	Cancelled	KLY T1, 5B11, 12RX1 oos	KLY 5D1 Insp	KLY 12RX1, KLY T1	9-22-2020 8:00:00 AM	9-23-2020 4:00:00 PM	Return Evenings							N	N	N	Y	8-24-2020 11:01:13 AM
8-00486118	Completed	2L44 OOS	Detailed Cable inspection	2L44	9-22-2020 8:00:00 AM	9-24-2020 1:49:31 PM	Continuous							Y	Y	N	Y	9-24-2020 1:54:00 PM
8-00430388	Cancelled	1L101, JHT 1B10, 1B11, 1CB11 OOS	JHT 1CB10 & 1CT11 RBLD, install with Crane.	1L101, JHT 1CB11, JHT 1B10, JHT 1B11	9-23-2020 8:00:00 AM	9-23-2020 4:00:00 PM	Continuous							N	N	Y	Y	7-9-2020 4:56:41 PM
8-00430608	Cancelled	JHT 1B1, 1CB16 OOS	JHT 1CT16 RBLD, install with crane	JHT 1CB16, JHT 1B1	9-24-2020 8:00:00 AM	9-24-2020 4:00:00 PM	Continuous							N	N	Y	Y	8-7-2020 8:30:32 AM
8-00429865	Cancelled	KLY 5CB15 oos	PN-5CB15 BFPN NERC Testina	KLY 5CB15	9-24-2020 8:00:00 AM	9-25-2020 4:00:00 PM	Continuous							N	N	N	Y	9-21-2020 7:44:52 AM
8-00462593	Completed	60L395 oos	RUP VT Insp and Doble	RUP 60CB15, RUP 60CB16, 60L395	9-24-2020 8:00:00 AM	9-24-2020 5:10:26 PM	Continuous							Y	N	Y	Y	9-24-2020 5:10:47 PM
8-00430628	Completed	2L352 OOS	DE Str Repl	2L352	9-24-2020 2:00:00 PM	10-2-2020 7:23:44 PM	Continuous							N	N	N	Y	10-2-2020 7:24:02 PM
8-00430697	Cancelled	KLY T1, 12RX1 oos	KLY Equipment INSP/DOBL	KLY 12RX1, KLY T1	9-28-2020 8:00:00 AM	10-2-2020 4:00:00 PM	Return Evenings							N	N	N	Y	9-21-2020 7:44:04 AM
8-00414584	Cancelled	BSY G1 OOS	Protection Upgrade	BSY G1	9-28-2020 8:00:00 AM	10-23-2020 6:00:00 PM	Continuous	2400	2800					N	Y	Y	Y	6-24-2020 2:01:25 PM
8-00426696	Completed			1L18, SAL T1	9-28-2020 8:00:00 AM	10-2-2020 4:21:12 PM	Continuous							N	Y	N	Y	10-2-2020 4:28:27 PM
8-00464682	Completed	MSA 5CB3 OOS	Control cut over to new SCADA system	MSA 5CB3, MSA 5D2CB3 (3), MSA 5D1CB3 (3)	9-28-2020 8:00:00 AM	10-2-2020 12:43:03 PM	Continuous							N	N	Y	Y	10-2-2020 12:43:19 PM
8-00442147	Completed	5L45 MDN T1 and MDN 5B3 OOS	MDN 5CB3 Inspection and Doble Test	5L45, MDN 5CB3, MDN T1, MDN 5B3	9-28-2020 8:00:00 AM	10-2-2020 2:28:52 PM	Continuous							Y	N	Y	Y	10-2-2020 2:28:59 PM
8-00446559	Cancelled	5L94 outage	disconnect inspection	5L94 / 1201L	9-28-2020 8:00:00 AM	10-2-2020 5:00:00 PM	Continuous			50	100			N	N	Y	Y	6-10-2020 2:42:03 PM
8-00437892	Completed	TSW T2 OOS	PCB Bushing Replacement Program	TSW T2	9-28-2020 8:00:00 AM	10-30-2020 2:11:04 PM	Continuous							N	N	Y	Y	10-30-2020 2:11:23 PM
8-00438288	Completed	CK5 5RX1 OOS	Inspections, CB Repairs, and Doble Test	CK5 5CB31, CK5 5RX1	9-28-2020 8:00:00 AM	10-7-2020 11:12:00 AM	Continuous							N	N	Y	Y	10-9-2020 2:04:05 PM
8-00438500	Completed	60L62 out from NVR, NVR 60D21 OOS	Inspections	60L62, NVR 60CB1, NVR 60CB2, NVR 60D21	9-28-2020 8:00:00 AM	9-28-2020 3:59:48 PM	Continuous							N	N	Y	Y	9-28-2020 3:59:59 PM
8-00428456	Completed	60L227 OOS	station maintenace	KCL T6, 60L227 (121), KCL 2B9	9-28-2020 8:00:00 PM	10-9-2020 1:38:40 PM	Continuous							N	N	N	Y	10-9-2020 1:38:59 PM
8-00430441	Completed	TLR 2CB3 oos	Insp	TLR 2CB3	9-29-2020 8:00:00 AM	9-29-2020 12:19:56 PM	Continuous							N	N	N	Y	9-29-2020 12:19:59 PM
8-00430442	Completed	TLR 2CB4 oos	Insp	TLR 2CB4	9-29-2020 12:00:00 PM	9-29-2020 3:47:02 PM	Continuous							N	N	N	Y	9-29-2020 3:47:05 PM
8-00430443	Completed	TLR 2CB5 oos	Insp	TLR 2CB5	9-30-2020 8:00:00 AM	9-30-2020 1:20:22 PM	Continuous							N	N	Y	Y	9-30-2020 1:20:25 PM
8-00495077	Cancelled	2L308 oos	Structure Repl	2L308	9-30-2020 8:00:00 AM	10-1-2020 4:00:00 PM	Continuous							Y	N	Y	Y	9-30-2020 9:53:09 AM

8-00430444	Completed	TLR 2CB6 oos	Insp	TLR 2CB6	9-30-2020 12:00:00 PM	9-30-2020 4:16:12 PM	Continuous								N	N	N	Y	9-30-2020 4:16:15 PM
8-00428463	Completed	2L295 OOS	station work	2L295, SEL 2CB10, SEL 2CB9	10-2-2020 8:00:00 AM	10-2-2020 4:11:23 PM	Continuous								N	N	N	Y	10-2-2020 4:11:36 PM
8-00428794	Cancelled	60L208 oos	structure replacement	60L208	10-4-2020 8:00:00 AM	10-18-2020 8:00:00 AM	Continuous								N	N	N	Y	9-25-2020 10:04:16 AM
8-00428655	Proposed	60L208	structure replacement	60L208	10-4-2020 8:00:00 AM	10-23-2020 8:16:00 AM	Continuous								N	N	N	Y	12-18-2019 11:40:59 AM
8-00450998	Completed	AMC 5CX1 OOS	AMC PN upgrade project	AMC 5CX1	10-5-2020 7:00:00 AM	10-16-2020 5:30:00 PM	Return Weekends								N	N	N	Y	10-16-2020 5:37:28 PM
8-00442146	Completed	5L44 OOS	MDN 5CB2 Inspection and Doble Test	5L44, BSY 2CB8, MDN 5CB2, MDN 2CB11, MDN 5CB1, MDN 5CB3, MDN T1, MDN 5B1	10-5-2020 8:00:00 AM	10-9-2020 2:14:35 PM	Continuous	1700	2100	1500	1900				Y	N	Y	Y	10-9-2020 2:15:02 PM
8-00500239	Completed	KIT South Bus Outage	RTA work	KIT SOUTH BUS	10-5-2020 8:00:00 AM	10-8-2020 3:33:17 PM	Continuous								N	N	Y	Y	10-8-2020 3:33:20 PM
8-00469475	Completed	BQN 2CX1 oos	PM work	BQN 2CX1, BQN 2CBX1	10-5-2020 8:00:00 AM	10-9-2020 9:46:57 AM	Continuous								N	N	Y	Y	10-9-2020 9:47:05 AM
8-00429825	Proposed	MLS 5CX1 oos	MLS 5CX1 PYPN/SYPN MNRI	MLS 5CX1	10-5-2020 8:00:00 AM	10-9-2020 4:00:00 PM	Continuous								N	N	N	Y	7-22-2020 5:29:52 PM
8-00430014	Completed	PVO T4 OOS	PVO T4 BUSHING RFPL	PVO T4	10-5-2020 8:00:00 AM	11-6-2020 3:11:07 PM	Continuous								N	N	Y	Y	11-22-2020 3:30:00 AM
8-00428810	Cancelled	CBK 5RX4	station maintenance	CBK 5RX4	10-5-2020 8:00:00 AM	10-9-2020 4:00:00 PM	Continuous								N	N	N	Y	9-14-2020 10:36:27 AM
8-00427299	Proposed	2L39 OOS	Q3 & Q4 Maintenance - Detailed	2L39	10-5-2020 8:00:00 AM	10-9-2020 4:00:00 PM	Return Evenings								N	N	Y	Y	9-23-2020 10:22:05 AM
8-00426834	Cancelled	5L11	Insulator Repl and CX Maintenance	5L11, MLS 5CX1	10-6-2020 8:00:00 AM	10-9-2020 4:00:00 PM	Continuous								N	N	N	Y	10-2-2020 6:14:14 PM
8-00428462	Completed	NLY 2CB2	NLY station disconnect maintenance	NLY 2CB2	10-6-2020 8:00:00 AM	10-8-2020 11:50:13 AM	Continuous								N	N	N	Y	10-8-2020 11:50:20 AM
8-00428446	Proposed	60L271 out from INV	Structure Replacements	60L271	10-6-2020 8:00:00 AM	10-6-2020 4:00:00 PM	Continuous								N	N	N	Y	12-17-2019 11:18:28 AM
8-00426665	Completed	GLS T1 OOS	GLS T1 QUALITROL RFPL	GLS T1	10-6-2020 8:00:00 AM	10-6-2020 11:53:10 AM	Continuous								N	N	Y	Y	10-6-2020 11:53:19 AM
8-00430023	Cancelled	VNT T1, 1B1	inspection	VNT T1, VNT 1B1	10-6-2020 8:00:00 AM	10-6-2020 4:00:00 PM	Continuous								N	N	N	Y	8-25-2020 2:03:16 PM
8-00428917	Proposed	60L271 Partial outage	disconnect maintenance	60L271	10-6-2020 8:00:00 AM	10-6-2020 4:00:00 PM	Continuous								N	N	N	Y	4-18-2020 2:49:39 PM
8-00430703	Cancelled	KLY T1, 5B11, 12RX1 oos	KLY DS INSP	KLY 12RX1, KLY 5B11, KLY T1	10-6-2020 8:00:00 AM	10-9-2020 4:00:00 PM	Return Evenings								N	N	N	Y	10-5-2020 2:23:10 PM
8-00426668	Cancelled	1L146, GOW 1B5 OOS	GOW 1D21, 1D2CB5, 1CVT1 INSP	GOW 1D2CB5, GOW 1B5, GOW 1D21, 1L146	10-7-2020 8:00:00 AM	10-7-2020 4:00:00 PM	Continuous								N	Y	Y	Y	8-21-2020 4:31:22 PM
8-00426673	Completed	GOW 2CB1, T5 OOS	GOW 2CB1 PVIN INSP	GOW 2CB1, GOW T5	10-7-2020 8:00:00 AM	10-7-2020 4:51:01 PM	Continuous								N	N	Y	Y	10-7-2020 4:51:31 PM
8-00426674	Completed	2L146 out from GOW, GOW 2CB2 OOS	GOW 2CB2 PVIN INSP	2L146, GOW 2CB2	10-7-2020 8:00:00 AM	10-7-2020 2:09:00 PM	Continuous								Y	N	Y	Y	10-7-2020 2:13:27 PM
8-00497026	Cancelled	2L308 oos	Structure Repl	2L308	10-7-2020 8:00:00 AM	10-9-2020 4:00:00 PM	Continuous								N	N	Y	Y	9-29-2020 4:46:42 PM
8-00498702	Cancelled	2L308 oos	Structure Replacement	2L308	10-7-2020 8:00:00 AM	10-9-2020 4:00:00 PM	Continuous								N	N	Y	Y	10-1-2020 2:40:14 PM
8-00426676	Completed	GOW 2CB3, T6 OOS	GOW 2CB3 PVIN INSP	GOW 2CB3, GOW T6	10-8-2020 8:00:00 AM	10-8-2020 6:53:32 PM	Continuous								N	N	Y	Y	10-8-2020 6:53:54 PM
8-00428448	Proposed	60L271 partial outage	Structure Replacements	60L271	10-8-2020 8:00:00 AM	10-8-2020 4:00:00 PM	Continuous								N	N	N	Y	12-17-2019 11:19:06 AM
8-00430016	Cancelled	VNT T2 OOS	Maintenance	VNT T2	10-8-2020 8:00:00 AM	10-8-2020 4:00:00 PM	Continuous								N	N	N	Y	9-14-2020 2:58:24 PM
8-00493276	Cancelled	MCA 5RX4 Forced outage	Forced Outage	MCA 5RX4	10-10-2020 8:00:00 AM	4-5-2022 4:00:00 PM	Continuous	2000	2400						N	N	Y	Y	10-5-2020 10:19:44 AM
8-00478123	Approved	KIT 2CX1 OOS	RTA work	KIT SC1	10-13-2020 7:00:00 AM	10-15-2020 5:00:00 PM	Continuous								N	N	Y	Y	10-9-2020 8:41:45 AM
8-00480109	Completed	5L94 (1201L) OOS	Altalink Outage	5L94 / 1201L	10-13-2020 7:00:00 AM	10-25-2020 3:29:59 PM	Continuous					50	100		N	N	Y	Y	10-25-2020 3:30:11 PM
8-00428922	Proposed	INV T11	station maintenace	INV T11, INV 2B2	10-13-2020 8:00:00 AM	10-16-2020 4:00:00 PM	Continuous								N	N	N	Y	8-26-2020 11:40:41 PM
8-00430633	Completed	2L352 oos	DE Str Repl	2L352	10-13-2020 8:00:00 AM	10-14-2020 7:54:27 PM	Continuous								N	N	Y	Y	10-14-2020 7:54:54 PM
8-00427300	Completed	2L40 from NEL to BND	Q3 & Q4 Maintenance - Detailed	2L40, NEL 2CB4, NEL T4	10-13-2020 8:00:00 AM	10-16-2020 2:57:00 PM	Continuous								Y	N	Y	Y	10-16-2020 5:53:20 PM
8-00428400	Completed	2L256	End of life Structure and Timber Replacements	2L256	10-14-2020 8:00:00 AM	10-16-2020 2:48:40 PM	Continuous								Y	N	N	Y	10-16-2020 2:48:51 PM
8-00430389	Completed	JHT 1CB10 OOS	JHT 1CB10 & 1CT10 RBLD, Test & Commission	JHT 1CB10	10-14-2020 8:00:00 AM	10-15-2020 3:00:42 PM	Continuous								N	N	Y	Y	10-15-2020 3:00:51 PM
8-00430062	Completed	VIT SC2 OOS	ANNUAL VIT Brushgear, 4PT2 REPL. & EXC.	VIT SC2	10-14-2020 8:00:00 AM	10-31-2020 12:09:00 PM	Continuous								N	N	Y	Y	10-31-2020 2:12:31 PM
8-00503053	Completed	1L360 out from TAY	Requirement prior to placing new Peace RAS in-service	1L360	10-14-2020 11:30:00 AM	10-14-2020 12:00:42 PM	Continuous								Y	N	Y	Y	10-15-2020 6:13:55 AM
8-00496206	Cancelled	1L374 out from FJN to SBK, 1L360 out from TAY, FJN 1B1, SBK 1CB1/1CB4 OOS	1L374 (SBK-FJN) Energization	1L374, FJN 1B1, 1L360, SBK 1CB4, SBK 1CB1	10-14-2020 12:00:00 PM	10-14-2020 4:00:00 PM	Continuous								N	N	Y	Y	10-16-2020 3:30:06 PM
8-00438562	Completed	WLT T3 OOS	Inspections, NON-ELE PN.	WLT T3	10-15-2020 8:00:00 AM	10-15-2020 4:32:54 PM	Continuous								N	N	N	Y	10-15-2020 4:33:28 PM
8-00428685	Denied	2L253 OOS	struture replacement	2L253	10-15-2020 8:00:00 AM	10-30-2020 8:00:00 AM	Continuous								N	N	N	Y	10-9-2020 9:42:56 AM
8-00438566	Completed	WLT 2CB3 OOS	Inspections and Trip Test	WLT 2CB3	10-16-2020 9:00:00 AM	10-16-2020 1:58:55 PM	Continuous								N	N	N	Y	10-16-2020 1:58:58 PM
8-00430622	Completed	2L94 oos	DE Str Repl	2L94	10-16-2020 10:00:00 AM	10-21-2020 1:36:33 PM	Continuous								N	N	Y	Y	10-21-2020 1:36:45 PM
8-00438574	Completed	WLT 2CB4 OOS	Inspections and Trip Test	WLT 2CB4	10-16-2020 12:00:00 PM	10-16-2020 3:25:43 PM	Continuous								N	N	N	Y	10-16-2020 3:25:48 PM
8-00484563	Approved	KIT SC2 OOS	RTA work	KIT SC2	10-18-2020 7:00:00 AM	10-18-2020 4:00:00 PM	Continuous								N	N	Y	Y	10-16-2020 12:04:27 PM

8-00502572	Completed	KMO North Bus Outage	RTA's work on repairing bus disconnect	KMO NORTH BUS	10-18-2020 7:00:00 AM	10-24-2020 2:56:55 PM	Continuous									N	N	Y	Y	10-24-2020 2:56:58 PM
8-00426837	Cancelled	5L3 oos	Arcing Horn Repl	5L3	10-18-2020 8:00:00 AM	10-27-2020 4:00:00 PM	Continuous									N	N	N	Y	10-21-2020 11:04:08 AM
8-00412094	Completed	60L91 OOS	For transmission line work	NXC 60KCB2, 60L91, NXC 60MK1 60L90	10-19-2020 7:00:00 AM	10-24-2020 4:36:20 PM	Continuous									N	Y	Y	Y	10-24-2020 4:36:41 PM
8-00412095	Completed	60L90 Part OOS	Line work	60L91, WLT 60D2CB12, WLT 60D2CB13, WLT 60B12	10-19-2020 7:00:00 AM	10-21-2020 1:54:08 PM	Continuous									N	Y	Y	Y	10-21-2020 1:54:19 PM
8-00438560	Completed	60L91 OOS	Station disconnect switch inspections	60L91, WLT 60D2CB12, WLT 60D2CB13, WLT 60B12	10-19-2020 7:00:00 AM	10-21-2020 3:10:56 PM	Continuous									N	Y	N	Y	10-24-2020 4:36:41 PM
8-00438285	Completed	CK5 5CB2 OOS	Inspections and Doble Test	CK5 5CB23	10-19-2020 8:00:00 AM	10-24-2020 3:25:00 PM	Continuous									N	N	Y	Y	10-24-2020 3:25:35 PM
8-00442145	Completed	5L44, MDN 5MB1 OOS	MDN 5CB1 Inspection and Doble test	5L44, MDN 5CB2, MDN 5CB1, MDN 5CB8, MDN T2	10-19-2020 8:00:00 AM	10-23-2020 4:01:40 PM	Continuous	1700	2100	1500	1900					Y	N	Y	Y	10-23-2020 4:02:03 PM
8-00459602	Completed	5L3 oos	Arcing Horn Rep station maintenance	5L3	10-19-2020 8:00:00 AM	10-27-2020 4:59:35 PM	Continuous									Y	N	Y	Y	10-27-2020 5:00:06 PM
8-00428451	Completed	5L94, CBK 5RX4		CBK 5CB21, CBK 5CB23, 5L94 / 1201L, CBK 5RX5	10-19-2020 8:00:00 AM	10-25-2020 3:24:23 PM	Continuous					50	100			N	N	Y	Y	11-10-2020 3:30:01 AM
8-00430590	Proposed	5L3 oos	Site C - SCADA Status Commissioning	5L3	10-19-2020 8:00:00 AM	10-19-2020 4:00:00 PM	Continuous									N	N	N	Y	9-18-2020 9:21:20 AM
8-00445159	Approved	5L72 OOS	high pot test	5L72, MCA 5B6, MCA 5B7, MCA 5B77, MCA T4, MCA LS2, MCA 5BT3T4, MCA 5BT3T4	10-20-2020 7:00:00 AM	10-30-2020 10:28:00 PM	Continuous									Y	N	Y	Y	10-30-2020 10:42:25 PM
8-00451000	Completed	AMC 5CX2 OOS	AMC PN upgrade project	AMC 5CX2	10-20-2020 7:00:00 AM	11-6-2020 11:09:00 AM	Continuous									N	N	N	Y	11-6-2020 11:20:55 AM
8-00429863	Cancelled	KLY SC2	INSP	KLY SC2	10-20-2020 8:00:00 AM	10-23-2020 4:00:00 PM	Continuous									N	N	N	Y	10-22-2020 9:30:15 AM
8-00440809	Completed	2L13 OOS	Structure replacement	2L13	10-21-2020 8:00:00 AM	11-6-2020 5:08:34 PM	Continuous									Y	N	Y	Y	11-6-2020 5:08:45 PM
8-00433611	Completed	PAL 1CB3 OOS	PAL 1CB3 PVIN	PAL 1CB3	10-21-2020 12:00:00 PM	10-21-2020 3:43:44 PM	Continuous									N	Y	Y	Y	10-21-2020 3:43:47 PM
8-00506473	Completed	CBK T7 OOS	bus removal	CBK 12CX3, CBK 12RX7, CBK T7	10-22-2020 1:00:00 PM	10-22-2020 4:11:40 PM	Continuous									N	N	N	Y	11-27-2020 3:19:31 PM
8-00500241	Cancelled	SNK 2CB12 Outage	For timing and functional test	SNK 2CB12	10-23-2020 8:00:00 AM	10-23-2020 4:00:00 PM	Continuous									N	N	Y	Y	10-27-2020 9:30:05 AM
8-00431157	Cancelled	1L384 oos	Str Repl	1L384	10-25-2020 6:00:00 AM	10-25-2020 10:00:00 AM	Continuous									N	N	N	Y	10-28-2020 8:38:31 AM
8-00427318	Denied	2L55 OOS	Q3 & Q4 Maintenance Overview & Oil Sample	2L55	10-26-2020 8:00:00 AM	10-27-2020 4:00:00 PM	Return Evenings									N	N	Y	Y	9-25-2020 4:07:55 PM
8-00426654	Completed	2L143, ESQ 2B3, 2B4, T13 OOS	ESQ 2CB3, 2D2CB3, 2D1CB4, 2D2CB4, 2D2CB5, 2D13 INSP, 2L143 RFP	2L143, ESQ 2B3, ESQ 2B4, ESQ 2CB3, ESQ T13	10-26-2020 4:00:00 PM	10-30-2020 3:08:29 PM	Continuous									Y	Y	Y	Y	10-30-2020 3:09:05 PM
8-00496244	Completed	CBK 5RX5 OOS	RX maintenance required for LLP	CBK 5RX5	10-27-2020 6:00:00 AM	10-27-2020 4:26:55 PM	Continuous									Y	N	Y	Y	10-27-2020 4:32:51 PM
8-00499936	Approved	1L274 Out from POC		1L274 (887L)	10-27-2020 8:00:00 AM	10-27-2020 4:00:00 PM	Continuous									N	N	Y	Y	10-27-2020 9:00:09 AM
8-00428457	Completed	KCL 2MB2, 2MB4 OOS	disconnect maintenance	KCL 2MB2, KCL 2MB4, KCL T7	10-27-2020 8:00:00 AM	10-30-2020 11:57:34 AM	Continuous									Y	N	N	Y	10-30-2020 11:57:54 AM
8-00427842	Completed	MDN 2RX2 OOS	MDN 2RX2 inspection / double test and MDN 2D13 inspection	MDN 2RX2	10-27-2020 8:00:00 AM	10-30-2020 9:56:32 AM	Continuous									N	N	Y	Y	10-30-2020 9:56:36 AM
8-00434950	Completed	60L22 OOS	Structure Repairs	60L22	10-27-2020 9:00:00 AM	10-30-2020 5:40:56 PM	Continuous									Y	N	Y	Y	10-30-2020 5:41:03 PM
8-00428432	Completed	1L274 Out from POC	urgent repair	1L274 (887L)	10-28-2020 6:30:00 AM	10-28-2020 4:54:06 PM	Continuous									N	N	Y	Y	10-28-2020 4:54:18 PM
8-00366122	Denied	5L1 & GMS 5B2 OOS	GMS Reactor Replacement Project	5L1, GMS 5RX1, GMS 5B2	10-28-2020 8:00:00 AM	10-29-2020 4:00:00 PM	Continuous									Y	N	Y	Y	10-23-2020 2:36:08 PM
8-00508497	Completed	5L1, GMS 5B2, 5RX1 oos	Testing GMS and WSN 5L1 PN	5L1, GMS 5RX1, GMS 5B2	10-28-2020 8:00:00 AM	10-29-2020 4:19:09 PM	Return Evenings									Y	N	Y	Y	10-29-2020 4:19:15 PM
8-00505966	Completed	ACK 5CB4 OOS	check operating lever pin for damage	ACK 5CB4	10-28-2020 9:00:00 AM	10-28-2020 1:53:21 PM	Continuous									N	N	N	Y	10-28-2020 1:53:26 PM
8-00499986	Completed	1L274 out from POC	LLP	1L274 (887L)	10-29-2020 8:00:00 AM	10-29-2020 5:23:53 PM	Continuous									N	N	Y	Y	10-29-2020 5:24:07 PM
8-00505971	Completed	ACK 5RX7, 5CB47	check operating lever pin for damage	ACK 5RX7, ACK 5CB47	10-29-2020 9:00:00 AM	10-29-2020 11:40:57 AM	Continuous									N	N	N	Y	10-29-2020 11:41:04 AM
8-00420851	Cancelled	Westside RAS Outage	RAS Outage	ING 5D25	10-31-2020 7:00:00 AM	10-31-2020 7:00:00 PM	Continuous	800	1200	100	400					N	Y	N	Y	9-30-2020 2:30:58 PM
8-00424892	Cancelled	5L92 OOS	Insulator Replacements	5L92	11-1-2020 8:00:00 AM	11-3-2020 4:00:00 PM	Continuous					110	300			N	N	Y	Y	9-11-2020 9:31:13 AM
8-00424879	Cancelled	5L91 OOS	Flashed Insulator Replacements	5L91	11-1-2020 8:00:00 AM	11-4-2020 4:00:00 PM	Continuous					560	500			N	N	N	Y	9-9-2020 1:35:18 PM
8-00506232	Completed	2L103 OOS	RTA work	2L103	11-1-2020 8:00:00 AM	11-1-2020 10:35:00 AM	Continuous									Y	N	Y	Y	11-1-2020 10:53:55 AM
8-00499372	Completed	2L33 Out from HPN	LOA for HPN 2B4 (LED lighting project)	HPN 2CB4, HPN 2D22, HPN 2CB5, 2L33, HPN 2B4	11-2-2020 8:00:00 AM	11-9-2020 11:26:59 AM	Continuous									Y	N	N	Y	11-9-2020 11:27:22 AM
8-00438551	Cancelled	2L42 Outage	Inspections and Test	TIS 2CB3, TIS 2CB2, TIS 2D22, TIS 2D1CB2, TIS 2D2CB3, 2L42	11-2-2020 8:00:00 AM	11-4-2020 4:00:00 PM	Return Evenings									Y	N	Y	Y	10-21-2020 10:18:24 AM
8-00442287	Cancelled	5L45 and MDN 5MB2 OOS	MDN 5CB4 Instpection and Doble Test	MDN 12RX31, MDN 12RX32, MDN T3, MDN 5MB2, 5L45	11-2-2020 8:00:00 AM	11-6-2020 4:00:00 PM	Continuous									Y	N	Y	Y	10-30-2020 10:51:04 AM
8-00426682	Completed	PIK 2CB7 OOS	PIK 2CB7 PVIN , work with power tech	PIK 2CB7	11-2-2020 8:00:00 AM	11-2-2020 2:12:53 PM	Continuous									N	N	Y	Y	11-2-2020 4:37:16 PM
8-00428336	Completed	PCB Bushing Replacement Project - TSW T1	Replace PCB oil bushings	TSW T1	11-2-2020 8:00:00 AM	12-4-2020 12:01:35 PM	Continuous									N	N	Y	Y	12-4-2020 12:01:40 PM

8-00428452	Cancelled	CBK 5RX4 OOS	station work	CBK 5D44, 5L92, CBK 5RX4, CBK 5RXN4	11-2-2020 8:00:00 AM	11-4-2020 4:00:00 PM	Continuous								N	N	N	Y	10-28-2020 2:39:43 PM
8-00427281	Cancelled	2L31 OOS	Q3 & Q4 Maintenance - Detailed	2L31	11-2-2020 8:00:00 AM	11-3-2020 4:00:00 PM	Return Evenings								N	N	Y	Y	10-21-2020 2:00:20 PM
8-00430060	Cancelled	NIC 5RX10 OOS	inspection	NIC 5RX10	11-2-2020 8:00:00 AM	11-13-2020 4:00:00 PM	Continuous								N	N	N	Y	9-18-2020 12:33:59 PM
8-00430028	Cancelled	SAT 2CB41, 2RX1 OOS	SAT 2CB41 INSP & PN-CN	SAT 2RX1, SAT 2CB41	11-2-2020 8:00:00 AM	11-3-2020 4:00:00 PM	Continuous								N	N	Y	Y	4-20-2020 3:06:26 PM
8-00426683	Completed	PIK 2CB8 OOS	Pressure Vessel testing on the air system	PIK 2CB8	11-3-2020 8:00:00 AM	11-3-2020 2:11:04 PM	Continuous								N	N	Y	Y	11-3-2020 2:11:07 PM
8-00456911	Completed	5L4, PCN 5B4 & 5MB2 oos	Repair PCN DS	5L4, PCN 5B4, PCN 5MB2	11-4-2020 6:00:00 AM	11-5-2020 6:37:19 PM	Continuous								Y	N	Y	Y	11-5-2020 6:37:25 PM
8-00496813	Completed	2L102 oos	Urgent CVT Repl and PM work	2L102, BQN 2RX231, 2L379, 2L374	11-4-2020 7:00:00 AM	11-4-2020 11:27:30 PM	Continuous								Y	N	Y	Y	11-5-2020 12:29:56 AM
8-00511278	Completed	5L87 OOS	Insulator and Arcing horn maintenance	5L87, NIC 5B11, NIC 5CB1, NIC 5CB11	11-4-2020 8:00:00 AM	11-6-2020 4:13:39 PM	Continuous								N	N	N	Y	11-6-2020 4:13:54 PM
8-00426684	Completed	PIK 2CB13 OOS	PIK 2CB13 PVIN , work with power tech	PIK 2CB13	11-4-2020 8:00:00 AM	11-4-2020 1:43:07 PM	Continuous								N	N	Y	Y	11-4-2020 1:43:10 PM
8-00430034	Cancelled	VIT 2MB2, HF2 OOS	VIT HF2, 2D37 INSP & HFT2CT RFPL	VIT 2MB2, VIT 2D37	11-4-2020 8:00:00 AM	11-19-2020 4:00:00 PM	Continuous								N	N	Y	Y	10-15-2020 12:29:03 PM
8-00426687	Completed	PIK 2CB18 OOS	PIK 2CB18 PVIN , work with power tech	PIK 2CB18	11-6-2020 8:00:00 AM	11-6-2020 2:55:03 PM	Continuous								N	N	Y	Y	11-6-2020 2:55:06 PM
8-00438512	Cancelled	PHR T3 OOS	Inspections, NON-ELE PN	PHR T3	11-6-2020 8:00:00 AM	11-6-2020 4:00:00 PM	Continuous								N	N	Y	Y	10-28-2020 11:55:25 AM
8-00504098	Completed	5L12 oos	Energizing KLY 5CB33	5L12, KLY 5RX3	11-6-2020 9:00:00 AM	11-6-2020 1:47:30 PM	Continuous								N	N	Y	Y	11-6-2020 1:47:39 PM
8-00418240	Completed	BPA WESTSIDE RAS TESTING	BPA OUTAGE	ING 5D25	11-7-2020 7:00:00 AM	11-7-2020 7:06:31 PM	Continuous	800	1200	100	400				Y	Y	Y	Y	11-11-2020 7:06:47 PM
8-00426694	Completed	PIK 2CB22, 2RX2 OOS	NERC PIK 2RX2 Non-EL PN	PIK 2CB22, PIK 2RX2	11-9-2020 7:00:00 AM	11-9-2020 6:00:00 PM	Continuous								N	N	Y	Y	11-10-2020 5:57:23 AM
8-00426833	Completed	MLS 5CX3	PN Maintenance	MLS 5CX3	11-9-2020 8:00:00 AM	11-20-2020 12:04:58 PM	Continuous								N	N	Y	Y	11-20-2020 12:05:02 PM
8-00424876	Cancelled	5L96 OOS	Flashed Insulator Replacement/Arcing Horn Install disconnect work	5L96	11-9-2020 8:00:00 AM	11-10-2020 4:00:00 PM	Continuous				560	450			N	N	N	Y	10-30-2020 12:03:36 PM
8-00429243	Cancelled	1L214 oos		1L214, VNT 1B13	11-9-2020 8:00:00 AM	11-25-2020 8:00:00 AM	Continuous								N	N	N	Y	11-5-2020 7:47:51 AM
8-00438543	Completed	2L2 out from RUT to TIS	Inspections and Doble Test	TIS 2B3, 2L2	11-9-2020 8:00:00 AM	11-14-2020 3:45:39 PM	Continuous								N	N	Y	Y	11-14-2020 3:46:12 PM
8-00513291	Approved	SEL T2 OOS	Bushing samples	SEL T2	11-10-2020 8:00:00 AM	11-10-2020 4:00:00 PM	Continuous								N	N	N	Y	11-9-2020 2:06:45 PM
8-00508658	Completed	5L1 outage	GMS 5RX1 Energization	5L1, GMS 5RX1, WSN 5B2, WSN 5RX2, GMS 5B2	11-13-2020 7:00:00 AM	11-13-2020 3:30:50 PM	Continuous								Y	N	Y	Y	11-13-2020 3:34:07 PM
8-00438546	Cancelled	2L2 Outage	Inspections and Test	2L2	11-13-2020 8:00:00 AM	11-13-2020 4:00:00 PM	Continuous								N	N	Y	Y	9-15-2020 4:51:49 PM
8-00495630	Completed	ING 5CB9 OOS	Replacement cables will be PY and SY CT cables	ING 5CB9	11-16-2020 7:00:00 AM	11-18-2020 11:39:13 AM	Continuous								Y	N	Y	Y	11-18-2020 11:39:27 AM
8-00306142	Cancelled	BSY G4 OOS	Inspection and Exciter Mtce	BSY G4	11-16-2020 7:00:00 AM	11-20-2020 8:00:00 PM	Continuous	2400	2800						N	Y	Y	Y	10-23-2020 12:36:23 PM
8-00427311	Cancelled	2L45 OOS	Q3 & Q4 Maintenance - Detailed	2L45	11-16-2020 8:00:00 AM	11-20-2020 4:00:00 PM	Return Evenings								N	N	Y	Y	11-9-2020 11:54:40 AM
8-00427336	Cancelled	2L49 OOS	End-of-life Structure replacements	2L49	11-16-2020 8:00:00 AM	11-20-2020 4:00:00 PM	Continuous								N	N	Y	Y	11-2-2020 7:27:15 AM
8-00427177	Denied	5L81 OOS	NIC line end disconnect Switch Inspections	5L81, NIC 5B24, NIC 5CB14, NIC 5RX10, NIC 5CB24	11-16-2020 8:00:00 AM	11-20-2020 4:00:00 PM	Continuous	1950	2350						N	N	Y	Y	11-2-2020 11:02:11 AM
8-00428947	Completed	NLY T1	bushing replacement	NLY T1	11-16-2020 8:00:00 AM	12-23-2020 11:17:51 AM	Continuous								N	N	N	Y	12-23-2020 11:18:01 AM
8-00498277	Completed	2L112 OOS	disconnect, CT,CVT inspections	2L112, NLY 2CB2, NLY T1, NLY 2CB6	11-16-2020 8:00:00 AM	11-18-2020 2:48:40 PM	Continuous	2000	2000	2500	2500	560	600		N	N	N	Y	12-23-2020 11:18:00 AM
8-00438547	Completed	2L41 Outage	Inspections and Test	TIS 2CB1, TIS 2CB2, TIS 2D1CB1, 2L41	11-16-2020 8:00:00 AM	11-21-2020 6:05:35 PM	Continuous								N	N	Y	Y	11-21-2020 6:05:45 PM
8-00429831	Completed	WSN 5RX5 oos	WSN 5RX5 PN and Auto Isolation	WSN 5RX5	11-18-2020 7:00:00 AM	11-18-2020 5:04:34 PM	Continuous								N	N	N	Y	11-18-2020 5:04:47 PM
8-00427211	Completed	ACK 5RX4 OOS	ACK 5RX4 NON-ELE PN	ACK 5RX4	11-18-2020 9:00:00 AM	11-19-2020 1:59:04 PM	Continuous								N	N	N	Y	11-19-2020 1:59:11 PM
8-00438549	Cancelled	2L41 Outage	Inspections and Test	2L41	11-20-2020 8:00:00 AM	11-20-2020 4:00:00 PM	Continuous								N	N	Y	Y	9-21-2020 12:50:33 PM
8-00507795	Completed	BSY G4 OOS	Inspect Generator and Exciter brushes and slip-rings; replace/repair	BSY G4	11-23-2020 7:00:00 AM	11-27-2020 3:04:41 PM	Continuous	2400	2800						N	N	Y	Y	11-27-2020 3:04:47 PM
8-00516324	Completed	BSY G4 OOS	To complete G1-G3 Cooling water piping removal	BSY G4	11-23-2020 8:00:00 AM	11-25-2020 2:00:17 PM	Continuous	2400	2800						N	N	Y	Y	11-27-2020 3:04:49 PM
8-00518055	Denied	GMS 5RX2 oos 5L2 out for switching	Ugent oil top up	GMS 5RX2	11-24-2020 7:00:00 AM	11-24-2020 5:00:00 PM	Continuous								N	N	Y	Y	11-19-2020 2:58:08 PM
8-00427333	Completed	2L27 OOS	End-of-life Structure replacements	2L27	11-24-2020 8:00:00 AM	11-27-2020 4:21:58 PM	Continuous								Y	Y	Y	Y	11-27-2020 4:22:04 PM
8-00433398	Cancelled	DMR 1CB7 OOS	DMR 1CT7 INSP	DMR 1CB7	11-24-2020 8:00:00 AM	11-24-2020 4:00:00 PM	Continuous								N	N	Y	Y	11-17-2020 10:53:50 AM
8-00428408	Completed	1L214 oos	End of life Structure and Timber Replacements	1L214	11-26-2020 8:00:00 AM	12-21-2020 3:45:00 PM	Continuous								N	N	N	Y	12-21-2020 9:21:39 PM
8-00428407	Completed	1L214 OOS	End of life Structure and Timber Replacements	1L214	11-26-2020 10:00:00 AM	12-18-2020 3:49:08 PM	Continuous								N	N	N	Y	12-21-2020 9:21:38 PM

8-00427320	Proposed	2L56 OOS	Q3 & Q4 Maintenance - Overview & Oil Sample	2L56	11-30-2020 8:00:00 AM	12-1-2020 4:00:00 PM	Return Evenings							N	N	Y	Y	7-28-2020 3:02:50 PM
8-00429824	Completed	MLS 5CX1 OOS	MNRI Insp	MLS 5CX1	11-30-2020 8:00:00 AM	12-4-2020 11:21:36 AM	Continuous							N	N	N	Y	12-4-2020 11:21:40 AM
8-00507790	Completed	BSY G1 OOS	Inspect and Exciter brushes and slip-rings; replace/repair	BSY G1	12-1-2020 6:00:00 AM	12-4-2020 4:20:52 PM	Continuous	2400	2800					N	N	Y	Y	12-4-2020 9:39:01 PM
8-00427840	Completed	MDN 2RX1, 2CX1, 2CX2, 2B14 OOS	CB trip testing & CX, RX, DS Maintenance.	MDN 2RX1, MDN 2CX2, MDN 2B14, MDN 2CX1	12-1-2020 8:00:00 AM	12-7-2020 1:39:55 PM	Continuous							N	N	Y	Y	12-7-2020 1:40:11 PM
8-00443957	Cancelled	MDN 2CB15, 2RX2 OOS	MDN 2D1CB15 inspection	MDN 2RX2, MDN 2CB15	12-2-2020 8:00:00 AM	12-3-2020 4:00:00 PM	Continuous							N	N	Y	Y	11-18-2020 1:56:10 PM
8-00520000	Completed	SEL 5CB9 OOS	CB inspection	SEL 5CB8, SEL 5CB9	12-3-2020 8:00:00 AM	12-3-2020 11:20:29 AM	Continuous							N	N	Y	Y	12-3-2020 12:05:56 PM
8-00521790	Completed	2L50 OOS	to create a Temp. Line Cut on 2L50 in HPN	2L50	12-7-2020 7:59:00 AM	12-7-2020 11:14:59 AM	Continuous							Y	Y	Y	Y	12-7-2020 11:48:17 AM
8-00427313	Proposed	2L50 OOS	Q3 & Q4 Maintenance - Overview & Oil Sample	2L50	12-7-2020 8:00:00 AM	12-11-2020 4:00:00 PM	Return Evenings							N	N	Y	Y	9-11-2020 1:38:36 PM
8-00427335	Completed	2L50 OOS	End-of-life Structure replacements	2L50	12-7-2020 10:00:00 AM	12-14-2020 10:57:11 AM	Continuous							Y	Y	Y	Y	12-14-2020 2:58:41 PM
8-00438309	Completed	2L1 Out from FCN	FCN 2CB3 Inspection	2L1, FCN 2CB3	12-7-2020 1:00:00 PM	12-10-2020 2:36:55 PM	Continuous							N	N	Y	Y	12-10-2020 2:37:08 PM
8-00523074	Completed	BSY G4 OOS	G4 Exciter Brush Gear repairs	BSY T4, BSY G4	12-8-2020 6:00:00 AM	12-11-2020 2:11:25 PM	Continuous	2400	2800					N	N	Y	Y	12-11-2020 2:11:33 PM
8-00504726	Completed	PCN 5RX1 OOS	NERC PM on RX Structure Replacements	PCN 5RX1	12-8-2020 7:00:00 AM	12-10-2020 1:26:31 PM	Continuous							Y	N	Y	Y	12-10-2020 1:26:43 PM
8-00522367	Completed	2L27 OOS	Structure Replacements	2L27	12-14-2020 8:00:00 AM	12-15-2020 4:58:45 PM	Continuous							Y	Y	Y	Y	12-15-2020 4:58:55 PM
8-00427274	Proposed	2L20 OOS	Q3 & Q4 Maintenance - Overview	2L20	12-14-2020 8:00:00 AM	12-18-2020 4:00:00 PM	Return Evenings							N	N	Y	Y	3-23-2020 12:55:49 PM
8-00529173	Denied	5L1, GMS 5RX1, 5B2 oos	GMS DS PM	5L1, GMS 5B2	12-22-2020 8:00:00 AM	12-22-2020 4:00:00 PM	Continuous							N	N	Y	Y	12-22-2020 10:08:59 AM
8-00528490	Completed	5L2 oos	Replaced Failed Contactors in KDY 5RP2	5L2	12-22-2020 10:00:00 AM	12-22-2020 2:17:40 PM	Continuous							Y	N	Y	Y	12-22-2020 2:17:43 PM