

Peace Project Water Use Plan

Williston Trial Tributary

Construction Completion Report

Reference: GMSWORKS-19

Project Completion and Evaluation Report – Williston Trial Tributaries Ole Creek and Six Mile Creek GY-4011

Works Period: 2012 to 2014

BC Hydro

**This report has been completed as part of BC Hydro's Water Licence Requirements. Copies are on file at BC Hydro.

For further information concerning this study or the report, please contact Water Licence Requirements through the "Contact Us" button located at the top of this webpage.

December 2014

PROJECT COMPLETION AND EVALUATION REPORT

Williston Trial Tributaries GY-4011



Ole Creek



Six Mile Creek

December 2014

Project Sponsor: Edie Thome Project Initiator: Alison Briggs Project Manager: Nick VanderKwaak Submitted by: Nick VanderKwaak

Table of Contents

1. EX	ECUTIVE SUMMARY	3
2. PR(OJECT	5
2.1 2.2 2.3 2.4 2.5	PROJECT INFORMATION PROJECT STATUS BACKGROUND OBJECTIVES 4.1 Scope Objectives AUTHORIZED COST	
2.3 2.6 2.7 2.8 2.9	SCHEDULE Organization & Organizational Change Procurement Strategy Regulatory Requirements	
3. PR(OJECT VARIANCE	8
3.1 3.2 3.3 3.4	EAR REVISIONS AND CHANGE NOTICES Scope Variance Schedule Variance Cost Variance – Overall Project	
4. STA	AKEHOLDER & FIRST NATIONS	10
5. PR(OJECT RISK ANALYSIS AND ISSUES	10
5.1 5.2	Risks Identified in Business Case Risks Not Identified in Business Case	
6. PR(OJECT EVALUATION	10
6.1 6.2	RESOLUTION OF THE PROBLEM/OPPORTUNITY AND BUSINESS RISKS ANALYSIS IMPACTS AND BENEFITS REALIZATION	
	SSONS LEARNED CONCLUSIONS, AND RECOMMENDATIONS	
	ANCIAL CLOSURE	
9. PR(OJECT COMPLETION REPORT APPROVAL	13
10. LIS	ST OF TABLES	14
10.1 10.2 10.3 10.4	Contracts Greater than \$2 million Cost Variance	
11. AF	PPENDICES	15
11.1 11.2 11.3 11.4	Project Personnel Baseline Project Schedule	

Document ID:	GY4011-Project Completion & Evaluation Report	Document State:	FINAL
Document Owner:	Nick VanderKwaak	Version:	P01
Date on Document:	2014-12-30		Page 2 of 16