

# **Columbia River Project Water Use Plan**

## **Kinbasket and Arrow Recreational Management Plan**

### **Monitoring Program and Physical Works**

#### **Annual Report: 2025**

**Implementation Period: January 2024 to December 2024**

- **CLBMON-14 Boat Ramp Use Study**
- **CLBWORKS-4 Kinbasket: Bulldog Creek New Ramp**
- **CLBWORKS-5A Kinbasket: Valemount Boat Launch**
- **CLBWORKS-5B Kinbasket: Valemount Boat Launch Maintenance**
- **CLBWORKS-6A Kinbasket: Nixon Creek Boat Launch**
- **CLBWORKS-6B Kinbasket: Nixon Creek Boat Launch Maintenance**
- **CLBWORKS-7A Kinbasket: Bush Harbour Boat Launch**
- **CLBWORKS-7B Kinbasket: Bush Harbour Boat Launch Maintenance**
- **CLBWORKS-9 Revelstoke Ramp Extend or Build**
- **CLBWORKS-11A Arrow: Burton Boat Launch**
- **CLBWORKS-11B Arrow: Burton Boat Launch Maintenance**
- **CLBWORKS-12A Arrow: Edgewood Boat Launch**
- **CLBWORKS-12B Arrow: Edgewood Boat Launch Maintenance**
- **CLBWORKS-13A Arrow: Fauquier Boat Launch**
- **CLBWORKS-13B Arrow: Fauquier Boat Launcher Maintenance**
- **CLBWORKS-14A Arrow: McDonald Creek Park Boat Launch**
- **CLBWORKS-14B Arrow: McDonald Creek Park Boat Launch Maintenance**
- **CLBWORKS-16 Kinbasket: Debris Inventory, Management Strategy and Removal**
- **CLBWORKS-17 Arrow: Debris Inventory, Management Strategy and Removal**
- **CLBWORKS-18 Kinbasket & Arrow: Feasibility of Boat Ramps**
- **CLBWORKS-19 Lower Columbia: Indian Eddy Dredging Environmental and Engineering Assessment**
- **CLBWORKS-20 Lower Columbia: Indian Eddy Dredging**
- **CLBWORKS-21 Lower Columbia: Indian Eddy Debris Removal Environmental Review**
- **CLBWORKS-22 Lower Columbia: Indian Eddy Debris Removal**
- **CLBWORKS-23 Kinbasket & Arrow: Debris Removal Environmental Review**
- **CLBWORKS-32 Anderson (Renata) Boat Launch**
- **CLBWORKS-33A Arrow: Syringa Boat Launch**
- **CLBWORKS-33B Arrow: Syringa Boat Launch Maintenance**
- **CLBWORKS-35 Mid-Columbia: Bank Erosion Protection and Monitoring Program**
- **CLBWORKS-36 Mid-Columbia: Long-term Erosion Monitoring Program**

**January 31, 2025**

- **CLBWORKS-40 Kinbasket: Site Preparation and Debris Work**
- **CLBWORKS-41 Kinbasket: Floating Debris Removal**
- **CLBWORKS-43A Nakusp Boat Launch**
- **CLBWORKS-43B Nakusp Boat Launch Maintenance**
- **CLBWORKS-45 Anderson (Renata) Boat Launch Maintenance**
- **CLBWORKS-50A Shelter Bay Boat Launch**
- **CLBWORKS-50B Shelter Bay Boat Launch Maintenance**
- **CLBWORKS-51A Martha Creek Boat Launch Maintenance**
- **CLBWORKS-52A Downie Creek Boat Launch Maintenance**

**Conditional Water Licences for Kinbasket storage (27068 and 39432), Mica diversion (39431), Revelstoke diversion and storage (47215), and Arrow storage (27066)**

## **BC Hydro Columbia River Project Water Use Plan Kinbasket and Arrow Reservoir Recreational Management Plan Annual Report: 2024**

### **1 Introduction**

This document represents a summary of the status and the results of the Kinbasket and Arrow Reservoir Recreational Management Plan Water Use Plan (WUP) monitoring programs and physical works to December 31, 2024, as per the Columbia River Order under the *Water Act*, dated January 26, 2007. There is one monitoring program and 37 physical works.

### **2 Status**

The following table outlines the dates that Terms of Reference (TOR) for the Kinbasket and Arrow Reservoir Recreational Management Plan WUP monitoring program and physical works were submitted to and approved by the Comptroller of Water Rights (CWR).

**Table: 2-1: Dates of Kinbasket and Arrow Reservoir Recreational Management Plan WUP TOR Submissions and Approvals by the Comptroller of Water Rights**

Monitoring Program & Physical Works TOR	Order Clause	Original ToR Submission		Most Recent ToR Resubmission	
		Date Submitted	Date Approved	Date Submitted	Date Approved
CLBMON-14 Boat Ramp Use Study	Conditional, 2(b), 6(b)	Nov 13, 2009	Dec 17, 2009	Mar 31, 2016	Apr 08, 2016
CLBWORKS-4 Kinbasket: Bulldog Creek New Ramp	Conditional, 2(a)	Oct 24, 2007	Not Ordered Mar 03, 2008		
CLBWORKS-5A Kinbasket: Valemount Boat Launch	Conditional, 2(a)	Oct 24, 2007	Mar 03, 2008	Jun 30, 2023	Aug 02, 2023
CLBWORKS-5B Kinbasket: Valemount Boat Launch Maintenance	Conditional, 2(a)	Oct 24, 2007	Mar 03, 2008	Jun 30, 2023	Aug 02, 2023
CLBWORKS-6A Kinbasket: Nixon Creek Boat Launch	Conditional, 2(a)	Oct 24, 2007	Mar 03, 2008	Jun 22, 2009	Sep 18, 2009
CLBWORKS-6B Kinbasket: Nixon Creek Boat Launch Maintenance	Conditional, 2(a)	Oct 24, 2007	Mar 03, 2008	Apr 30, 2018	May 18, 2018
CLBWORKS-7A Kinbasket: Bush Harbour Boat Launch	Conditional, 2(a)	Oct 24, 2007	Mar 03, 2008	Aug 31, 2017	Nov 07, 2017
CLBWORKS-7B Kinbasket: Bush Harbour Boat Launch Maintenance	Conditional, 2(a)	Oct 24, 2007	Mar 03, 2008	Jan 24, 2025	
CLBWORKS-9 Revelstoke Ramp Extend or Build	Conditional, 3(a)	Oct 24, 2007	Mar 03, 2008	Cancelled	Mar 14, 2011
CLBWORKS-11A Arrow: Burton Boat Launch	Clause M (ONR)	Jul 25, 2007	Aug 29, 2007	Jan 07, 2015	Feb 05, 2015
	Schedule D.4	Jul 25, 2007	Aug 29, 2007	Jan 07, 2015	Feb 05, 2015
CLBWORKS-11B Arrow: Burton Boat Launch Maintenance	Clause M (ONR)	Jul 25, 2007	Aug 29, 2007	May 04, 2017	May 11, 2017
	Schedule D.4	Jul 25, 2007	Aug 29, 2007	Jun 24, 2013	Jul 16, 2013
CLBWORKS-12A Arrow: Edgewood Boat Launch	Clause M (ONR)	Apr 02, 2013	Apr 24, 2013	Aug 24, 2015	Aug 28, 2015
	Schedule D.4	Mar 02, 2012	Jul 26, 2012	Jan 20, 2015	Feb 05, 2015
CLBWORKS-12B Arrow: Edgewood Boat Launch Maintenance	Clause M (ONR)	Apr 02, 2013	Apr 24, 2013	Aug 11, 2017	Sep 13, 2017
CLBWORKS-13A Arrow: Fauquier Boat Launch	Clause M (ONR)	Jul 25, 2007	Aug 29, 2007	Jan 07, 2015	Feb 04, 2015
	Schedule D.4	Jul 25, 2007	Aug 29, 2007	Mar 02, 2012	Jul 26, 2012
CLBWORKS-13B Arrow: Fauquier Boat Launch Maintenance	Clause M (ONR)	Jun 22, 2009	Sep 18, 2009	Jun 09, 2017	Jul 06, 2017

Monitoring Program & Physical Works TOR	Order Clause	Original ToR Submission		Most Recent ToR Resubmission	
		Date Submitted	Date Approved	Date Submitted	Date Approved
CLBWORKS-14A Arrow: McDonald Creek Park Boat Launch	Clause M (ONR)	Jul 25, 2007	Aug 29, 2007	Jan 07, 2015	Feb 04, 2015
	Schedule D.4	Jul 25, 2007	Aug 29, 2007	Feb 19, 2014	May 08, 2014
CLBWORKS-14B Arrow: McDonald Creek Park Boat Launch Maintenance	Clause M (ONR)	Jul 25, 2007	Aug 29, 2007	Feb 03, 2023	Feb 17, 2023
CLBWORKS-16 Kinbasket: Debris Inventory, Management Strategy and Removal	(ONR) Conditional, 1(a)(b)	Nov 20, 2008	Nov 28, 2008	Aug 17, 2020	Oct 23, 2020
	Conditional, 1(a)(b)	Oct 26, 2007	Mar 05, 2008	Aug 17, 2020	Oct 23, 2020
CLBWORKS-17 Arrow: Debris Inventory, management Strategy and Removal	(ONR) Conditional, 5(a)(b)	Oct 26, 2007	Mar 05, 2008	Aug 17, 2020	Oct 23, 2020
	Conditional, 5(a)(b)	Oct 26, 2007	Mar 05, 2008	Aug 17, 2020	Oct 23, 2020
CLBWORKS-18 Kinbasket & Arrow: Feasibility of Boat Ramps	Schedule A, 4(a) Schedule C, 3(a) Schedule D, 4(a)	Apr 20, 2007	May 03, 2007	Mar 19, 2012	Not approved per letter of Jul 30, 2012
CLBWORKS-19 Lower Columbia: Indian Eddy Dredging Environmental and Engineering Assessment	Schedule E, 1(b)	Jul 24, 2007	Aug 29, 2007	Feb 02, 2009	Mar 26, 2009
CLBWORKS-20 Lower Columbia: Indian Eddy Dredging	Conditional, 8(a)	Sep 13, 2010	Nov 10, 2010 approval to develop TOR	Nov 14, 2016	Jan 27, 2017
CLBWORKS-21 Lower Columbia: Indian Eddy Debris Removal Environmental Review	Schedule E, 1(a)	Jul 24, 2007	Aug 29, 2007		
CLBWORKS-22 Lower Columbia: Indian Eddy Debris Removal	Conditional, 8(b)	Jun 25, 2009	Jul 13, 2009	Apr 26, 2023	Apr 28, 2023
CLBWORKS-23 Kinbasket & Arrow: Debris Removal Environmental Review	Schedule A.3.a, Schedule D.3.a	Apr 27, 2007	May 03, 2007		
CLBWORKS-32 Arrow: Anderson (Renata) Boat Launch	Schedule D.4	Nov 13, 2009	Mar 15, 2010	Nov 17, 2015	Dec 03, 2015
CLBWORKS-33A Arrow: Syringa Boat Launch	Clause M (ONR)	Jan 22, 2015	Feb 04, 2015	Feb 25, 2015	Feb 27, 2015
	Schedule D.4	Nov 13, 2009	Not Approved per letter of Mar 15, 2010		
CLBWORKS-33B Arrow: Syringa Boat Launch Maintenance	Clause M (ONR)	May 04, 2017	May 11, 2017		
CLBWORKS-35 Mid-Columbia: Bank Erosion Protection and Monitoring	Amended Order, 2(a)	Jul 31, 2008	Sep 11, 2008	Mar 23, 2011	May 16, 2011
CLBWORKS-36 Mid-Columbia: Long-term erosion monitoring program	Amended Order, 2(d)	Jul 31, 2008	Sep 11, 2008		
CLBWORKS-40 Kinbasket: Site Preparation and Debris Work	(ONR)	Mar 12, 2008	Mar 28, 2008	Dec 12, 2008	Dec 16, 2008
		Mar 12, 2008	Mar 28, 2008	Dec 12, 2008	Dec 16, 2008
CLBWORKS-41 Kinbasket: Floating Debris Removal	Conditional, 1(c)	Mar 12, 2008	Mar 28, 2008	Dec 12, 2008	Dec 16, 2008
CLBWORKS-43A Nakusp Boat Launch	Clause M (ONR)	Apr 02, 2013	Apr 16, 2013	Jan 12, 2015	Feb 04, 2015
CLBWORKS-43B Nakusp Boat Launch Maintenance	Clause M (ONR)	Apr 02, 2013	Apr 16, 2013	Aug 11, 2017	Sep 29, 2017
CLBWORKS-45 Anderson (Renata) Boat Launch Maintenance	Schedule D.4	Nov 13, 2009	Mar 15, 2010	Sep 14, 2017	Nov 07, 2017
CLBWORKS-50A Shelter Bay Boat Launch	Clause M (ONR)	Jan 22, 2015	Feb 04, 2015	Sep 24, 2015	Oct 01, 2015
CLBWORKS-50B Shelter Bay Boat Launch Maintenance	Clause M (ONR)	May 04, 2017	May 11, 2017		
CLBWORKS-51A Martha Creek Boat Launch Maintenance	Clause O (ONR)	Nov 16, 2018	Dec 20, 2018	Mar 09, 2021	Apr 12, 2022
CLBWORKS-52A Downie Creek Boat Launch Maintenance	Clause O (ONR)	Nov 16, 2018	Dec 20, 2018		

### 3 Schedule

The following table outlines the current schedule for the monitoring programs and physical works being delivered for the Kinbasket and Arrow Reservoir Recreational Management Plan WUP.

**Table 3-1: Monitoring Programs and Physical Works Schedule as of December 31, 2024.**

	2007 WLR YR1	2008 WLR YR2	2009 WLR YR3	2010 WLR YR4	2011 WLR YR5	2012 WLR YR6	2013 WLR YR7	2014 WLR YR8	2015 WLR YR9	2016 WLR YR10	2017 WLR YR11	2018 WLR YR12	2019 WLR YR13	2020 WLR YR14	2021 WLR YR15	2022 WLR YR16	2023 WLR YR17	2024 WLR YR18	2025 WLR YR19	2026 WLR YR20	2027 WLR YR21	2028 WLR YR22
<b>Monitoring Programs</b>																						
CLBMON-14 Boat Ramp Use Study				✓	✓	✓	✓			✓	✓	✓	✓F									
<b>Physical Works</b>																						
CLBWORKS-5A Kinbasket: Valemount Boat Launch					✓	✓	✓			✓		✓	✓					■				
CLBWORKS-5B Kinbasket: Valemount Boat Launch Maintenance						✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	■	■	■	■	
CLBWORKS-6A Kinbasket: Nixon Creek Boat Launch <b>Ramp not Ordered</b>																						
CLBWORKS-6B Kinbasket: Nixon Creek Boat Launch Maintenance					✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	■	■	■	■	
CLBWORKS-7A Kinbasket: Bush Harbour Boat Launch				✓	✓	✓	✓F															
CLBWORKS-7B Kinbasket: Bush Harbour Boat Launch Maintenance					✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	■	■	■	■	
CLBWORKS-9 Revelstoke Ramp Upgrade <b>Ramp not Ordered</b>				✓F																		
CLBWORKS-11A Arrow: Burton Boat Launch				✓	✓	✓	✓	✓	✓F													
CLBWORKS-11B Arrow: Burton Boat Launch Maintenance					✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	■	■	■	■	
CLBWORKS-12A Arrow: Edgewood Boat Launch							✓	✓	✓F													
CLBWORKS-12B Arrow: Edgewood Boat Launch Maintenance								✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	■	■	■	■	
CLBWORKS-13A Arrow: Fauquier Boat Launch				✓	✓				✓F													
CLBWORKS-13B Arrow: Fauquier Boat Launch Maintenance						✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	■	■	■	■	
CLBWORKS-14A Arrow: McDonald Ramp Boat Launch				✓	✓			✓	✓F													
CLBWORKS-14B Arrow: McDonald Boat Launch Maintenance						✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	■	■	■	■	
CLBWORKS-16 Kinbasket: Debris Inventory, Management Strategy and Removal		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	■	■	■		
CLBWORKS-17 Arrow: Debris Inventory, Management Strategy and Removal		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	■	■	■		
CLBWORKS-18 Feasibility of Boat Ramps	✓	✓	✓F																			
CLBWORKS-19 Lower Columbia: Indian Eddy Dredging Environmental and Engineering Assessment	✓	✓	✓F																			
CLBWORKS-20 Lower Columbia: Indian Eddy Dredging								x	✓	✓F												
CLBWORKS-21 Lower Columbia: Indian Eddy Debris Removal Environmental Review		✓	✓F																			
CLBWORKS-22 Lower Columbia: Debris Removal at Indian Eddy			x	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	■	■			
CLBWORKS-23 Kin and Arrow: Debris Removal Environmental Review	✓	✓F																				
CLBWORKS-32 Arrow: Anderson (Renata) Boat Launch						✓	✓	✓	✓F													
CLBWORKS-33A Arrow: Syringa Boat Launch									✓F													
CLBWORKS-33B Arrow: Syringa Boat Launch Maintenance										✓	✓	✓	✓	✓	✓	✓	✓	■	■	■	■	
CLBWORKS-35 Mid Columbia Bank Erosion Protection and Monitoring				✓	✓	✓	✓		✓F													
CLBWORKS-36 Mid Columbia Long Term Erosion Monitoring			✓	✓	✓	✓		✓		✓F												
CLBWORKS-40 Site Prep and Debris Work		✓	✓	✓	✓F																	
CLBWORKS-41 Kinbasket: Floating Debris Removal																						
CLBWORKS-43A Nakusp Boat Launch							✓	✓	✓	✓F												
CLBWORKS-43B Nakusp Boat Launch Maintenance								✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	■	■	■	■	
CLBWORKS-45 Anderson (Renata) Boat Launch Maintenance								✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	■	■	■		
CLBWORKS-50A Shelter Bay Boat Launch								✓	✓F				✓									
CLBWORKS-50B Shelter Bay Boat Launch Maintenance										✓	✓	✓	✓	✓	✓	✓	✓	■	■	■	■	
CLBWORKS-51A Martha Creek Boat Launch Maintenance													✓	✓	✓	✓	✓	■	■	■	■	
CLBWORKS-52A Downie Creek Boat Launch Maintenance													✓	✓	✓	✓	✓	■	■	■	■	
<sup>1</sup> Project formerly labelled as CLBWORKS-33 Syringa referred to a WUP project that was never ordered. The name and number was reused for the clause (m) required project at Syringa Park.																						
<b>Legend:</b> <ul style="list-style-type: none"> <li>■ = Program to be undertaken/initiated in identified year</li> <li>□ = Approval of upcoming Terms of Reference submission will determine if program is to be undertaken/initiated in identified year</li> <li>✓ = Program completed for the year</li> <li>✓ = Program started, but encountered operational or hydrological delays</li> <li>x = Program started, but encountered operational or hydrological delays</li> <li>✓F = All field work for this project is complete. No further field work is planned.</li> </ul>																						

## **4 Monitoring Programs and Physical Works Terms of Reference**

The monitoring programs and physical works being implemented under the Kinbasket and Arrow Reservoir Recreational Management Plan WUP are described in Terms of Reference. These Terms of Reference and the reports for work completed to date can be found here:

[http://www.BC Hydro.com/about/sustainability/conservation/water\\_use\\_planning/southern\\_interior/columbia\\_river/kinbasket-recreation.html](http://www.BC Hydro.com/about/sustainability/conservation/water_use_planning/southern_interior/columbia_river/kinbasket-recreation.html)

## **5 Status of Monitoring Programs**

### **5.1 CLBMON-14 Boat Ramp Use Study**

The objective of CLBMON-14 is to monitor boat launch traffic and use in-person surveys to measure the general public's satisfaction and use of upgraded boat launches on both Kinbasket and Arrow Reservoirs.

This monitoring project was initiated in 2010 and completed in 2019.

## **6 Status of Physical Works**

### **6.1 CLBWORKS-5A Kinbasket: Valemount Boat Launch**

Under Clause (m) of Conditional Water Licence 27068, BC Hydro is required to provide reservoir access at Valemount. Under the Columbia WUP order (File: 76975-35/Columbia), BC Hydro was required to evaluate the construction of a new ramp or extension of the existing ramp at Valemount. The Valemount Marina site is located on the eastern shore of the northern-most end of the Kinbasket Reservoir. It is located approximately 24 km off Highway 5.

The construction design was approved by the CWR on September 18, 2009. Most of the construction was completed in 2011 and some final construction was further completed in 2013. Boarding floats were replaced in 2016.

On September 14, 2017, the CWR accepted that the ramp as constructed with a toe elevation of El. 727.6 m (2387.1 ft) meets the requirements to provide reservoir access at Valemount.

An updated TOR was approved by the CWR on August 2, 2023 for the installation of the northern breakwater. A 60m length of polyethylene piping will be installed alongside a portion of the lower ramp, to provide wind and wave protection to boaters launching. Installation of the northern breakwater was originally planned for spring 2024, however, due to unfavourable reservoir levels the work had to be postponed. Installation of the northern breakwater is planned for spring 2025.

### **6.2 CLBWORKS-5B Kinbasket: Valemount Boat Launch Maintenance**

BC Hydro will continue to provide maintenance on access-related facilities at the Valemount boat launch as per the Kinbasket and Arrow Recreation Management Plan Maintenance Plan 2017 submitted January 30, 2017.

An updated maintenance TOR was approved by the CWR on August 2, 2023 which included the future repairs to the southern rock breakwater. Repairs of the southern rock breakwater was originally planned for spring 2024, however, was due to

unfavourable reservoir levels the work had to be postponed. Repairs of the southern breakwater is planned for spring 2025.

### **6.3 CLBWORKS-6A Kinbasket: Nixon Creek Boat Launch**

Under Clause (m) of Conditional Water Licence 27068, BC Hydro is required to provide reservoir access at Nixon Creek. Under the Columbia WUP Order (File: 76975-35/Columbia), BC Hydro was required to evaluate the construction of a new ramp or extension of the existing ramp at Nixon Creek.

The Nixon Creek boat launch is located approximately 93 km from the turn-off to Donald which is a westbound exit off Highway 1 when headed towards Revelstoke from Golden. It is a gravel ramp.

The feasibility evaluation for a concrete ramp to El. 712.1 m at Nixon Creek was included in the October 5, 2007, report (CLBWORKS-18). Evaluation of five alternative sites was completed in the December 24, 2009, report, also under CLBWORKS-18. The Nixon Creek ramp upgrades were considered not feasible due to long term site access concerns. The alternative sites were also all deemed not feasible due to either similar access concerns as Nixon, topography, or large capital costs for construction.

Given the results of these feasibility studies, on March 3, 2008, the CWR approved re-grading of the existing gravel ramp. The re-grading work was completed in 2011.

This project is complete.

### **6.4 CLBWORKS-6B Kinbasket: Nixon Creek Boat Launch Maintenance**

BC Hydro will continue to provide cleanup of the gravel ramp at Nixon Creek, according to the maintenance TOR which was approved by the CWR on May 18, 2018.

### **6.5 CLBWORKS-7A Kinbasket: Bush Harbour Boat Launch**

Under Clause (m) of Conditional Water Licence 27068, BC Hydro is required to provide reservoir access at Bush Harbour. Under the Columbia WUP Order (File: 76975-35/Columbia), BC Hydro was required to evaluate the construction of a new ramp or extension of the existing ramp at Bush Harbour. The Bush Harbour site is located approximately 42 km from the exit to Donald – a westbound exit off Highway 1 when headed towards Revelstoke from Golden.

On September 18, 2009, the CWR approved construction on the Bush Harbour launch. Construction for these works occurred between 2011 and May 2013, to a toe elevation of El. 725.3 m (2379.6 ft).

On November 17, 2017, the CWR accepted that the ramp as constructed with a toe elevation of El. 725.3 m (2379.6 ft) meets the requirements to provide reservoir access at Bush Harbour. The ramp is expected to provide accessibility 99.8% of the time during the peak recreation season.

This project is complete.

### **6.6 CLBWORKS-7B Kinbasket: Bush Harbour Boat Launch Maintenance**

BC Hydro will continue to provide maintenance on access-related facilities at the Bush Harbour boat launch as per the Kinbasket and Arrow Recreation Management Plan

Maintenance Plan 2017 submitted January 30, 2017, and the specific TOR for Bush Harbour approved on June 5, 2017.

The CWR approved a TOR submission for replacement of the breakwater on January 12, 2023. Due to the issues with the breakwater the old breakwater was removed in 2022, and a temporary breakwater and landing solution was installed in spring 2023 and will be reinstalled in May 2024 ahead of the recreation season.

While the temporary breakwater is in place, the cable boarding float has been relocated to a protected area. Boaters continue use the ramp to launch into the reservoir but load their boats from the temporary boarding float location.

Installation of the new breakwater was originally planned for spring 2024, however design delays and procurement challenges have resulted in construction being pushed to spring 2025.

#### **6.7 CLBWORKS-9 Revelstoke Ramp Extend or Build (Not Ordered)**

The Revelstoke boat launch is also known as Centennial Park boat launch. The Centennial Park boat launch is in the City of Revelstoke, on property owned by the City. The launch is approximately eight km downstream of the Revelstoke Dam.

Under the Columbia WUP Order (File: 76975-35/Columbia), BC Hydro was required to evaluate the construction of a new ramp or the upgrade of an existing ramp at Centennial Park. The feasibility study for the Centennial Park launch upgrade was included in the October 5, 2007, report (CLBWORKS-18). The preliminary designs explored the possibility of extending the ramp and improving safety by realigning the ramp to reduce its exposure to river currents. In a letter dated September 18, 2009, the CWR approved the preliminary designs.

However, BC Hydro was unable to enter into an agreement with the landowner for the upgrades. The City of Revelstoke, as the landowner, continued to have concerns about safety of the ramp usage even with the revised design. In a letter dated January 21, 2011, the City of Revelstoke requested the CWR re-evaluate its decision regarding improvements at Centennial Boat Ramp due to ongoing safety concerns.

Subsequently, by letter dated March 14, 2011, the CWR relieved BC Hydro of the obligation to refurbish the Centennial Park ramp. No further work is required.

#### **6.8 CLBWORKS-11A Arrow: Burton Boat Launch**

Under Clause (m) of Conditional Water Licence 27066, and by *Water Act* order (File No. 0236915) dated January 23, 2006, BC Hydro is required to provide reservoir access at Burton. The original Burton launch (with a toe elevation of El. 431 m (1414 ft), was located within the Burton Historical Park (formerly a Provincial Park) near the community of Burton, 32 km south of Nakusp.

Under the Columbia WUP Order (File 76975-35/Columbia), BC Hydro was required to evaluate the construction of a new ramp or extension of the existing ramp at Burton. The feasibility report dated July 13, 2007, (CLBWORKS-18) explored two alternative sites in addition to the extension and upgrade of existing ramp within Burton Historic Park, and recommended a greenfield site located approximately five km south of Burton. The alternative site was suitable due to the natural slope of the foreshore, access to deeper lake bed elevations, and minimal environmental impacts. On September 18, 2009, the CWR approved the design and implementation phase for the Burton (South) alternative.



The CWR confirmed the budget and final design requirements on February 5, 2015. The site design includes a ramp of El. 425.5 m (1396 ft), with an access road from the highway, parking lot, turnaround, walkway, and breakwater.

Construction took place between 2010 and 2015 and was completed in April 2015 with the ramp toe elevation of El. 425.4 m (1395.7 ft). The ramp is expected to provide accessibility 99.9% of the time during the peak recreation season.

This project is complete.

#### **6.9 CLBWORKS-11B Arrow: Burton Boat Launch Maintenance**

BC Hydro will continue to provide maintenance on access- and non-access related facilities at the Burton boat launch according to the maintenance TOR for Burton which was approved on May 11, 2017.

Due to the current condition of the breakwater an engineering inspection was completed in 2024. The inspection prioritized the replacement of breakwater components and work is scheduled for 2025.

#### **6.10 CLBWORKS-12A Arrow: Edgewood Boat Launch**

Under Clause (m) of Conditional Water Licence 27066, and by *Water Act* Order (File No. 0236915) dated January 23, 2006, BC Hydro is required to provide reservoir access at Edgewood. Under the Columbia WUP Order (File 76975-35/Columbia), BC Hydro was required to evaluate the construction of a new ramp or extension of the existing ramp at Edgewood. The boat launch at Edgewood is located in the Provincial Park near the community of Edgewood. The concrete ramp is constructed to El. 425.76 m (1396.7 ft).

The July 13, 2007, feasibility report recommended a design which incorporated a gravel transition at the end of the existing concrete ramp to facilitate low water launching. On April 23, 2013, the CWR approved the agreed conceptual design and cost estimates for erosion reinforcement of the existing concrete ramp with a gravel transition to the floor of the reservoir, the addition of breakwaters and replacement of the floating walkway.

In 2013, Columbia Power Corporation completed the installation of the walkway, floating breakwaters, and upper ramp reinforcements. Work on the ramp extension was postponed in 2014 due to high water.

The ramp reinforcement and walkway work were completed in spring 2015 to an elevation of El. 425.76 m (1396.9 ft), with gravel transition. Following safety concerns expressed by the community, the southern breakwater was moved to a new location between the ramp and the spit in October 2015. The elevation of the ramp is expected to provide access 100% of the time during the peak recreation season.

This project is complete.

#### **6.11 CLBWORKS-12B Arrow: Edgewood Boat Launch Maintenance**

BC Hydro will continue to provide access-related maintenance at this location according to the maintenance TOR (approved on September 13, 2017) which outlines BC Hydro's ongoing responsibilities.

Due to the current condition of the breakwater an engineering inspection was completed in 2024. The inspection prioritized the replacement of breakwater components and work is scheduled for 2025.

### **6.12 CLBWORKS-13A Arrow: Fauquier Boat Launch**

Under Clause (m) of Conditional Water Licence 27066, and by *Water Act* Order (File No. 0236915) dated January 23, 2006, BC Hydro is required to provide reservoir access at Fauquier. Under the Columbia WUP Order (File: 76975-35/Columbia), BC Hydro was required to evaluate the construction of a new ramp or extension of the existing ramp at Fauquier. The Fauquier boat launch is located in Fauquier Provincial Park, off Highway 6 just north of Fauquier Creek and a 45-minute drive to Nakusp. The ramp toe reaches elevation El. 424.7 m (1393.4 ft).

The feasibility report for Fauquier dated July 13, 2007, (under CLBWORKS-18) identified a low water option to El. 419.7 m (1376.9 ft) as recommended by the CC. This option required the creation and maintenance of a dredged channel to access the concrete ramp due to the reservoir contours at the location.

On September 8, 2009, the CWR approved the installation of floating walkways, breakwaters, and access ramp, as well as the extension, based on preliminary cost estimates. In 2010 and 2011, BC Hydro installed a floating walkway, two breakwaters and an access ramp for the floating walkway.

On February 4, 2015, following BC Hydro's resubmissions on the feasibility of dredging a channel for a low water ramp access, the CWR confirmed the existing elevation of 424.7 m (1393.4 ft) meets the water licence requirement.

Some adjustments to the breakwater placement were completed by BC Hydro in 2015. The elevation of the ramp is expected to provide access 100% of the time during the peak recreation season.

This project is complete.

### **6.13 CLBWORKS-13B Arrow: Fauquier Boat Launch Maintenance**

BC Hydro will continue to provide maintenance on access-related facilities according to the maintenance TOR approved by the CWR on July 6, 2017.

Low water elevations in 2023 exposed much more of the ramp than normal during the peak recreation season, and this exposed portion had significant sediment accumulation. To ensure safe access and as much continued use as possible, additional sediment clearing was completed in August 2023.

Due to the current condition of the breakwater an engineering inspection was completed in 2024. The inspection prioritized the replacement of breakwater components and work is scheduled for 2025.

### **6.14 CLBWORKS-14A Arrow: McDonald Creek Park Boat Launch**

Under Clause (m) of Conditional Water Licence 27066, and by *Water Act* Order (File No. 0236915) dated January 23, 2006, BC Hydro is required to provide reservoir access at McDonald Creek. Under the Columbia WUP Order (File: 76975-35/Columbia), BC Hydro was required to evaluate the construction of a new ramp or extension of an existing ramp at McDonald Creek Park. McDonald Creek boat launch is located in McDonald Creek Provincial Park, located approximately 12 km south of Nakusp. This ramp met the TOR approved by the CWR on August 28, 2006.

The end of the ramp at McDonald Creek was at El. 429.2 m (1408.1 ft) at the time of the July 13, 2007, feasibility report (CLBWORKS-18). On September 18, 2009, (and February 4, 2015) the CWR approved the design and installation of the floating walkway and breakwaters, as well as approval for ramp extension and turnaround.

In 2010, BC Hydro installed the piles for the floating walkway. In spring 2014, the scour protection on the existing ramp and floating walkway were installed as well as the turnaround.

With low water in 2015, the extension of the ramp to El. 426 m (1397.6 ft) was completed, with the installation of a creek diversion on the north side of the ramp, and two floating breakwaters. The elevation of the ramp is expected to provide access 100% of the time during the peak recreation season.

This project is complete.

#### **6.15 CLBWORKS-14B Arrow: McDonald Creek Park Boat Launch Maintenance**

BC Hydro will continue to provide maintenance on access-related facilities at this according to the maintenance TOR as approved by the CWR on July 6, 2017.

In May 2023, the northern breakwater was replaced on a like-for-like basis, as the original had reached end of life. Similarly, as the southern breakwater also has structural issues, an engineering inspection was completed in 2024. The inspection prioritized the replacement of breakwater components and work is scheduled for 2025.

#### **6.16 CLBWORKS-16 Kinbasket: Debris Inventory, Management Strategy and Removal**

Debris removal estimates for the Kinbasket Reservoir over the past few years include:

- 2013 – 50,000 m<sup>3</sup>
- 2014 – 35,000 m<sup>3</sup>
- 2015 – 38,540 m<sup>3</sup>
- 2016 – 25,240 m<sup>3</sup>
- 2017 – 39,300 m<sup>3</sup>
- 2018 – 14,980 m<sup>3</sup>
- 2019 – 17,620 m<sup>3</sup>
- 2020 - 55,000 m<sup>3</sup>
- 2021 – 36,875 m<sup>3</sup>
- 2022 – 32,315 m<sup>3</sup>
- 2023 – 19,250 m<sup>3</sup>
- 2024 – 13,308 m<sup>3</sup>

Debris removed from Kinbasket reservoir on an annual basis contributes to achieving the management objectives of removing navigational hazards and maintaining shoreline access.

The contract team removed a total of 8,200 m<sup>3</sup> of wood debris from the Columbia reach areas including Nixon Creek, Bear Island, Sullivan River, Succour Creek, and Causeway Island during spring of 2024.

The contract team removed a total of 5,108 m<sup>3</sup> of debris from Canoe Reach areas including Horsey Creek, the south side of Yellow Jacket, North and south Dave Henry and East Canoe using land based removal methods.

Archaeological contractors, with six local First Nation reps from Ktunaxa Nation Council, Simpcw First Nations, Skatsin Development (for Neskonlith Indian Band), Lheidli

T'enneh First Nation and Skw'lax te Secwepemculecw surveyed Ptarmigan creek in November 2024 for artefacts with the debris removal crew. This was more First Nations involvement compared to previous years and allowed for 5 debris piles to be burned (3,163 m<sup>3</sup>). The crews wrapped up ahead of schedule completing the work prior to snowfall.

#### **6.17 CLBWORKS-17 Arrow: Debris Inventory, Management Strategy and Removal**

Debris removal estimates for the Arrow Reservoir over the past few years include:

- 2013 – 23,319 m<sup>3</sup>
- 2014 – 9,900 m<sup>3</sup>
- 2015 – 4,100 m<sup>3</sup>
- 2016 – 4,200 m<sup>3</sup>
- 2017 – 4,000 m<sup>3</sup>
- 2018 – 5,500 m<sup>3</sup>
- 2019 – 4,500 m<sup>3</sup>
- 2020 – 1,240 m<sup>3</sup>
- 2021 – 6,415 m<sup>3</sup>
- 2022 – 0 m<sup>3</sup>
- 2023 - 260 m<sup>3</sup>
- 2024 – 230 m<sup>3</sup>

Debris removed from Arrow Lakes reservoir on an annual basis contributes to achieving the management objectives of removing navigational hazards and maintaining shoreline access.

In 2023 and 2024, the program was implemented on a small scale. The only barge available to transport the excavator was not readily available for the debris work as it was being used for higher priority BC Hydro related work at Hugh Keenleyside Dam. This delay in schedule resulted in only 230 m<sup>3</sup> of wood debris piled and burned before spring/summer fire bans came into effect.

#### **6.18 CLBWORKS-18 Kinbasket and Arrow: Feasibility of Boat Ramps**

The objective of this project was to determine the feasibility of extending or constructing ramps at multiple sites on Kinbasket and Arrow Lakes reservoirs. The studies included engineering technical feasibility, heritage values environmental values and cost analysis.

- For Kinbasket, sites were considered at Bulldog Creek, Game Creek, Smith Creek, Bush Arm Recreation Site, South Gold Arm, Esplanade, Valemount Marina, Nixon Creek, and Bush Harbour.
- On Arrow Lake Reservoir, ramp sites were considered for Burton (multiple sites), Fauquier, Edgewood, McDonald Creek Park, Centennial Park Ramp, multiple sites in the Syringa Creek/Renata area (e.g., Anderson), and Shelter Bay Provincial Park.

This project was completed in December 2009.

#### **6.19 CLBWORKS-19 Lower Columbia: Indian Eddy Dredging Environmental and Engineering Assessment**

The objectives of the project were to assess the following:

1. Whether sand from Gyro Park has been eroding and depositing sediment in Indian Eddy;
2. Whether such deposition was due to changes in flushing flows on the Columbia River, and
3. Whether dredging, if required, would cause residual environmental impacts.

This project was completed in September 2009.

#### **6.20 CLBWORKS-20 Lower Columbia: Indian Eddy Dredging**

Following the submission of CLBWORKS-19 reports, the CWR approved the first of a two-phased TOR on November 10, 2010. The first phase TOR included the development of detailed dredging and material disposal plan with extensive sampling of the sediment and an assessment of risks. Subsequently, a TOR for the second phase would be submitted for the actual dredging work.

The revised first phase TOR was approved on September 8, 2015. A bathymetric survey and stakeholder engagement were completed in 2016. Based on these findings it was determined that the existing sediment at Indian Eddy did not pose a safety risk to boater access at the site. Consequently, the CWR granted relief on January 27, 2017, for any subsequent dredging.

This project is complete.

#### **6.21 CLBWORKS-21 Lower Columbia: Indian Eddy Debris Removal Environmental Review**

This project objective was to complete environmental review in advance of woody debris removal from Indian Eddy boat launch in CLBWORKS-22 below.

Project was completed in 2008.

#### **6.22 CLBWORKS-22 Lower Columbia: Indian Eddy Debris Removal**

This project works with the City of Trail to remove debris at the Indian Eddy boat launch to maintain access to the lower Columbia River for emergency boats.

Debris removal started in 2010 will continue annually until 2027 as per the current approved TOR.

#### **6.23 CLBWORKS-23 Kinbasket and Arrow: Debris Removal Environmental Review**

The project objective was to complete an environmental review to assess potential impacts in advance of woody debris removal from the Kinbasket and Arrow Lakes.

Project was completed in 2007.

#### **6.24 CLBWORKS-32 Arrow: Anderson (Renata) Boat Launch**

Under the Columbia WUP Order, Schedule D, Clause 4.v, BC Hydro was required to recommend an option for up to two boat launch sites between Renata and Syringa Creek Park. The feasibility report dated October 23, 2009, for two ramps between Renata and Syringa on the lower Arrow Reservoir was undertaken as part of CLBWORKS-18. During public meetings in 2009 and 2010, BC Hydro received a consensus recommendation for only one site at Anderson Point (Renata).

On October 12, 2012, the CWR approved the final design and budget for a new ramp at Anderson Point (Renata). Construction was completed between 2011 and 2014.

In June 2014, the breakwater was installed. After navigational issues arose with the location of the breakwater, the breakwater was relocated in early 2015. In 2015, CPC completed the ramp to El. 425.0 m (1394.4 ft). The elevation of the ramp is expected to provide access 100% of the time during the peak recreation season.

Maintenance for this boat launch is completed under CLBWORKS-45. This project is complete.

#### **6.25 CLBWORKS-33A Arrow: Syringa Boat Launch**

Under Clause (m) of Conditional Water Licence 27066, and by *Water Act* Order (File No. 0236915) dated January 23, 2006, BC Hydro is required to provide reservoir access at Syringa Provincial Park. The park is located 19 km northwest of Castlegar on Highway 3A.

In spring 2015, taking advantage of low water, repairs were made to the ramp and walkway.

In 2015, following an engineering assessment of the wind, wave, and vessel wake conditions, it was determined that breakwaters were not required to ensure safe boat launching. In October 2015, BC Hydro expanded the upland turnaround area to provide safer and quicker access to the ramp. The elevation of the ramp is expected to provide access 100% of the time during the peak recreation season.

This project is complete.

#### **6.26 CLBWORKS-33B Arrow: Syringa Boat Launch Maintenance**

BC Hydro will continue to provide maintenance on access-related facilities according to the maintenance TOR approved by the CWR on May 11, 2017.

#### **6.27 CLBWORKS-35 Mid-Columbia: Bank Erosion Protection and Monitoring Program**

This physical works was initiated in 2010, with monitoring implemented in 2011, 2012, 2013, and 2015. This project is complete.

#### **6.28 CLBWORKS-36 Mid-Columbia: Long-term Erosion Monitoring Program**

Site selection occurred in 2009, and monitoring occurred in 2010, 2011, 2012, 2014, and 2016. This project is complete.

#### **6.29 CLBWORKS-40 Kinbasket: Site Preparation and Debris Work**

Project was completed in 2011.

#### **6.30 CLBWORKS-41 Kinbasket: Floating Debris Removal**

In a letter to the CWR (dated December 12, 2008), BC Hydro requested reallocation of funds for boomstick fabrication and mobilization/demobilization of tugboats to barged-based debris removal activities under CLBWORKS-40. This request was made to seek significant efficiencies that could be realized by barging equipment directly to the work area and by reducing the need for remediation of access roads and ground disturbance.

In response, the CWR approved the reallocation of these funds as well as the funds from the Floating Debris Program to land-based removal activities under CLBWORKS-40, which was completed in 2011.

### **6.31 CLBWORKS-43A Nakusp Boat Launch**

Under Clause (m) of Conditional Water Licence 27066, and by *Water Act* Order (File No. 0236915) dated January 23, 2006, BC Hydro is required to provide reservoir access in the Village of Nakusp. A wood trestle ramp extending to El. 420.5 m (1379.6 ft) with boarding floats met the requirements of TOR approved by the CWR on August 28, 2006.

In the WUP, the community raised safety concerns and the high cost of maintenance associated with the facilities at Nakusp. The feasibility study dated August 8, 2008, identified options to address these issues. In the summer of 2008, BC Hydro agreed with the community on the option to dismantle the wood trestle ramp and replace it with a concrete ramp, with turnaround and walkway.

The detailed design was completed in 2011. The CWR approved the budget and design and implementation for the first phase on April 16, 2013, and again on August 8, 2014, in which the CWR confirmed the requirement to the elevation of El. 420.5 m (1379.6 ft) which is expected to provide access 100% of the time during the peak recreation season.

Construction occurred in three phases:

- Construction was initiated in summer 2013 in which the old timber trestle was removed, and a new concrete ramp was installed to El. 431.1m.
- In spring 2015, with low water, the ramp was extended to El. 423.6 m (1390.8 ft).
- In December 2015 to February 2016, the final elevation was constructed to El. 420.5 m (1379.6 ft) using under-water construction methods and the ramp was in February 2016.

This project is complete.

### **6.32 CLBWORKS-43B Nakusp Boat Launch Maintenance**

BC Hydro will continue to provide maintenance on access-related facilities at Nakusp according to the maintenance TOR approved by the CWR on September 14, 2017.

### **6.33 CLBWORKS-45 Anderson (Renata) Boat Launch Maintenance**

The construction of the Anderson ramp was undertaken as part of CLBWORKS-32. BC Hydro will continue to provide maintenance on both access and non-access related facilities according to the TOR approved by the CWR on November 7, 2017.

### **6.34 CLBWORKS-50A Shelter Bay Boat Launch**

Under Clause (m) of Conditional Water Licence 27066, and by *Water Act* Order (File No. 0236915) dated January 23, 2006, BC Hydro is required to provide reservoir access at Shelter Bay Provincial Park. Shelter Bay Provincial Park is located approximately 55 km south of Revelstoke on the eastern side of Highway 23. The TOR approved by the CWR on August 28, 2006, required an elevation of 423.7 m (1390.1 ft). A survey of the ramp in 2015 concluded that the ramp reaches El. 422.9 m (1387.5 ft), meeting the original TOR.

The feasibility report dated December 24, 2009 (CLBWORKS-18) concluded the concrete ramp was in reasonable condition requiring minor repairs with erosion protection and recommended upgrades to the upland parking area, turnaround, and replacement of the gabion walkway.

On February 4, 2015, the CWR approved design development and implementation for these changes and for a feasibility assessment of breakwaters. Following public feedback in 2015, the CWR approved a revised design including the breakwaters on October 1, 2015.

Work commenced in the fall of 2015 and was completed on in April 2016. The work included the walkway, parking lot, turnaround expansion, and breakwater. The elevation of the ramp is expected to provide access 100% of the time during the peak recreation season.

Some deficiencies related to the original construction of the access road were addressed in 2019.

This project is complete.

### **6.35 CLBWORKS-50B Shelter Bay Boat Ramp Launch Maintenance**

BC Hydro will continue to provide maintenance on access-related facilities at this location according to the maintenance TOR approved by the CWR on May 11, 2017.

As part of the ongoing breakwater work an engineering inspection was completed in 2024. The inspection prioritized the replacement of breakwater components and work is scheduled for 2025.

### **6.36 CLBWORKS-51A Martha Creek Boat Ramp Launch Maintenance**

BC Hydro commenced maintenance on access-related facilities at this location in May 2019 according to the maintenance TOR approved by the CWR on December 20, 2018.

BC Hydro requested approval on March 9, 2021, for an amendment regarding the scope and budget to proceed with the structural maintenance repairs identified during the maintenance inspections. BC Hydro received approval from the CWR on March 25, 2021, to proceed with the structural repairs. The construction work was completed in May 2022 prior to the recreation season.

### **6.37 CLBWORKS-52A Downie Creek Boat Ramp Launch Maintenance**

BC Hydro commenced maintenance on access-related facilities at this location in May 2019 according to the maintenance TOR approved by the CWR on December 20, 2018.

## **7 Monitoring Programs and Physical Works Costs**

The following table summarizes the Kinbasket and Arrow Recreational Management Plan WUP monitoring programs and physical works costs approved by the Comptroller and the Actual Costs to December 31, 2023.



**Table 7-1: Kinbasket and Arrow Recreational Management Plan WUP Monitoring Programs and Physical Works Cost**

Monitoring Programs	Costs approved by CWR	Life to Date Actuals (LTD)	Estimated to Complete (Forecast to 2025)	Total Forecast (LTD and Forecast)	Variance Total to Approved	Explanation	Corrective Action
<b>CLB MP3 Kin &amp; Arrow Rec Annual Report</b>	\$47,328	\$18,740	\$2,501	\$21,241	\$26,087		
<b>C03M14A Boat Ramp Use Study</b>	\$825,868	\$769,127		\$769,127	\$56,741	Project complete	
C03M14A Boat Ramp Use Study - OR DM	\$90,000	\$68,160		\$68,160	\$21,840		
C03M14A Boat Ramp Use Study - OR Imp	\$735,868	\$700,967		\$700,967	\$34,901		
<b>C03W05A KIN Valemount Ramp</b>	\$3,738,430	\$1,969,981	\$1,041,534	\$3,011,515	\$726,915		
C03W05A KIN Valemount Ramp - ONR DM	\$208,172	\$223,749	\$151,824	\$375,574	(\$167,402)		
C03W05A KIN Valemount Ramp - ONR Imp	\$3,530,258	\$1,746,232	\$889,710	\$2,635,942	\$894,316		
<b>C03W05B KIN Valemount Maintenance</b>	\$3,932,411	\$1,032,348	\$2,897,413	\$3,929,761	\$2,650		
C03W05B KIN Valemount Maint - ONR DM	\$192,776	\$129,525	\$147,082	\$276,607	(\$83,831)		
C03W05B KIN Valemount Maint - ONR Imp	\$3,739,635	\$902,822	\$2,750,331	\$3,653,153	\$86,482		
<b>C03W06A KIN Nixon Ramp</b>	\$18,036	\$6,602		\$6,602	\$11,434	Project complete	
C03W06A KIN Nixon Ramp - ONR DM	\$18,036	\$4,562		\$4,562	\$13,474		
C03W06A KIN Nixon Ramp - ONR Imp		\$2,040		\$2,040	(\$2,040)		
<b>C03W06B KIN Nixon Maint</b>	\$76,605	\$4,347	\$70,120	\$74,467	\$2,138		
C03W06B KIN Nixon Maint - ONR DM	\$9,867	\$3,759	\$5,120	\$8,879	\$988		
C03W06B KIN Nixon Maint - ONR Imp	\$66,738	\$588	\$65,000	\$65,588	\$1,150		
<b>C03W07A KIN Bush Harbr Ramp</b>	\$1,906,480	\$1,818,690		\$1,818,690	\$87,790	Project complete	
C03W07A KIN Bush Harbr Ramp - ONR DM	\$49,993	\$51,721		\$51,721	(\$1,728)		
C03W07A KIN Bush Harbr Ramp - ONR Imp	\$1,856,487	\$1,766,969		\$1,766,969	\$89,518		
<b>C03W07B KIN Bush Harbr Maint</b>	\$5,214,997	\$892,512	\$5,064,642	\$5,957,154	(\$742,157)	TOR submitted January 24, 2025	
C03W07B KIN Bush Harbr Maint - ONR DM	\$350,034	\$335,705	\$317,396	\$653,101	(\$303,067)		
C03W07B KIN Bush Harbr Maint - ONR Imp	\$4,864,963	\$556,807	\$4,747,246	\$5,304,053	(\$439,090)		
<b>C03W09A REV Extend Or Build</b>	\$28,791	\$28,791		\$28,791	(\$0)		
C03W09A REV Extend Or Build - OR DM	\$10,108	\$10,108		\$10,108			
C03W09A REV Extend Or Build - OR Imp	\$18,683	\$18,683		\$18,683	(\$0)		
<b>C03W11A ARR Burton Newramp - ONR</b>	\$1,681,909	\$1,683,784		\$1,683,784	(\$1,875)	Project complete	
C03W11A ARR Burton Newramp - ONR DM	\$68,262	\$28,186		\$28,186	\$40,076		
C03W11A ARR Burton Newramp - ONR Imp OS	\$1,613,647	\$1,655,598		\$1,655,598	(\$41,951)		
<b>C03W11A ARR Burton Newramp - OR</b>	\$3,518,210	\$796,518		\$796,518	\$2,721,692	Project complete	
C03W11A ARR Burton Newramp - OR DM	\$76,517	\$35,227		\$35,227	\$41,290		
C03W11A ARR Burton Newramp - OR Imp	\$3,441,693	\$761,291		\$761,291	\$2,680,402		
<b>C03W11B ARR Burton Maint</b>	\$458,311	\$151,223	\$305,752	\$456,975	\$1,336		
C03W11B ARR Burton Maint - ONR DM	\$44,388	\$49,504	\$4,904	\$54,408	(\$10,020)		
C03W11B ARR Burton Maint - ONR Imp	\$413,923	\$101,719	\$300,848	\$402,567	\$11,356		
<b>C03W12A ARR Edgewood Ramp</b>	\$2,755,035	\$2,612,333		\$2,612,333	\$142,702	Project complete	
C03W12A ARR Edgewood Ramp - ONR DM	\$91,604	\$77,010		\$77,010	\$14,594		
C03W12A ARR Edgewood Ramp - ONR Imp	\$2,663,431	\$2,535,323		\$2,535,323	\$128,108		
<b>C03W12B ARR Edgewood Maint</b>	\$229,867	\$127,549	\$102,256	\$229,805	\$62		
C03W12B ARR Edgewood Maint - ONR DM	\$21,655	\$29,109	\$5,256	\$34,365	(\$12,710)		
C03W12B ARR Edgewood Maint - ONR Imp	\$208,212	\$98,440	\$97,000	\$195,440	\$12,772		
<b>C03W13A ARR Fauquier Ramp - ONR</b>	\$744,659	\$629,720		\$629,720	\$114,939	Project complete	
C03W13A ARR Fauquier Ramp - ONR DM	\$31,352	\$23,445		\$23,445	\$7,907		
C03W13A ARR Fauquier Ramp - ONR Imp	\$713,307	\$606,275		\$606,275	\$107,032		
<b>C03W13A ARR Fauquier Ramp - OR</b>	\$452,081	\$80,300		\$80,300	\$371,781	Project complete	
C03W13A ARR Fauquier Ramp - OR DM	\$17,310	\$10,255		\$10,255	\$7,055		
C03W13A ARR Fauquier Ramp - OR Imp	\$434,771	\$70,045		\$70,045	\$364,726		
<b>C03W13B ARR Fauquier Maint</b>	\$225,367	\$121,200	\$103,593	\$224,794	\$573		
C03W13B ARR Fauquier Maint - ONR DM	\$21,408	\$35,913	\$6,593	\$42,507	(\$21,099)		
C03W13B ARR Fauquier Maint - ONR Imp	\$203,959	\$85,287	\$97,000	\$182,287	\$21,672		
<b>C03W14A ARR McDonald Ramp - ONR</b>	\$3,796,186	\$1,098,991		\$1,098,991	\$2,697,195	Project complete	
C03W14A ARR McDonald Ramp - ONR DM	\$147,035	\$49,068		\$49,068	\$97,967		
C03W14A ARR McDonald Ramp - ONR Imp	\$3,649,151	\$1,049,923		\$1,049,923	\$2,599,228		
<b>C03W14A ARR McDonald Ramp - OR</b>	\$261,344	\$21,671		\$21,671	\$239,673	Project complete	
C03W14A ARR McDonald Ramp - OR DM	\$16,065	\$10,065		\$10,065	\$6,000		
C03W14A ARR McDonald Ramp - OR Imp	\$245,279	\$11,606		\$11,606	\$233,673		
<b>C03W14B ARR McDonald Maint</b>	\$709,472	\$554,787	\$153,589	\$708,376	\$1,096		
C03W14B ARR McDonald Maint - ONR DM	\$113,951	\$55,192	\$5,589	\$60,781	\$53,170		
C03W14B ARR McDonald Maint - ONR Imp	\$595,521	\$499,595	\$148,000	\$647,595	(\$52,074)		
<b>C03W16A KIN Debris Mgmt</b>	\$5,240,393	\$3,903,829	\$1,209,391	\$5,113,219	\$127,174		
C03W16A KIN Debris Mgmt - OR DM	\$702,698	\$485,341	\$108,353	\$593,694	\$109,004		
C03W16A KIN Debris Mgmt - OR Imp	\$4,537,695	\$3,418,487	\$1,101,038	\$4,519,525	\$18,170		
<b>C03W16B KIN Debris</b>	\$3,587,773	\$2,743,024	\$636,725	\$3,379,749	\$208,024		
C03W16B KIN Debris - ONR Imp	\$3,587,773	\$2,743,024	\$636,725	\$3,379,749	\$208,024		
<b>C03W17A ARROW Debris Mgmt</b>	\$2,671,667	\$1,720,580	\$735,396	\$2,455,976	\$215,691		
C03W17A ARROW Debris Mgmt - OR DM	\$531,856	\$314,466	\$185,994	\$500,460	\$31,396		
C03W17A ARROW Debris Mgmt - OR Imp	\$2,139,811	\$1,406,114	\$549,403	\$1,955,517	\$184,294		
<b>C03W17B ARR Debris</b>	\$1,447,109	\$897,516	\$381,910	\$1,279,426	\$167,683		
C03W17B ARR Debris - ONR Imp	\$1,447,109	\$897,516	\$381,910	\$1,279,426	\$167,683		
<b>C03W18A Feasblty Boat Ramp</b>	\$238,120	\$238,120		\$238,120	(\$0)	Project complete	
C03W18A Feasblty Boat Ramp - OR DM	\$53,942	\$53,942		\$53,942	\$0		
C03W18A Feasblty Boat Ramp - OR Imp	\$184,178	\$184,178		\$184,178	\$0		
<b>C03W19A LC Indian Env</b>	\$181,019	\$159,393		\$159,393	\$21,626	Project complete	
C03W19A LC Indian Env - OR DM	\$53,892	\$33,470		\$33,470	\$20,422		
C03W19A LC Indian Env - OR Imp	\$127,127	\$125,924		\$125,924	\$1,203		
<b>C03W20A LC Indian Dred</b>	\$114,002	\$55,447		\$55,447	\$58,555	Project complete	
C03W20A LC Indian Dred - OR DM	\$45,722	\$31,022		\$31,022	\$14,700		
C03W20A LC Indian Dred - OR Imp	\$68,280	\$24,424		\$24,424	\$43,856		

Monitoring Programs	Costs approved by CWR	Life to Date Actuals (LTD)	Estimated to Complete (Forecast to 2025)	Total Forecast (LTD and Forecast)	Variance Total to Approved	Explanation	Corrective Action
<b>C03W21A LC Debris Env</b>	\$53,601	\$45,886		\$45,886	\$7,715	Project complete	
C03W21A LC Debris Env - OR DM	\$15,367	\$15,259		\$15,259	\$108		
C03W21A LC Debris Env - OR Imp	\$38,234	\$30,627		\$30,627	\$7,607		
<b>C03W22A LC In Ed Debris</b>	\$58,680	\$47,289	\$4,511	\$51,800	\$6,880		
C03W22A LC In Ed Debris - OR DM	\$16,887	\$14,496	\$1,511	\$16,007	\$880		
C03W22A LC In Ed Debris - OR Imp	\$41,793	\$32,793	\$3,000	\$35,793	\$6,000		
<b>C03W23A KIN &amp; ARR Debris Env</b>	\$126,716	\$68,960		\$68,960	\$57,756	Project complete	
C03W23A KIN & ARR Debris Env - OR DM	\$34,233	\$15,326		\$15,326	\$18,907		
C03W23A KIN & ARR Debris Env - OR Imp	\$92,483	\$53,633		\$53,633	\$38,850		
<b>C03W32A ARR Anderson Newramp- ONR</b>	\$91,500	\$42,817		\$42,817	\$48,683	Project complete	
C03W32A ARR Anderson Newramp - ONR DM		\$720		\$720	(\$720)		
C03W32A ARR Anderson Newramp - ONR IMP	\$91,500	\$42,097		\$42,097	\$49,403		
<b>C03W32A ARR Anderson Newramp - OR</b>	\$6,181,717	\$3,668,544		\$3,668,544	\$2,513,173	Project complete	
C03W32A ARR Anderson Newramp - OR DM	\$64,653	\$83,933		\$83,933	(\$19,280)		
C03W32A ARR Anderson Newramp - OR Imp	\$6,117,064	\$3,584,611		\$3,584,611	\$2,532,453		
<b>C03W33A ARR Syringa Ramp</b>	\$2,527,085	\$369,016		\$369,016	\$2,158,069	Project complete	
C03W33A ARR Syringa Ramp - ONR DM	\$189,085	\$57,387		\$57,387	\$131,698		
C03W33A ARR Syringa Ramp - ONR Imp	\$2,338,000	\$311,630		\$311,630	\$2,026,370		
<b>C03W33B ARR Syringa Maint</b>	\$188,861	\$61,301	\$126,885	\$188,186	\$675		
C03W33B ARR Syringa Maint - ONR DM	\$21,408	\$21,970	\$5,885	\$27,855	(\$6,447)		
C03W33B ARR Syringa Maint - ONR Imp	\$167,453	\$39,331	\$121,000	\$160,331	\$7,122		
<b>C03W35A MCR Bank Erosion</b>	\$712,739	\$710,725		\$710,725	\$2,014	Project complete	
C03W35A MCR Bank Erosion - ONR DM	\$72,964	\$59,641		\$59,641	\$13,323		
C03W35A MCR Bank Erosion - ONR Imp	\$639,775	\$651,085		\$651,085	(\$11,310)		
<b>C03W36A MCR Erosion Mon</b>	\$311,993	\$297,117		\$297,117	\$14,876	Project complete	
C03W36A MCR Erosion Mon - ONR DM	\$70,240	\$50,547		\$50,547	\$19,693		
C03W36A MCR Erosion Mon - ONR Imp	\$241,753	\$246,570		\$246,570	(\$4,817)		
<b>C03W40A KIN Dbrs Site Prep</b>	\$785,000	\$784,170		\$784,170	\$830	Project complete	
C03W40A KIN Dbrs Site Prep - OR DM	\$78,000	\$53,119		\$53,119	\$24,881		
C03W40A KIN Dbrs Site Prep - OR Imp	\$707,000	\$731,051		\$731,051	(\$24,051)		
<b>C03W40B KIN Debris Rmvl</b>	\$1,800,000	\$1,995,488		\$1,995,488	(\$195,488)	Project complete	
C03W40B KIN Debris Rmvl - ONR Imp	\$1,800,000	\$1,995,488		\$1,995,488	(\$195,488)		
<b>C03W41A KIN Fit Dbrs Rmvl</b>	\$42,026	\$1,909		\$1,909	\$40,117	Project complete	
C03W41A KIN Fit Dbrs Rmvl - ONR DM	\$29,784	\$1,866		\$1,866	\$27,918		
C03W41A KIN Fit Dbrs Rmvl - ONR Imp	\$12,242	\$43		\$43	\$12,199		
<b>C03W43A Nakusp Boat Launch</b>	\$9,457,731	\$5,408,367		\$5,408,367	\$4,049,364	Project complete	
C03W43A Nakusp Boat Launch - ONR DM	\$69,038	\$100,715		\$100,715	(\$31,677)		
C03W43A Nakusp Boat Launch - ONR Imp	\$9,388,693	\$5,307,652		\$5,307,652	\$4,081,041		
<b>C03W43B Nakusp Maintenance</b>	\$274,526	\$49,978	\$222,521	\$272,500	\$2,026		
C03W43B Nakusp Maint - ONR DM	\$24,706	\$16,690	\$12,521	\$29,212	(\$4,506)		
C03W43B Nakusp Maint - ONR Imp	\$249,820	\$33,288	\$210,000	\$243,288	\$6,532		
<b>C03W45A Anderson Maintenance</b>	\$429,945	\$160,045	\$267,293	\$427,337	\$2,608		
C03W45A Anderson Maintenance - ONR DM	\$35,121	\$41,148	\$4,756	\$45,904	(\$10,783)		
C03W45A Anderson Maintenance - ONR Imp	\$394,824	\$118,897	\$262,537	\$381,433	\$13,391		
<b>C03W50A Shelter Bay</b>	\$3,065,308	\$1,401,354		\$1,401,354	\$1,663,954	Project complete	
C03W50A Shelter Bay - ONR DM	\$209,308	\$108,092		\$108,092	\$101,216		
C03W50A Shelter Bay - ONR Imp	\$2,856,000	\$1,293,262		\$1,293,262	\$1,562,738		
<b>C03W50B Shelter Bay Maint</b>	\$234,299	\$103,224	\$130,378	\$233,602	\$697		
C03W50B Shelter Bay Maint - ONR DM	\$21,785	\$29,201	\$6,286	\$35,487	(\$13,702)		
C03W50B Shelter Bay Maint - ONR Imp	\$212,514	\$74,024	\$124,092	\$198,115	\$14,399		
<b>C03W51A Martha Creek BL Maintenance</b>	\$872,444	\$750,052	\$6,467	\$756,519	\$115,925		
C03W51A Martha Creek BL Maint - ONR DM	\$185,737	\$130,359	\$4,967	\$135,326	\$50,411		
C03W51A Martha Creek BL Maint - ONR IMP	\$686,707	\$619,693	\$1,500	\$621,193	\$65,514		
<b>C03W52A Downie Creek BL Maintenance</b>	\$219,283	\$38,625	\$5,500	\$44,125	\$175,158		
C03W52A Downie Creek BL Maint - ONR DM	\$18,283	\$12,132	\$4,500	\$16,632	\$1,651		
C03W52A Downie Creek BL Maint - ONR IMP	\$201,000	\$26,493	\$1,000	\$27,493	\$173,507		

OR - Ordered Remissible  
ONR - Ordered Non-Remissible

\* Red values in parentheses denote overage.