

**Sue Foster**  
**Water Licence Requirements Program Manager**  
Phone: (604) 528-2737  
Fax: (604) 528-2905  
Email: sue.foster@bchydro.bc.ca

31 July 2006

Mr. Pieter Bekker  
Deputy Comptroller of Water Rights  
Ministry of Environment  
PO Box 9340 Stn Prov Govt  
Victoria, BC V8W 9M1

**Re: Clayton Falls Project Water Use Plan  
Monitoring Program and Physical Work Annual Report**

As per your letters approving the Clayton Falls Project Water Use Plan monitoring program and physical work terms of reference, dated 16 September 2005 and 8 December 2005 respectively, BC Hydro is required to submit an annual report as well as an individual monitoring program report in July each year.

Please find enclosed the 2006 Clayton Falls Project Water Use Plan Monitoring Program and Physical Work Annual Report. The Clayton Falls Water Release and Measurement Device Construction Completion Report is currently being prepared and will be sent to you shortly. The monitoring program was initiated in 2005; therefore no annual report for this program has been completed to date.

Should you have any questions please do not hesitate to contact me.

Regards,



Sue Foster

Enclosures (1)

CC John Kelly, BC Hydro  
Ian Dodd, BC Hydro  
Brent Mossop, BC Hydro  
Ted Down, MOE  
Ed Woo, DFO

## **Clayton Falls Project Water Use Plan**

### **Monitoring Program and Physical Work Annual Report: 2006**

- **Aquatic Productivity**
- **Water Release and Measurement Device**

**For Water Licences 120176 and 120177**

## **BC Hydro Clayton Falls Project Water Use Plan Monitoring Program and Physical Work Annual Report: 2006**

### **1 Introduction**

This document represents a summary of the status and the results of the Clayton Falls Water Use Plan (WUP) monitoring program and physical work to 31 May 2006, as per the Clayton Falls Order under the *Water Act*, dated 9 December 2004. There is one monitoring program and one physical work:

- a) Aquatic Productivity
- b) Water Release and Measurement Device

### **2 Background**

The water use planning process for BC Hydro's Clayton Falls project was initiated in September 2002 and completed in April 2003. The conditions proposed in the WUP for the operation of the project reflect the July 2003 recommendations of the Clayton Falls WUP Consultative Committee.

In July 2003, the Clayton Falls WUP was submitted to the Comptroller of Water Rights (Comptroller).

On 9 December 2004, BC Hydro was ordered to implement the conditions proposed in the Clayton Falls WUP and prepare the monitoring program and physical works terms of reference (TOR).

On 15 August 2005, the Clayton Falls monitoring program TOR was submitted to the Comptroller for review and approval. On 16 September 2005, the TOR was accepted by the Comptroller.

On 28 October 2005, the Clayton Falls physical work TOR was submitted to the Comptroller for review and approval. On 8 December 2005, the TOR was accepted by the Comptroller.

As outlined in the Clayton Falls WUP, BC Hydro will review the results of the monitoring program five years after implementation of this WUP. A formal review of the WUP is recommended in ten years. A review of the WUP could be triggered sooner if significant risks are identified through the analysis of the monitoring results.

### **3 Status**

The following table outlines the status and schedule for the Clayton Falls WUP monitoring program and physical work.

**Table 3-1: Status of Clayton Falls WUP Monitoring Program and Physical Work Implementation**

	2005	2006	2007	2008	2009
Monitoring Program	WLR YR1	WLR YR2	WLR YR3	WLR YR4	WLR YR5 Interim Review
Aquatic Productivity	u/w	■	■	■	
Physical Work					
Water Release and Measurement Device	✓				

Legend: ■ = Program to be undertaken/initiated in identified year  
 u/w = Project is underway  
 ✓ = Program completed for the year

## 4 Clayton Falls WUP Monitoring Program

This section outlines the status of the Clayton Falls WUP monitoring program as per the Order under the *Water Act*, dated 9 December 2004.

### 4.1 Aquatic Productivity

#### 4.1.1 Overview

The objective of this monitoring program is to assess the ecological benefits of the proposed flow release and to collect the information needed to help inform future decisions.

The Clayton Falls WUP Consultative Committee expressed concern that the lack of a guaranteed base flow in the mainstem channel between Clayton Falls and the confluence of the tailrace channel might affect the overwinter survival of fish and their invertebrate prey. To address this concern, the Consultative Committee recommended that the WUP include a 0.05 m<sup>3</sup>/s minimum continuous flow release from the Clayton Falls Dam. Because of uncertainty regarding the benefits of this flow release to fish and their invertebrate prey, the Consultative Committee also recommended a monitoring program to assess the ecological response to the new flow regime.

Monitoring Indicators: a) Invertebrate abundance.  
 b) Invertebrate community diversity.  
 c) Salmonid standing crop.

The monitoring program has three components:

1. Collect ecological information on salmonid abundance, invertebrate abundance, and invertebrate species diversity both prior to (one year) and during (three years) the flow release;

2. Assess changes in these measures pre and post flow release; and
3. Compare the salmonid abundance in reaches of Clayton Falls Creek with data from nearby, unregulated systems to assess the adequacy of changes and help to distinguish between natural variation and the effects of flow releases.

#### **4.1.2 Status**

This monitoring program was initiated in September 2005 and will be carried out over four years. The first program report is expected in August 2006.

Status updates from the field sampling implementers highlighted that two of the monitoring program's three components, the physical measurements and fish sampling were implemented effectively. However, challenges occurred under the invertebrate sampling component, given the frequent high flows in this steep creek during September 2005, typical of this period. As a result, and in consultation with the Ministry of Environment, invertebrate sampling was repeated during low flows in February 2006 in an effort to collect data prior to implementation of the minimum flow release in April 2006. Further sampling challenges were encountered in February 2006. As a result, the invertebrate sampling component of the monitoring program will be re-evaluated, in consultation with the Ministry of Environment, following completion of the program report in August 2006.

#### **4.1.3 Interpretation of Data**

At this time there is no data to interpret for this monitoring program.

### **5 Clayton Falls WUP Physical Work**

This section outlines the status of the Clayton Falls WUP physical work as per the Order under the *Water Act*, dated 9 December 2004.

#### **5.1 Water Release and Measurement Device**

##### **5.1.1 Overview**

The objective of this physical work includes the design and construction of a water release and measurement device to be installed in Clayton Falls Dam in order to ensure a minimum flow of 0.05 m<sup>3</sup>/s from the dam.

The Clayton Falls WUP Consultative Committee expressed concern that the lack of a guaranteed base flow in the mainstem channel between the Clayton Falls and the confluence of the tailrace channel might impact the over-winter survival of fish and their invertebrate prey. To address this concern, the Consultative Committee recommended that the WUP include a 0.05 m<sup>3</sup>/s minimum continuous flow release from Clayton Falls Dam. The 0.05 m<sup>3</sup>/s release will be provided via an engineered structure that will be designed to ensure passage of the minimum flow requirement.

### 5.1.2 Status

The water release and measurement device was installed on 8 March 2006 during the annual maintenance period. The Clayton Falls Water Release and Measurement Device Construction completion Report is currently being prepared.

### 5.1.3 Interpretation of Data

Flow through the device is uncontrolled and dependent on reservoir level. The device has been designed to deliver the required minimum flow under normal operating conditions. During the annual maintenance period, the reservoir is drawn down below the crest of the spillway and the minimum flow release pipe will be dewatered. During this period of time, the sluice gate is opened to pass the project inflow while the unit is out of service thus sustaining the minimum flow to the downstream channel. At the end of the maintenance period when the sluice gate is closed to allow the headpond to refill, there will be a short period of time (one to three hours) when there will be no minimum flow release until the headpond fills to the elevation of the flow release pipe. This exception was noted in the TOR submitted to the Comptroller and was considered to be acceptable variance.

## 6 Clayton Falls WUP Monitoring Program and Physical Work Costs

The following table summarizes the Clayton Falls WUP monitoring program and physical work costs approved by the Comptroller on 16 September 2005 and actual costs to 31 May 2006.

**Table 6-1: Clayton Falls WUP Monitoring Program and Physical Work Costs**

Description		Costs Approved by Comptroller of Water Rights	Actual Costs to 31 May 2006
<b>Monitoring Program</b>			
Aquatic Productivity	Direct Management	\$39,089	\$13,915
	Implementation	43,900	9,462
<b>Physical Work</b>			
Water Release and Measurement Device	Direct Management	\$4,693	\$3,644
	Implementation	5,025	8,182